Integrated Waste Treatment Unit Overview

Environmental Management

*

performance

Overview

for the

DOE High Level Waste Corporate Board

March 5, 2009



cleanup

*

closure



safety

*

Integrated Waste Treatment Unit Mission

- Mission
 - Project mission is to provide treatment of approximately 900,000 gallons of tank farm waste – referred to as sodium bearing waste (SBW) - stored at the Idaho Tank Farm Facility to a stable waste form suitable for disposition at the Waste Isolation Pilot Plant (WIPP).
 - Per the Idaho Cleanup Project contract, the resident Integrated Waste Treatment Unit (IWTU) facility, shall have the capability for future packaging and shipping of the existing high level waste (HLW) calcine to the geologic repository.




IWTU Process Description

- The IWTU process for treating SBW is a steam reforming which destroys nitric acid, nitrates, and organic materials
 - The process is designed to efficiently treat and solidify radionuclides, sodium, potassium, sulfate, chlorides, fluorides, and non-volatile heavy metals
- The SBW steam reforming unit consists of subsystems and components
 - The waste transfer and feed system transfers liquid SBW from the tank farm facility to a holding tank in the IWTU and supplies it to the steam reforming process equipment
 - A denitration/mineralization reformer (DMR) reduces nitrates, nitrites, and nitric acid into nitrogen and produces a dry solid product. The DMR operates at 620-660 C.
 - The process filter removes entrained particulates form the gas stream as the gas is fed from the DMR to the carbon reduction reformer (CRR). The CRR operates at 900-1000 C.
 - The CRR reduces any remaining NO_X and oxidizes hydrogen, carbon monoxide, and organics in the process stream to carbon dioxide and water.
 - The process off gas cooler cools the process gas existing the CRR and the off gas filter removes particulate from the resultant cooler gas.
- In addition there is an additive feed system, a product transfer system, a fluidized gas system (to provide superheated steam), and a process exhaust system




Steam Reforming Process Flowsheet





IWTU Processing Layout (West to East)





IWTU External View






*

cleanup * closure

IWTU Internal Process Layout (West to East)





IWTU 2-Pack and 4-Pack Elevation (West to East)






E *Environmental Management*

safety **&** performance **&** cleanup **&** closure

IWTU Steam System Elevation





E M Environmental Management

safety **&** performance **&** cleanup **&** closure

Sodium Bearing Waste (SBW) Origin

- The SBW is comprised mainly of 900,000 gallons of tank waste remaining after calcination ceased in 2000.
- It is a comprised of a mixture of:
 - Decontamination solutions from cleanup of equipment and facilities
 - Laboratory wastes
 - Spent fuel basin water treatment discharges, off-gas cleanup scrub solutions, condensate from tank farm transfer equipment, contaminated facility sump water, and other low activity miscellaneous plant wastes
 - Tank heel solids
 - Some 2nd and 3rd cycle raffinate from reprocessing
 - Small volume (~1%) of 1st cycle raffinate from reuse of HLW tanks for SBW storage without removing all tank bottoms



- IWTU steam reforming technology converts acidic radioactive liquid waste to solid carbonate particles
 - Design process rate ~ 3.1 GPM; operating process rate ~ 2 GPM (24/7 with 65% plant availability) = 0.9-2.4 canisters per day (673 canisters total)
- Produces about 650 (10'x 2' dia.) remote-handled TRU waste canisters
 - Product is about 50 R on contact
- The Process Building includes Performance Category 3 (PC-3) reinforced concrete process cells
 - Upgraded from PC-2 mainly to support a potential future (higher source term) calcine mission
 - Calcine is about 500 R on contact
- The Product Storage Building provides interim storage capacity (704 positions) for entire carbonate product volume
 - 44 vaults with 16 positions each = 704 canisters



SBW Product Waste Form

- Baseline flowsheet produces a carbonate waste form
 - Suitable for disposal at WIPP as a remote-handled transuranic waste
- WIPP permit currently prohibits receipt and disposal of treated tank waste from Idaho without a Class III permit modification
 - SBW includes a small volume of co-mingled reprocessing waste
 - A permit modification request is assumed to require some type of waste determination to conclude the waste is transuranic and not high-level waste
- Shipping/Disposal has been removed from the current contract scope pending a disposal decision
- Risk Mitigation for the project includes designing and constructing the facility so that it could be converted to treat the waste for alternate disposal as HLW at Yucca Mountain, if needed



Defense Nuclear Facilities Safety Board - Areas of Interest

- Seismic/Structural Design Adequacy
 - Additional geotechnical investigation
 - Extensive reviews of seismic inputs and structural analyses

• Pilot Plant Testing

- Testing at the Hazen Research Inc. facility (Golden, Colorado) was performed to evaluate safety aspects of the flow sheet
- Over-temperature event occurred during testing in charcoal adsorber bed
 - Required investigation and preventative process controls

Waste Characterization

- Further characterization was needed to validate safety basis assumptions
- Additional sampling data compiled and analyzed

Concerns over adequacy of Distributed Control System Design

- Design now separates safety-related control functions from other process controls
- Incorporated ANSI/ISA Standard 84.00.01, Safety Instrumented Systems for the Process Industry Sector




I Environmental Management

Project Cost and Schedule Changes

- Major changes to project scope/schedule since contract award
 - One-year delay in hot startup directed by DOE to level funding requirements in three main areas
 - To accommodate commodity growth and price increases
 - To accommodate design/construction impact of seismic design changes
 - To maintain funding of D&D and buries waste retrieval activities pursuant to the settlement with the state of Idaho
- Baseline Change approved January 2009
 - Increased total project cost from \$461 M to \$571 M
 - Delayed hot startup from July 2010 to August 2011
 - Project still on target to meet SA completion of "calcining" date of December 31, 2012



IWTU Steam Reforming Process Skids (East to West)





E*M* Environmental Management

safety 🚸 performance 🚸 cleanup 🚸 closure

Welding Issues During Fabrication of Process Vessels

- Demineralization Mineralization Reformer and Process Gas Filter vessels fabricated from 1.5 to 2-inch thick Haynes 556 alloy material
- Small cracks in the welds were discovered during weld examination of vessel heads
 - Cracks were caused by "micro-fissures"
 due to residual stresses generated during welding
 - Resulted in several month delay to develop improved weld process and determine maximum allowable flaw size prior to resuming production welding





PGF cone section



 DMR and PGF top heads

 Environmental Management

 safety & performance & cleanup & closure

Construction Status

- Construction project is roughly 20% complete
 - 16 of 33 shield wall concrete placements in the Process and Packaging Cells complete
 - Off-Gas Building/Mechanical Building Foundations in progress
 - Product Storage Building Foundation work commenced
 - Fabrication of structural skid assemblies completed, fabrication of process vessels and pipe spools in progress

closure

- Structural Steel erection in progress

Concrete placement in basemat – November, 2007








Basemat Formwork and Rebar Installation



Weather Enclosure Installation – October 15, 2007



Off-Gas Building Foundation Progress



December 10, 2007

February 25, 2008







performance * cleanup closure *

Process and Packaging Cell Basemat Complete, Mechanical Building Foundation Progress



Mechanical Building Foundation Progress – February 25, 2008

Process and Packaging Cell Basemat complete – January 7, 2008







safety ***** performance ***** cleanup ***** closure

Shield Wall Formwork in Progress



March 10, 2008

March 17, 2008







safety **&** performance **&** cleanup **&** closure

Shield Wall Formwork Installation



closure



Environmental Management * safety performance * cleanup *

27


Shield Wall Formwork Installation - October 14, 2008





* performance cleanup closure * *

Mechanical Building Structural Steel Erection



IWTU Future Mission Potential

- Facility design includes consideration of future packaging and load-out compatibility with existing calcine waste
- Risk mitigation for the project also includes designing and constructing the facility so that it could be converted for calcine treatment if necessary
- Required change from PC-2 to PC-3 resulted in significantly higher design loadings and associated analysis, physically resulting in:
 - Enlargement of the process cell mat foundation (thickness and footprint),
 - Thickening of the process cell walls,
 - Changes from steel plate to concrete on some of the process cell walls,
 - Addition of strip footers (i.e., tie-beams) in the foundations under the process building,
 - An increased number of columns in the process building to support building size increase, and
 - Significant structural bracing growth.





Genesis of Project

- Tank waste was generated directly and indirectly from spent fuel reprocessing
 - Was historically converted to a solid particulate waste form by a fluidized-bed calcination process (1963 2000)
- Calcination process operated efficiently for majority of 7-8 million gallons of 1st cycle raffinate reprocessing waste
 - Reprocessing was discontinued in 1991
- Other wastes of much lower radioactivity (2nd and 3rd cycle raffinate wastes, decontamination wastes, and other ancillary wastes) were stored together
 - This mixture of other wastes was more difficult to calcine, due to the relatively high levels of sodium from decontamination chemicals
 - These wastes are referred to as sodium bearing wastes (SBW)
 - Some SBW was blended in low volumes (less than 10%) with 1st cycle wastes during calcination



Genesis of Project (Continued)

- In the early 1990's, regulatory issues surfaced with the tank farm tanks and with operation of the calcination process.
 - Single shell stainless steel (300,000 gallon) tanks enclosed in concrete vaults do not meet RCRA double containment requirements for acidic waste
 - The New Waste Calciner Facility was operated under a RCRA Part A permit and did not meet MACT criteria
- A 1995 Idaho Settlement Agreement requires completion of calcination of the reprocessing wastes by 2012 (tanks out of service)
- Preparation of the Idaho High-Level Waste and Facilities Disposition (HLW&FD) Environmental Impact Statement (EIS) commences in 1997,
 - Evaluated several treatment alternatives for treatment of reprocessing wastes
- In compliance with regulatory commitments, the calcination process was placed in a shutdown condition in May 2000 awaiting final treatment technology decisions.



Genesis of Project (Continued)

- CWI was awarded the Idaho Cleanup Project in May 2005, which included treatment of sodium bearing waste.
 - CWI proposed steam reforming as the treatment technology for treatment of the sodium bearing waste
- With issuance of the HLW&FD EIS in 2002, DOE announced in August 2005 that steam reforming was the preferred treatment technology
- DOE Record of Decision was published in December 2005 selecting steam reforming as the treatment technology for sodium bearing waste



Project Baseline Summary Schedule

Dia Description Dari Static Press	Activity	Activity	Orig	Early	Early						
IWTU031 Fabrication 500 24MAR08 31MAR10 IProdressing IWTU021 Pocurements 500 24MAR08 20UN10 IProdressing IProdressing IWTU011 Design Support 602 24MAR08 20UN10 IProdressing IProdressing IWTU011 Design Support 602 24MAR08 20DE010 IProdressing IProdressing IWTU012 Set IWTU Process Modules in Place 0 085EP0Y IProdressing IProdressing IProdressing IWTU021 Perform IBA for ORR 108 14UN10' 08NOV10 IProdressing IProdresing IProdressing IP		Description				FY08	FY09	FY10	EY11	FY12	FY13
IVTUD21 Procurements 400 24MAR08 20UN10 IVTUD21 Focurements 507 24MAR08 06AUG10 Procurements IVTUD11 Design Support 602 24MAR08 06AUG10 Design Support IVTUD11 Design Support 602 24MAR08 20DEC10 Design Support IVTUD21 Exel IVTU Process Modules in Place 0 05SEP00* IVTUD23 Set IVTU Process Modules in Place IVTUD21 Equipment System Checkout Testing 119 24MAY10* 06NOV10 IVTUD24 IVTUD25 IVTUD25 Equipment System Checkout Testing IVTUD21 Perform MSA for ORR 103 14UN10* 06NOV10 IVTUD35 IVTUD Construction Turnover Complete 0 064NO10 IVTUD35 IVTUD3	WTU Summ	ary Schedule									
INTODE Construction GP 24MAR08 OBAUG10 INTUD01 Design Support 662 24MAR08 22DEC10 Design Support INTUD01 Design Support 662 24MAR08 22DEC10 Design Support INTUD01 Design Support 662 24MAR08 17MAY11 Image: Construction INTUD02 Equipment System Checkout Testing 118 24MAR08 17MAY11 Image: Construction Testing Image: Construction Testing INTUD05 Equipment System Checkout Testing 108 14UVI07 06NOV10 Image: Construction Turnover Complete 0 06AUG10 Image: Construction Turnover Complete 0 0 06AUG10 Image: Construction Turnover Complete Image: Construction Turnover Complete 0 0 0 0 0 0 <td< td=""><td></td><td></td><td></td><td></td><td></td><th></th><td></td><td>Fabrica</td><td>tion</td><td></td><td></td></td<>								Fabrica	tion		
WTU01 Desgn Support CC 24 Adv2 20000 WTU01 Desgn Support 602 24MAR08 220EC10 Image: Complete in Place Permiting WTU02 Set WTU Process Modules in Place 0 0655EP00* Image: Complete in Place Permiting WTU03 Equipment System Checkot Testing 119 24MAY10* Complete in Place Permiting WTU041 Equipment System Checkot Testing 119 24MAY10* Complete in Place Permiting WTU042 Set WTU Process Modules in Place 0 0655EP00* Image: Complete in Place Permiting WTU043 WTU Construction Tumover Complete 0 064U310 Image: Complete in Place Image: Complete in		Procurements	806					Pro	curements		
The Control Contro Control <thcontrol< th=""></thcontrol<>	IWTU041	Construction	597	24MAR08					Construction		
WTU04 Set WTU Process Modules in Place 0 0855P00* IWTU051 Equipment System Checkout Testing 119 24MAY10* 09NOV10 IWTU043 IWTU Construction Tumover Complete 0 00AU051 Equipment System Checkout Testing IWTU043 IWTU Construction Tumover Complete 0 00AU0510 Partorm MSA for ORR IWTU061 Test/SU Integrated Site Test/Simulant Run (SAT) 62 10NOV10* 13JAN11 IWTU081 CWI ORR 17 14JAN11 07FEB11 IBCM ORK IWTU091 DEC ORR 17 14JAN11 07FEB11 IBCM ORK IWTU091 DEC ORR 17 14JAN11 07FEB11 IBCM ORK IWTU11 DE Issue Approved CD-4 for IWTU 0 16APR11 IBCM ORK 0 Cort Issue Approved CD-4 for IWTU IWTU121 Instate Hot Startup 0 17APR11 31AU011 IWTU Startup IWTU Startup IWTU141 Settlement Agreement Commitment Met 0 177OCT12 Settlement Agreement Commitment Met Startup IWTU141 Settlement Agreement C	IWTU011	Design Support							Design Suppo	et	
WTU051 Equipment System Checkout Testing 119 24MAY10' GRNOV10 WTU051 Perform MSA for ORR 108 14JUN10' GRNOV10 Perform MSA for ORR 0 009AUG10 WTU051 Test/SU Integrated Site Test/Simulant Run (SAT) 62 10NOV10' 13JAN11 Image: Complete 0 009AUG10 WTU051 Test/SU Integrated Site Test/Simulant Run (SAT) 62 10NOV10' 13JAN11 Image: Complete Image: Complete <td>IWTU001</td> <td>, °</td> <td>790</td> <td>24MAR08</td> <td>17MAY11</td> <th></th> <td></td> <td></td> <td>Permit</td> <td>ting</td> <td></td>	IWTU001	, °	790	24MAR08	17MAY11				Permit	ting	
WTUD1 Perform MSA for ORR 105 14JUN10* 09N0V10 WTUD2 NTU Construction Tumover Complete 0 09AUG10 Image: Construction Tumover Complete 0 09AUG10 WTUD2 Test/SU Integrated Site Test/Simulant Run (SAT) 62 10N0V10* 13JAN11 Image: Construction Tumover Complete 0 09AUG10 WTU001 Coll Construction Tumover Complete 0 09AUG10 13JAN11 Image: Coll Construction Tumover Complete 0 09AUG10 Image: Coll Construction Tumover Complete 0 09AUG10 Image: Coll Construction Tumover Complete 0 00AUG10 Image: Coll Construction Tumover Complete Image: Coll Coll Construction Tumover Complete Image: Coll Coll Construction Tumover Complete Image: Coll Coll Coll Construction Tumover Complete Image: Coll Coll Coll Coll Coll Coll Coll Col	IWTU042	Set IWTU Process Modules in Place	0		08SEP09*			Set IWTU Process	Modules in Place		
INTUGA INTU Construction Tumover Complete 0 098/UG10 INTUG01 Test/SU Integrated Site Test/Simulant Run (SAT) 0 098/UG10 INTU081 CWI ORR 17 14/JAN11 07FEB11 INTU0101 DOE ORR 45 08FEB11 14APR11 INTU121 Initiate Hot Startup 0 16APR11 INTU122 Schedule Contingency 135 17APR11 31AUG11 INTU141 Schedule Contingency 135 17APR11 31AUG11 INTU141 Schedule Contingency 135 17APR11 31AUG11 INTU141 Settement Agreement Commitment Met 0 17OCT12 INTU Settement Agreement Commitment Met INTU141 Settement Agreement Commitment Met 0 17OCT12 Settement Agreement Commitment Met	IWTU051	Equipment System Checkout Testing	119	24MAY10*	09NOV10	1			Equipment System	em Checkout Testin	g
INTUD01 Test/SU Integrated Site Test/Simulant Run (SAT) 62 IDNOV10* 13JAN11 ITTESt/SU Integrated Site Test/Simulant Run (SAT) INTUD01 OWI ORR 17 14JAN11 07FEB11 IDNOV10*	IWTU071	Perform MSA for ORR	105	14JUN10*	09NOV10	1			Perform MSA for	ORR	
IWTUB81 CWI ORR 17 14JAN11 07FEB11 IWTU091 DOE ORR 48 08FED11 14APR11 IWTU111 DOE Issue Approved CD-4 for IWTU 0 14APR11 IWTU121 Initiate Hot Startup 0 16APR11 IWTU123 Schedule Contingency 135 17APR11 31AUG11 IWTU131 IWTU Operations 413 01SEP11 17OCT12 IWTU Operation IWTU141 Settlement Agreement Commitment Met 0 17OCT12 Settlement Agreement Commitment Met IWTU Summary Schedule	IWTU043	IWTU Construction Turnover Complete	0		09AUG10	1		•	WTU Construction	Turnover Complete	
IWTU091 DOE ORR 46 08FEB11 14APR11 IWTU111 DOE Issue Approved CD-4 for IWTU 0 14APR11 IWTU121 Initiale Hof Startup 0 16APR11 IWTU122 Schedule Contingency 135 17APR11 31AUG11 IWTU131 IWTU Operations 413 01SEP11 17OCT12 IWTU141 Settlement Agreement Commitment Met 0 17OCT12	IWTU061	Test/SU Integrated Site Test/Simulant Run (SAT)	62	10NOV10*	13JAN11	1			Test/SU Integ	rated Site Test/Sim	ulant Run (SAT)
State Description Description IWTU111 DOE Issue Approved CD-4 for IWTU 0 14APR11 IWTU121 Initiate Hot Startup 0 16APR11 IWTU121 Initiate Hot Startup 0 16APR11 IWTU131 IWTU Schedule Contingency 135 17APR11 31AUG11 IWTU131 IWTU Operations 413 01SEP11 17OCT12 IWTU Operation IWTU141 Settlement Agreement Commitment Met 0 17OCT12 Settlement Agreement Commitment Met 0 State Date 1980700 1980700 1980700 1980700 1980700 1980700 State Date 1980700 1980700 1980700 1980700 1980700 1980700 State Date 1980700 1980700 1980700 1980700 1980700 1980700 State Date 1980700 1980700 1980700 1980700 1980700 19807000 State Date 1980700 1980700 1980700 1980700 1980700 1980700 State Date 1980700 1980700 1980700 1980700 1980700 1980700 State Date 1980700 1980700 1980700 1980700 1980700 1980700 <	IWTU081	CWIORR	17	14JAN11	07FEB11				CWI ORR		
INTU121 Initiate Hot Startup 0 16APR11 IWTU123 Schedule Contingency 135 17APR11 31AUG11 IWTU131 WTU Operations 413 01SEP11 17OCT12 IWTU141 Settlement Agreement Commitment Met 0 17OCT12	IWTU091	DOE ORR	48	08FEB11	14APR11	1			DOE OR	R	
IWTU123 Schedule Contingency 135 17APR11 31AUG11 IWTU131 IWTU Operations 413 01SEP11 17OCT12 IWTU Operations IWTU141 Settlement Agreement Commitment Met 0 17OCT12 Settlement Agreement Commitment Met IWTU141 Settlement Agreement Commitment Met 0 17OCT12 Settlement Agreement Commitment Met	IWTU111	DOE Issue Approved CD-4 for IWTU	0		14APR11	1			OCE Is	sue Approved CD-4	for IWTU
Base Date 205EP10 170CT12 205EP10 170CT12 205EP10 170CT12 170CT12 Base Date 205EP10 170CT12 170CT12 Settlement Agreement Commitment Met 0 Base Date 205EP10 170CT12 170CT12 Settlement Agreement Commitment Met 0 Base Date 205EP10 170CT12 170CT12 Settlement Agreement Commitment Met 0 Base Date 205EP10 170CT12 170CT12 Settlement Agreement Commitment Met Base Date 205EP10 170CT12 170CT12 Settlement Agreement Commitment Met Base Date 205EP10 170CT12 170CT12 Settlement Agreement Commitment Met Base Date 205EP10 100CT12 170CT12 170CT12	IWTU121	Initiate Hot Startup	0		16APR11	1			Initiate	Hot Startup	
IWTU141 Settlement Agreement Commitment Met 0 170CT12 Best Date 2005000 17000000 17000000 Best Date 20050000 10000000 10000000 Bast Date 1000000000000000 1000000000000000000000000000000000000	IWTU123	Schedule Contingency	135	17APR11	31AUG11	1			 s	chedule Contingen	cy
Best Date 200EP00 Finih Date 170CT10 Date Revision Chicel Advin Progress Bar Otilical Advin Chicel Advin	IWTU131	IWTU Operations	413	01SEP11	17OCT12						IWTU Operations
Phile Date 170CT12 Levely that Progress that Date Date 24MARts 24MARts 24MARts 25MBRT Critical Addity Critical Addity Critical Addity	IWTU141	Settlement Agreement Commitment Met	0		170CT12	1			Settlement Agreemer	nt Commitment Met	<u>م</u>
Run Date SoBEP08 15:27 Critical Addity	Finish Date	170CT12 Early B		2 IW	ΓU Summary S	šchedule		Date	Revision	Checke	d Approved
Primavera Systems. Inc.	Data Date	24MAR06 Progress								Checke	d Approved
ar this start system, the	© Primav	vera Systems, Inc.									<u> </u>



E_{*M*} Environmental Management

safety 🚸 performance 🚸 cleanup 🚸 closure