

Center Hill Dam Project

as of 05 Nov 13

DSAC I Classification- Karst foundation seepage
\$350M Cost, \$213M Obligated, 45% Complete
Project Completion – 2017



Center Hill Dam Safety Project Update



- **Barrier Wall contract 22% complete; completion scheduled June 2015**
- **Design of RCC Berm for Saddle Dam remediation underway; contract solicitation planned September 2015**
- **Completion and normal Lake levels by Summer 2017**

