Big Cypress & Brighton Projects

RURAL RESERVATION RESILIENCY INITIATIVE

PRESENTED BY:

HARVEY RAMBARATH

CHERYL GIACOBBE





Agenda

- Introduction
- Problems and Potential Solutions
- ▶ Big Cypress (BC) Project
 - Project Partners
 - ▶ BC Solar Project Overview
 - Material Costs Escalation & Delays
 - Lessons Learned
 - Status/Activities Yet to be Completed
- Brighton (BR) Project
 - Project Partners
 - ▶ BR Solar Project Overview
 - Activities Yet to be Completed

Introduction



Seminole Tribe of Florida Reservations

Seminole Tribe of Florida is a Federally Recognized Indian Tribe and is the only Tribe in America that never signed a peace treaty.

Approx. 4,240 Tribal members

Approx. 90,030 acres land base

- Big Cypress 52,338 acres
- Brighton 35,805 acres
- Fort Pierce 60 acres
- Hollywood 497 acres
- Immokalee 600 acres
- Lakeland 692 acres
- Tampa 39 acres



Brief History

- Exercised sovereign authority over territories in Southeast US from time immemorial
- Resisted US political and military removal efforts throughout 19th Century
- Organized under Indian Reorganization Act in 1957
 - IRA Section 16: Tribal Council governs Seminole Tribe of Florida
 - IRA Section 17: Board of Directors manages business arm, Seminole Tribe of Florida, Inc. ("STOF, Inc.")
- Recognized for leadership in advancing sovereignty
 - First Smoke Shops (1976)
 - First High-Stakes Bingo (1979)
 - First Guitar Shaped Hotel (2019)



Problems & Potential Solutions



Dependence

- Tribe depends on outsiders for energy for governmental operations and economic development.
- Tribe has no authority over stateregulated utilities and are subject to rate increases and supply interruptions.
- Tribe's ability to plan long-term is impaired because of unknown future energy costs.










Costs

- Retail prices that utilities charge tribes are high and generally increasing.
- Even though natural gas has been cheaper, electric rates have generally continued to rise.
- Costs may rise as users leave utility system.



Hurricanes

- Hurricane Irma was extremely powerful and catastrophic
- It made landfall in August 2017 and impacted the entire State of Florida
- Most of the Tribe's reservation communities, businesses and government operations were affected
- Several facilities across the Tribe's reservations sustained severe damage



Source: <u>Hurricane Irma Local Report/Summary (weather.gov)</u>

Hurricanes (Continued)


- The Tribe had to close and discontinue its government operations for several weeks and in some cases months until recovery
- There were approximately 680 Tribal members living in the Big Cypress (BC) Reservation, and 690 living in the Brighton (BR) reservation who were particularly impacted by grid resiliency issues and outages
- In the aftermath of Hurricane Irma, the Tribe was the largest purchaser of propane and diesel for generators in Florida
- Even commercial generators are not designed to run for weeks non-stop



Source: https://earthobservatory.nasa.gov/images/90948/hurricane-irma-strikes-florida

Potential Solutions

- In January 2018 the Chairman and the Tribal Council formed the Renewable Energy Committee with key people across the Tribe including a representative from the Chairman's office
- > The Committee was charged with:
 - Ensuring power continuity across critical Tribal operations to the extent possible during and after a storm
 - Identifying solutions to mitigate and limit power outages as a result of a storm
 - Identifying opportunities that would allow the Tribe to be as self sufficient as possible in meeting its energy demands



Florida is the Sunshine State and has great potential for harnessing energy from the sun

Big Cypress Solar Project



Project Partners

- Seminole Tribe of Florida
- DOE Office of Indian Energy
- Consultants (Godfrey Kahn, Baker Tilly, Sandia Labs, Jacobs Engineering Group)
- Contractor (Advanced Green Technologies)
- Glades Electric


















BC Solar Project Overview

- The Seminole Tribe of Florida has designed and is building approximately 445 kW of solar facilities and 1,510 kWh battery energy storage system (BESS), with transfer switches and control systems that will serve 4 essential facilities in the Big Cypress Reservation.
- The systems will be interconnected to the grid and the backup generators
- During outage BESS will be able to run the facilities for approx. 3 hours before generator kicks in
- Generator runs facility and recharges BESS then cuts off and switches over to BESS during extended outages

Big Cypress	kW Peak Demand	Battery Peak Power, kW	Battery Capacity, kWh	Type of Solar Mount	Solar Capacity, kW dc	Solar kWh, year 1 estimate	Percent of Building's annual kWh from Solar
Big Cypress Frank Billie Field Office	138.9	180.0	320	Carport	100	159,600	32%
Big Cypress Senior Center	83.9	110.0	150	Carport	40	63,840	28%
Big Cypress Health Clinic	201.9	260.0	640	Roof	170	271,320	22%
Big Cypress Public Safety Complex	140.3	180.0	400	Ground & Carport	135	215,460	32%
TOTALS	564.9 kW	730.0 kW	1510 kWh		445 kW	710,220 kWh	



BC Frank Billie Field Office Final Design





BC Frank Billie Field Office Construction Photos








BC Frank Billie Field Office Construction Photos








BC Senior Center: Final Design





BC Senior Center Construction Photos








BC Senior Center Construction Photos







BC Health Clinic: Final Design





BC Health Clinic Construction Photos








BC Health Clinic Construction Photos







BC Public Safety Building: Final Design





BC Public Safety Building Construction Photos







BC Public Safety Building Construction Photos







Material Costs Escalation & Delays



ISSUES

- Project started in the midst of Supply Chain disruptions
- Materials prices increased dramatically
- Delivery times increased significantly
- Resulted in the need for a ChangeOrder for Time and Money

CHANGE ORDER 1

- Original Contract Amount: \$2,945,017
- Net Change Order: \$584,794.80
- New Contract Amount: \$3,529,811.80
- Original Contract Time: 184 days
- Net Time Change: 165 days
- New Contract Time: 349 days

Unforeseen Circumstances





Unmarked sanitary sewer line conflict



Roof membrane damage that caused leak into BC Health Clinic


Lessons Learned

- Double check PV and BESS Storage needs to provide desired resilience
- Balancing size of BESS to allow for desired duration of battery only energy without oversizing can be hard to explain
- Getting Design/Build contract award through Legal and Procurement is very time consuming
- Expect delays due to unforeseen circumstances and be flexible
 - Supply Chain Issues
 - Cost & Time Increase
- Keep DOE informed

- Underground locates are never 100% accurate
- Dry retention areas can be used for installation of Solar Panel Arrays
 - Try to time work before rainy season
 - Have alternative plan in place in case of pile refusals
- Roof can be damaged during installation
- Torque testing of connections is very important, especially with carports
- Start working on interconnection agreement early
- Expect resistance to service interruption for interconnection from facility users

Activities Yet to be Completed

- Completion of Construction
 - Battery Delivery
 - Motorized Breaker Delivery
 - Interconnection
 - Commissioning
- Executed Interconnect Agreements
- Project Acceptance & Closeout
- First year production reporting



Brighton 4 Solar Project



Project Partners

- Seminole Tribe of Florida
- DOE Office of Indian Energy
- Consultants (Baker Tilly, Sandia Labs, Jacobs Engineering Group)
- Contractor (Advanced Green Technologies)
- Glades Electric
















BR 4 Solar Project Overview

- The Seminole Tribe of Florida has requested proposals for a contractor to design and build approximately 475 kW of solar facilities and 1,810 kWh battery energy storage system (BESS), with transfer switches and control systems that will serve 4 essential facilities in the Brighton Reservation.
- The systems will be interconnected to the grid and the backup generators
- During outage BESS will be able to run the facilities for approx. 3 hours before generator kicks in
- Generator runs facility and recharges BESS then cuts off and switches over to BESS during extended outages



BR Public Safety & Administration Buildings: Concept



Brighton Public Safety and Administration Sites

600 E Harney Pond Road, Okeechobee, FL 34974 650 E Harney Pond Road, Okeechobee, FL 34974

Public Safety

(goal dc)


125 kW minimum 200 kW maximum

(estimated ac)

740 kWh Battery Capacity 360 kW Power Supply

Note:

Carport Solar is part of the Base Bid, Rooftop Solar is an Alternate Bid



Brighton Administration

(goal dc) 125 kW Minimum

150 kW Maximum

(estimated ac)

570 kWh Battery Capacity 230 kW Power Supply

Note:

Carport Solar is part of the Base Bid, Rooftop Solar is an Alternate Bid

BR Veterans Building: Concept



Brighton Veterans Center

800 E Harney Pond Road, Okeechobee, FL 34974


BR Veterans Center

(goal dc)

100 kW minimum 150 kW maximum

(estimated ac)

350 kWh Battery Capacity 180 kW Power Supply



Note:

Recommend to walk the site to verify best layout. It gets wet to the north the farther you move away from the parking lot.

BR Health Clinic: Concept




Brighton Health Clinic

17201 Civic Street, Okeechobee, FL 34974

BR Health Clinic

(goal dc) 100 kW PV

(estimated ac) 150 kWh Battery Capacity 90 kW Power Supply



Note:


Recommend to walk the site to verify best layout. Indicate what trees (if any) need to be removed.


- Activities Yet to be Completed
- Execution of contract and issue NTP
- Completion of design
- Issuance of Building Permits
- Construction
- Commissioning
- Executed Interconnect Agreements
- Closeout
- Project Acceptance & Closeout
- First year production reporting

Recipient Name		Milostono Cummany Tablo											
Recipient Name:	Milestone Summary Table												
Recipient Name: Seminole Tribe of Florida													
Project Title The Brighton 4													
Task			Anticipated Months from Start	Anticipated Quarter from Start	Target Task Delivery Date	Revised Target Task Delivery Date							
Request for Proposals for Contractor and Investor	M1	Issuance of request for proposals and selection of preferred installer.	3	1	3/17/2022	11/30/2022							
Execute Design-Build ("D/B") Contract	M2	Tribe negotiates D-B contract with Installer and contract is executed.	4	2	4/16/2022	12/30/2022							
Approval of Conceptual Site Drawings	М3	Installer will prepare the site layouts and drawings of solar facilities for the Tribe to review and approve, and the Tribe will review and approve.	5	2	5/16/2022	1/30/2023							
Preparation of Site Drawings	M3.1	Installer prepares detailed system drawings and layouts.	6	2	6/15/2022	2/28/2023							
Approval of Detailed Site Drawings	M3.2	Installer submits drawings and layouts to Tribe for review and approval and, once all Tribal concerns have been addressed, the drawings and layouts are approved.	7	3	7/15/2022	3/31/2023							
Environmental/ Cultural Review	M4	The Tribe conducts environmental and cultural (E/C) review and issues E/C approval.	8	3	8/14/2022	4/30/2023							
Building/Electrical Permitting	M5	Installer submits documents for building/electrical permits and receives such permits.	9	3	9/13/2022	5/31/2023							
Interconnection Approval	M6	Installer applies for, and Project receives, interconnection approval.	10	4	10/13/2022	6/30/2023							
Construction Start	M7	Installer mobilizes construction personnel, coordinates material delivery, and installs the Project.	10	4	10/13/2022	6/30/2023							
Material Delivery	M7.1	Installer completes all shipping and delivery of materials and equipment.	13	5	1/13/2023	9/30/2023							
Construct Project	M7.2	Construction personnel install integrated solar PV/battery storage Project.	16	6	4/13/2023	12/31/2023							
Commissioning	M8	Utility on-site inspection.	17	6	5/13/2023	1/31/2024							
Verification/ Closeout	M9	Monitoring of PV production and battery cycling.	18	6	6/13/2023	2/28/2024							
Reporting	M10	Reporting to DOE regarding PV production and battery cycling	19	7	7/6/2023	3/20/2024							
Reporting of First Quarter Production/Cycling	M11.1		22	8	10/6/2023	4/20/2024							
Reporting of Second Quarter Production/Cycling	M11.2	Reporting of second quarter PV production and battery cycling.	25	9	1/6/2024	7/20/2024							
Reporting of Third Quarter Production/Cycling	M11.3	Reporting of third quarter PV production and battery cycling.	28	10	4/6/2024	10/20/2024							
Reporting of Fourth Quarter Production/Cycling	M11.4	Reporting of fourth quarter PV production and battery cycling.	31	11	7/6/2024	1/20/2025							
Annual Reporting in Denver, Colorado	M12.0	Annual reporting at DOE Program Review in Denver, Colorado.	11	4	11/15/2021	11/15/2022							
First Annual Reporting in Denver, Colorado	M12.1	First Annual reporting at DOE Program Review in Denver, Colorado.	23	8	11/15/2022	11/15/2023							
Second Annual Reporting in Denver, Colorado	M12.2	Second Annual reporting at DOE Program Review in Denver, Colorado.	35	12	11/16/2023	11/16/2024							
	Request for Proposals for Contractor and Investor Execute Design-Build ("D/B") Contract Approval of Conceptual Site Drawings Preparation of Site Drawings Approval of Detailed Site Drawings Environmental/ Cultural Review Building/Electrical Permitting Interconnection Approval Construction Start Material Delivery Construct Project Commissioning Verification/ Closeout Reporting Reporting of First Quarter Production/Cycling Reporting of Second Quarter Production/Cycling Reporting of Third Quarter Production/Cycling Reporting of Fourth Quarter Production/Cycling Annual Reporting in Denver, Colorado	Request for Proposals for Contractor and Investor Execute Design-Build ("D/B") Contract Approval of Conceptual Site Drawings Preparation of Site Drawings M3.1 Approval of Detailed Site Drawings M3.2 Environmental/ Cultural Review M4 Building/Electrical Permitting M5 Interconnection Approval Construction Start M7 Material Delivery M7.1 Construct Project Commissioning M8 Verification/ Closeout Reporting of First Quarter Production/Cycling Reporting of Second Quarter Production/Cycling Reporting of Fourth Quarter Production/Cycling M11.3 Reporting of Fourth Quarter Production/Cycling M11.4 Annual Reporting in Denver, Colorado M12.0 First Annual Reporting in Denver, Colorado M12.1	Request for Proposals for Contractor and Investor Execute Design-Build ("D/B") Contract Approval of Conceptual Site Drawings M3 Approval of Conceptual Site Drawings M3.1 Installer will prepare the site layouts and drawings of solar facilities for the Tribe to review and approve, and the Tribe will review and approve. Approval of Detailed Site Drawings Approval of Detailed Site Drawings M3.2 Installer submits drawings and layouts. Approval of Detailed Site Drawings M3.2 Installer submits drawings and layouts. Installer submits drawings and layouts in Tribe concerns have been addressed, the drawings and layouts in Tribe concerns have b	Request for Proposals for Contractor and Investor Execute Design-Build ("D/B") Contract Approval of Conceptual Site Drawings M3.1 Installer will prepare the site layouts and drawings of solar facilities for the Tribe to review and approve, and the Tribe will review and approve. Installer submits drawings and layouts. Approval of Detailed Site Drawings M3.2 Installer prepares detailed system drawings and layouts. Approval of Detailed Site Drawings M3.2 Installer submits drawings and layouts to Tribe for review and approve. Installer submits drawings and layouts. Environmental/ Cultural Review M4 Tribe conducts environmental and cultural (E/C) review and issues E/C approval. Installer submits drawings and layouts to Tribe for review and approval and, once all Tribal concerns have been addressed, the drawings and layouts are approved. Environmental/ Cultural Review M4 Tribe conducts environmental and cultural (E/C) review and issues E/C approval. Installer submits documents for building/electrical permits and receives such permits. Installer applies for, and Project receives, interconnection approval. Installer mobilizes construction personnel, coordinates material delivery, and installs the Project. M7.1 Installer completes all shipping and delivery of materials and equipment. M8.2 Construct Project Construct Project M9.4 Monitoring of PV production and battery cycling. M10 Reporting of First Quarter Production/Cycling Reporting of Second Quarter Production/Cycling Reporting of Second Quarter Production/Cycling Reporting of Fourth Quarter Production/Cycling Reporting of Fourth Quarter Production/Cycling Reporting of Fourth Quarter Production/Cycling Reporting in Denver, Colorado M12.1 First Annual reporting at DOE Program Review in Denver, Colorado. M12.1 First Annual reporting at DOE Program Review in Denver, Colorado. M12.1 First Annual reporting at DOE Program Review in Denver, Colorado.	Request for Proposals for Contractor and Investor Number Request for Proposals for Contractor and Investor Number Milestone Description Months from Start Savance of request for proposals and selection of preferred installer. 3 1	Request for Proposals for Contractor and Investor Request for Proposals for Contractor and Investor M1 Issuance of request for proposals and selection of preferred installer. M2 Tribe negotiates D-B contract with Installer and contract is executed. Approval of Conceptual Site Drawings M3 M3 Tribe to review and approve, and the Tribe will review and approve. Approval of Site Drawings M3 M3.1 Installer submits drawings and layouts to Tribe for review and approve. Approval of Detailed Site Drawings M3 M3.2 Installer submits drawings and layouts to Tribe for review and approve. Approval of Detailed Site Drawings M3 M3.2 Installer submits drawings and layouts to Tribe for review and approve. Approval of Detailed Site Drawings M3 M3.2 Installer submits drawings and layouts to Tribe for review and approval ado, once all Tribal concerns have been addressed, the drawings and layouts are approved. Environmental/ Cultural Review M4 The Tribe conducts environmental and cultural (E/C) review and issues E/C approval. Installer submits drawings and layouts to Tribe for review and issues E/C approval. Installer submits drawings and layouts are approved. Installer applies for, and Project receives, interconnection approval. Installer completes all shipping and delivery of materials and equipment. Installer completes all shipping and delivery of materials and equipment. Installer completes all shipping and delivery of materials and equipment. Installer completes all shipping and delivery of mate							

Closing Thoughts







Source: https://brandongaille.com/41-excellent-solar-energy-slogans-and-taglines/

Source: https://thedailyquotes.com/we-do-not-inherit-the-earth-from-our-ancestors-we-borrow-it-from-our-children/



