
# White Earth Community Facilities Solar PV Project

DE-IE0000044


White Earth Band of Chippewa Indians

2018 DOE Program Review – December 11, 2018



# White Earth Nation has an enrollment of nearly 21,000 members with 40% living on or near the reservation.





# **Land Area**

- 1/3 ag / wetlands
- 1/3 mixed ag / forest
- 1/3 forested

## **Project Overview**

Installation of ground-mount solar PV at 3 community facilities:

- Rice Lake Community Center
- Rice Lake Daycare Center
- Elbow Lake Community Center







#### SolarWorld Sunmodule





**TUV Power controlled** Lowest measuring tolerance in industry



Every components is tested to meet 3 times IEC requirements



Designed to withstand heavy Accumulations of snow and ice



Sunmodule Plus: Positive performance tolerance 320 watts each -0/+5Wp



25-year linear performance warranty and 10-year product warranty























Glass with anti-reflective coating

SW320 XL Monocrystalline PV Module - The proposed solar PV System will include 38 SolarWorld 320W PV Modules

#### Fronius Primo 5.0kW Solar Inverter



Fronius Primo 5.0-1



- The proposed system would include two Fronius 5.0kW (AC rating) inverters yielding an array AC/DC ratio of 1.21
- Integrated Datalogger and Webserver
- Integrated WIFI wireless standard 802.11 b/g/n
- Free online monitoring via Fronius Solar.web
- Wide DC input power range 4.0 7.8 kW per inverter
- Wide DC input voltage range: 80 600 V
- Wide MPPT DC Voltage Range: 270 480 V
- Operating Temperature -40° to 131°F
- Peak efficiency at 96.9% and CEC efficiency at 95.5%
- NEMA 4X liquid tight protection
- Conformity to UL 1741-2nd Edition Standard
- 10-year manufacturer's warranty (see warranty statement)

#### Fronius Primo 10kW Solar Inverter




Fronius Symo 10.0-3




- The proposed system would include three Fronius 10.0kW
   (AC rating) inverters yielding an array AC/DC ratio of 1.21
- Integrated Datalogger and Webserver
- Integrated WIFI wireless standard 802.11 b/g/n
- Free online monitoring via Fronius Solar.web
- Wide DC input power range 8.0 13.0kW per inverter
- Wide DC input voltage range: 200 600 V
- Wide MPPT DC Voltage Range: 300 500 V
- Operating Temperature -40° to 131°F
- Peak efficiency at 97% and CEC efficiency at 96.5%
- NEMA 4X liquid tight protection
- Conformity to UL 1741-2nd Edition Standard
- 10-year manufacturer's warranty (see warranty statement)



#### Rayport™•G Eco



Rayport-G Eco Ground-Mounted Solar PV Module Racking (Back View)



- Designed for 72-cell PV modules, 2-high in portrait layout
- Designed for 90 mph wind load and 60 psf ground snow load
- Single Point of Connection to electrical ground system
- G90 Galvanized Steel for corrosion resistance
- Engineered Racking and Concrete Footings
- 25-year Manufacturer's Warranty
- 30° Fixed Tilt-angle

Rayport-G Eco Ground-Mounted Solar PV Module Racking (Side View)

# Rice Lake Community Center

- 14 year old building
- Community building, gym, offices, nutrition
- 16,400 s.f., 175,520 kWh usage
- 38 kW install
- 26.3 percent savings (36 kW)
- \$5,222 savings







#### Aerial View of Rice Lake Community Center Proposed Solar PV Array Location




**Proposed Solar PV Array Location** 

# Rice Lake Daycare Center

- 32 year old building
- Daycare, tribal program offices
- 3,520 s.f., 52,837 kWh
- 11.4 kW
- 28.85 percent (12.14 kW)
- \$1,814

#### Aerial View of Rice Lake Daycare Center Proposed Solar PV Array Location





**Proposed Solar PV Array Location** 

# Elbow Lake Community Center

- 4 year old building
- Community building, elderly nutrition
- 2,464 s.f., 30,453 kWh
- 11.4 kW
- 49 percent (12.16 kW)
- \$1,628





#### Aerial View of Elbow Lake Community Center Proposed Solar PV Array Location





## **Project Participants**

- White Earth Economic Development
- White Earth Facilities

- Wild Rice Electric Coop
- Clearwater-Pope Electric Coop

# **Project Objectives**

- Reduce energy costs, increase energy security
- Add additional solar PV capacity
- Offset/reduce coal-fired electric

### **Progress To Date**

- Completed RFP for project engineer
- Selected project engineer
- Finalized system design/bid
- 60.8 kW AC installation completed and operational - June 2018
- Currently in annual proof of production phase

#### **Future Plans**

- Potential multi-site community solar in collaboration with local/regional non-profit
- Training contracted local wind tech re solar installs, maintenance

#### **Technical Contact:**

Michael Triplett

Mike.Triplett@whiteearth-nsn.gov