

Energy Efficiency & Renewable Energy

## Azura Demonstration at the Navy's Wave Energy Test Site

#### DE-EE0006923

Marine and Hydrokinetics Program

October 9<sup>th</sup>, 2019



PI: Steven Kopf Presenter: Bradley Ling Northwest Energy Innovations

## **Project Overview**

The objective of the project is to design, fabricate, deploy and

Navy's Wave Energy Test Site site located at Kaneohe Bay in

The goal is to demonstrate a pathway to commercial viability

by demonstrating performance, reliability, and levelized cost

The project objectives is to design, fabricate, deploy, and test

a full-scale 250 kW Azura wave energy device at the US

12 months. The goal of this project is to demonstrate a

pathway towards commercial viability of the Azura Wave

Navy's Wave Energy Test Site in Hawaii. The target LCOE of

the prototype is \$500/MWhr, and the target test duration is

test a full-scale 250 kW Azura wave energy device at the

**Project Summary** 

of energy (LCOE).

**Project Objective & Impact** 

Hawaii.

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy **Project Information** 

Project Principal Investigator(s)

Steven Kopf

WPTO Lead

Lauren Moraski

#### **Project Partners/Subs**

Energy Hydraulics Ltd. Pacific Energy Ventures Williwaw Engineering NREL DNV-GL

#### **Project Duration**

July 2015

September 2022

technology.

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy

## Marine and Hydrokinetics (MHK) Program Strategic Approaches

#### **Data Sharing and Analysis**

#### Foundational and Crosscutting R&D

Technology-Specific Design and Validation

### Reducing Barriers to Testing

## Alignment with the MHK Program

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy

#### **Technology-Specific Design and Validation**

- Validate performance and reliability of systems by conducting in-water tests of industry-designed prototypes at multiple relevant scales
- Improve methods for safe and cost efficient installation, grid integration, operations, monitoring, maintenance, and decommissioning of MHK technologies
- Support the development and adoption of international standards for device performance and insurance certification
- Evaluate current and potential future needs for MHK-specific IO&M infrastructure (vessels, port facilities, etc.) and possible approaches to bridge gaps

This program develops a full-scale prototype design of the Azura technology.

The design will be fabricated and tested in a 12-month open-ocean deployment at WETS in Hawaii.

Data collected during the deployment:

- Power Performance
- Device motions and loads
- PTO Performance
- Cost Data

Total Project	Budget – Award Inf			
DOE	Cost-share	Total		
[\$5,250,000]	[\$4,312,500]	[\$9,622,500]		
DOE and Total values include FFRDC Budget				
FY17	FY18	FY19 (Q1 & Q2 Only)	Total Actual Costs FY17–FY19 Q1 & Q2 (October 2016 – March 2019)	
Costed	Costed	Costed	Total	
[\$1,475,697]	[\$***]	[\$***]	[\$1,475,697]	

FY17 numbers include cost-share spending.

At the time of this draft, NWEI is still under negotiation with DOE regarding its Go/No-Go from BP1 to BP2. Costs have been incurred in FY18 and FY 19 for BP2 tasks but have not yet been reimbursed.

## Management and Technical Approach

## U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy



July 2015 - July 2019

August 2019 - July 2020

August 2020 - July 2022

# Management and Technical Approach

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy

#### Approach:

- Work Breakdown Structure to manage project tasks
- Develop confidence in design from:
  - model validation of Azura Scaled Prototype Deployment Data
  - 1/15th scaled testing.

#### • Engage partners for specialized expertise:

NWEI	Project Management, Hydrodynamic Design, Project management,	
	Manufacturing Engineering	
Pacific Energy Ventures	Permitting, Compliance	
Energy Hydraulics Ltd.	PTO Design, Structural design	
Williwaw Engineering	Test Engineering, Grid Interface Design	
NREL	Structural Loading Estimates, Instrumentation and Test Engineering	

#### **Critical Success Factors:**

- Developing cost-effective, robust, and reliable structural design
- Accurately estimating commercially realistic LCOE from a single prototype deployment

### End-User Engagement and Dissemination Strategy



Energy Efficiency & Renewable Energy

#### • End-User Engagement

- Our primary objective of engaging with utilities and energy investors is to demonstrate an LCOE of the Azura technology that shows a pathway to commercialization, providing confidence to secure the ongoing private investment required to advance the technology.
- Despite many informal discussions with stakeholders, no formal engagement is planned as part of the proposed project.

### Data Dissemination

- Wave tank data: uploaded to MHKDR (5-year moratorium)
- Deployment data will uploaded to MHKDR (5-year moratorium)
- LCOE model to MHKDR (5-year moratorium)
- Numerous conference presentations, papers

## **Technical Accomplishments**

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy



## Technical Accomplishments (Cont.)

## Verified Design Performance in a $1/15^{th}$ scale wave tank test performed at the University of Maine

- Hardware-in-the-loop testing of hydraulic PTO
- High performance model and instrumentation yielded highquality data
- Model design documented and presented at OMAE2019



#### **Close Agreement with Experimental and Simulation Data**

## Technical Accomplishments (Cont.)

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy



# Technical Accomplishments (Cont.)

ENERGY Energy Efficiency & Renewable Energy

- Controls Development Adjacent completed DOE Project
- How to implement advanced controls with hydraulic PTO
  - Power Direction Control ("bang-bang")
  - Power Magnitude Control
- Proof-of-concept tested in wave tank
- Investigating implementation in ocean deployment

Case	Pct Increase
Baseline	n/a
Hydraulic Control	11.8%
Variable Hydraulic Control*	33.0%

### **Progress Since Project Summary Submittal**

U.S. DEPARTMENT OF

Energy Efficiency & Renewable Energy



### **Future Work**

**ENERGY** Energy Efficiency & Renewable Energy

- Detailed Design (Aug 2019 July 2020)
  - Structural, Mooring, and Grid Interface Design
  - Refined LCOE Analysis
  - IO&M Planning
  - Critical Design Review #2

#### • Fabrication and Testing

- Device Fabrication (August 2020)
- Assembly, Testing, and Installation (Summer 2021)
- Deployment
- Data collection and analysis
- Decommissioning (Summer 2022)