



Pioneering Heat Pump Project

May 3, 2010

Principal Investigator
Prof. Dave Aschliman

Indiana Institute of Technology

Ground Source Heat Pumps > Technology Demonstration

Indiana Tech Pioneering Heat Pump Project

Timeline

- Project start date: 1/29/2010
- Project end date: 9/30/2014
- Percent complete: 15%

Budget

- Total Project Cost: \$ 2,679,182
- DOE Funding Level: \$ 1,339,591
- Indiana Tech Level: \$ 1,339,591
- FY10 Planned: \$ 1,836,774

Barriers

- Aggressive Schedule: May – August, 2010

Partners

- WaterFurnace International & Primary Engineering

Objectives of Indiana Tech Pioneering Heat Pump

Innovation

- To install and monitor an innovative WaterFurnace geothermal system that is technologically advanced and evolving
- To generate hot water heating from a heat pump that uses non-ozone depleting refrigerant CO₂

Demonstration

- To demonstrate the energy efficiency of this system ground source heat pump system
- To demonstrate the environmental safety of this type of technologically advanced system

Objectives of Indiana Tech Pioneering Heat Pump

Demonstration (continued)

- To demonstrate the cost effectiveness of this geothermal system
- To demonstrate the feasibility to replicate the system throughout the United States

Data Analysis & Marketing

- To collect data to prove the benefits of the system
- To share the results of data collection and research analysis
- To market the efficacy of geothermal systems, including this unique approach

- Indiana Tech (Professors and Students), WaterFurnace International, and Primary Engineering will Monitor, Test, and Analyze the Geothermal System
- Daily, Monthly, and Annual Data Analysis is Required
- Daily Data Collection Includes:
 - Total power usage for all heat pumps in Administration Building and Zollner Engineering Center
 - Total power usage in the pump house
 - Total number of Heating Degree Days and total number of Cooling Degree Days

- Twice per Day, the Following Data are Collected for One Water-to-Air Heat Pump and One CO₂ Water-to-Water Heat Pump
 - Compressor Temperature & Pressure
 - Condenser Temperature & Pressure
 - Expansion device Temperature & Pressure
 - Evaporator Temperature & Pressure
 - Tertiary loop H₂O--in Temperature
 - Tertiary loop H₂O--out Temperature
 - Building H₂O or air--in Temperature
 - Building H₂O or air--out Temperature
 - Power--instantaneous Kilowatts

- Monthly and Annual Data Collection Includes:
 - Total power usage for all heat pumps in Administration Building and Zollner Engineering Center
 - Total power usage in the pump house
 - Total number of Heating Degree Days and total number of Cooling Degree Days
- Planned Milestones for FY10 are On-Schedule and Include:

– Open Bids	April 29, 2010
– Begin pump house construction	May 2010
– Install well fields	May – August, 2010
– Install equipment in Admin Building	June 2010
– Install equipment in Zollner Building	Fall 2010

Technical Accomplishments for Pioneering Heat Pump

- Phase 1 Feasibility Study and Engineering Design Tasks have been Completed
 - Feasibility is determined
 - Engineering/Design work is completed
 - Permits required to proceed to Phase 2 are approved
 - Bid Solicitation is completed
- Geothermal System Design is Completed. Design Includes Ground Loop, Pump House, Vertical Wells, and Changes to Administration Building and Zollner Engineering Center

Technical Accomplishments for Pioneering Heat Pump

- Campus Distribution Ground Loop Design Includes:
 - 2,000 feet of 12 inch diameter ductile iron pipe
 - 30,000 gallons of water with no glycol
- Vertical Well Design Includes:
 - Approximately 40 wells under parking lot
 - Approximately 10 wells adjacent to Administration Building
 - 400 feet deep
 - 1.25 inch diameter polyethylene pipe
- Pump House Design Includes:
 - 4-20 hp pumps
 - Redundant design

Technical Accomplishments for Pioneering Heat Pump

- Administration Building Changes Include:
 - 8 water-to-air heat pumps
 - R-410 A refrigerant
 - 30 tons of cooling
 - 1 heat pump with temperature and pressure sensors
- Zollner Engineering Center Changes Include:
 - 5 water-to-water heat pumps
 - 4 of 5 using R-410A refrigerant
 - 1 of 5 using CO₂ refrigerant
 - 100 tons of cooling
 - CO₂ heat pump with temperature and pressure sensors

- Project has three investigators with Dave Aschliman from Indiana Tech serving as the principal investigator
- Investigators are: Carl Huber from WaterFurnace International and Michael Lubbehusen from Primary Engineering
- Program Tasks and Responsibilities are Listed Below

Program Tasks	Aschliman	Lubbehusen	Huber
Coordination	X		
System Design		X	X
System Construction		X	
System Operation	X		
System Analysis			X
Education	X		
System Improvement	X	X	X
Marketing	X	X	X

- Key Project Management Tasks Include:
 - Biweekly design meetings Completed
 - Biweekly construction meetings May – December 2010
 - Monthly data review meetings May 2010 – September 2014
 - Quarterly project review meetings Begin March 2011
- Monthly Data Summary Uploaded to National Geothermal Data System Beginning January 2011

- Deployment Strategy and Deployment Needs
 - Monitor the Completion of Construction Milestones with Aggressive Schedule: May – August, 2010
 - Continue to Develop Strategy to Collect, Analyze, and Summarize Geothermal System Data
 - Continue Development of CO₂ Water-to-Water Heat Pump
 - Integrate Geothermal System Operation and Data Analysis into Energy Engineering Curriculum
 - Begin Marketing Discussions

Indiana Tech Pioneering Heat Pump Project

- Phase 1--Geothermal System Design is Completed
- Phase 2 & Phase 3--Tasks, Schedules, and Budgets are Planned
- Management Team is Leading the Project
- Problems are Addressed as They Develop
- Project Milestones are Completed on Schedule
- Construction is Scheduled for 2010