

RiverHeath Appleton, WI

May 19, 2010

Mark Geall
Tanesay Development
Chicago, IL

- RiverHeath is a 16 acre mixed use development along the shores of the Fox River in Appleton, Wisconsin
- The goal of the project is to produce a closed loop neighborhood-wide geothermal exchange system using the river as the source of heat exchange
- Using heat exchangers plates in water requires less capital infrastructure than boreholes, so the key is to quantify both infrastructure and operational savings
- Total first phase budget = \$20M
 - Grant amount: ~\$1M
 - Estimated payback: 7 years (vs. 11-14 with boreholes)
- Neighborhood loop system capacity: 600 tons


RiverHeath project data: broad applicability

- 45 of the 50 largest US Cities are located on the water
- Lower capital infrastructure cost makes systems more appealing
- River-based system lowers payback by 35%
- Partnership with major HVAC distributor will broaden appeal and adoption of geothermal exchange systems


RiverHeath: Master Plan




System below hydroelectric plant



System installed below boardwalk



River-based closed-loop system



- Wisconsin Department of Natural Resources: understands the importance of embracing geothermal exchange systems, yet still uncertain as to impact to waterway
- Demonstration project: need to collect data to quantify that system will not impact river
- Over 1000cfs water flowing from adjacent hydroelectric facility, yet concerns over temperature differentials

- All of key barriers to geothermal exchange systems are addressed by collection and dissemination of data
- Regulatory: show that system does not impact waterway
- Capital infrastructure: show that system performance supports relatively short payback period
- Widespread adoption in marketplace: show that system is stable, effective, and reliable

- Technology demonstration projects are critical to gathering the data necessary to overcome barriers to widespread geothermal exchange adoption
- Neighborhood closed loop system in visible mixed use development will bring attention and acceptance by residential, office, and retail users
- Data collection will provide reassurance to developers considering geothermal systems
- Data collection will satisfy regulators that systems do not impact environment

Table 1: System payback periods

| | Conventional Furnace Phase I | Geothermal Vertical Wells Phase I | Geothermal River Heat Exchanger Phase I |
|--|------------------------------------|---|---|
| B2, Retail (5,000 SF) | \$55,000 | \$89,000 | \$73,750 |
| B3, Retail (5,000 SF) | \$55,000 | \$89,000 | \$73,750 |
| C1, Condominium and Retail (110,000 SF) | \$1,210,000 | \$1,958,000 | \$1,661,366 |
| E1, Retail (5,000 SF) | \$55,000 | \$89,000 | \$73,750 |
| E2, Retail (5,000 SF) | \$55,000 | \$89,000 | \$73,750 |
| <i>Total First Cost</i> | <i>\$1,430,000</i> | <i>\$2,314,000</i> | <i>\$1,956,366</i> |
| Additional First Cost | Base | \$884,000 | \$526,366 |

| | | | |
|---------------------------------------|------------------|------------------|------------------|
| First Year Gas Cost | \$47,210 | \$27,388 | \$27,388 |
| First Year Electric Consumption Cost | \$182,366 | \$151,235 | \$151,235 |
| <i>Total First Year Energy Cost</i> | <i>\$229,576</i> | <i>\$178,623</i> | <i>\$178,623</i> |
| First Year Maintenance Cost | \$26,000 | \$13,000 | \$13,000 |
| <i>Total First Year Building Cost</i> | <i>\$255,576</i> | <i>\$191,623</i> | <i>\$191,623</i> |
| First Year Savings | Base | \$63,953 | \$63,953 |

| | | | |
|---------------------------------|------|-------------|-------------|
| Simple Payback (Years) | Base | 13.8 | 7.6 |
| Life Cycle Cost Payback (Years) | Base | 11 | 7 |
| Cost Savings (25-Year basis) | Base | \$1,093,592 | \$1,435,286 |

Table 2: Project Timetable

| Act ID | Description | Orig Dur | 2009 | | | | | | | | | | | | 2010 | | | | | | | | | | | | 2011 | | | | |
|--------|--|----------|---|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|-----|-----|-----|-----|-----|--|--|--|------|--|--|--|--|
| | | | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | | | | | | | | |
| C1000 | Mobilize | 0 | Mobilize 01DEC09 * 01DEC09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1001 | Soil stabilization | 4w | Soil stabilization 01DEC09 29DEC09 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1005 | Excavate building C1 | 4w | Excavate building C1 30DEC09 27JAN10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1004 | Form & pour footings & foundations | 8w | Form & pour footings & foundations 14JAN10 10MAR10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1003 | Erect precast garage | 4w | Erect precast garage 04MAR10 31MAR10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1002 | Frame Retail areas | 4w | Frame Retail areas 25MAR10 21APR10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1013 | Install MEPFP garage & mechanical rooms | 6w | Install MEPFP garage & mechanical rooms 01APR10 12MAY10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1018 | Enclose Retail areas | 4w | Enclose Retail areas 15APR10 12MAY10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1014 | Install MEPFP Retail areas | 4w | Install MEPFP Retail areas 22APR10 19MAY10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1008 | Frame South Residential tower | 8w | Frame South Residential tower 22APR10 16JUN10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1010 | Install site utilities | 8w | Install site utilities 03MAY10 25JUN10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1006 | Install heat exchangers in river | 2w | Install heat exchangers in river 10MAY10 21MAY10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1017 | Install finishes for Retail areas | 4w | Install finishes for Retail areas 20MAY10 16JUN10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1011 | Install underground heat pump piping | 2w | Install underground heat pump piping 24MAY10 04JUN10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1020 | Enclose South Residential tower | 6w | Enclose South Residential tower 03JUN10 14JUL10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1007 | Frame North Residential tower | 8w | Frame North Residential tower 03JUN10 28JUL10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1009 | Install MEPFP South tower | 12w | Install MEPFP South tower 10JUN10 01SEP10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1025 | Final site grading | 4w | Final site grading 28JUN10 23JUL10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1019 | Enclose North Residential tower | 6w | Enclose North Residential tower 15JUL10 25AUG10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1012 | Install MEPFP North tower | 12w | Install MEPFP North tower 22JUL10 13OCT10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1023 | Install exterior site hard surfaces | 6w | Install exterior site hard surfaces 26JUL10 03SEP10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1021 | Install green roof | 4w | Install green roof 26AUG10 22SEP10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1016 | Install finishes for South Residential tower | 10w | Install finishes for South Residential tower 02SEP10 10NOV10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1022 | Landscaping | 4w | Landscaping 06SEP10 01OCT10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1015 | Install finishes for North Residential tower | 10w | Install finishes for North Residential tower 14OCT10 22DEC10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1026 | Final commissioning | 4w | Final commissioning 23DEC10 19JAN11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| C1024 | Project substantially complete | 0 | Project substantially complete 01JAN11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Rev. No. 000001
Project No. 100001
Project Name All Activities
Project Manager William H. Hines
Project Location All Activities

Riverbush Building C1
Applian, MI
Proposed Schedule

Page 15 of 15