

Hydropower System Status Report

1LT James P. Trombly

April 2016



®

US Army Corps of Engineers
BUILDING STRONG®

Current System Status

STATUS FOR WEEK OF 04 APR2016 - 10 APR2016

GENERATOR UNIT STATUS	Unit 1	Unit 2	Unit 3	Unit 4	Unit 5	Unit 6	Nameplate Avail. (MW)
	Barkley	32.5	32.5	32.5	0.0		
Center Hill	45.0	0.0	45.0				90.0
Cheatham	12.0	0.0	12.0				24.0
Cordell Hull	33.3	33.3	33.3				99.9
Dale Hollow	0.0	18.0	18.0				36.0
J. Percy Priest	28.0						28.0
Laurel	61.0						61.0
Old Hickory	25.0	25.0	25.0	0.0			75.0
Wolf Creek	45.0	45.0	45.0	45.0	45.0	0.0	225.0


GENERATOR UNIT SPECIFICS	Project	Unit #	Reason Out of Service	Date Out of Service	Date Return to Service
	Barkley	4		Cooling Water Piping replacement contract	28-Mar-16
Center Hill	2		Turbine Generator Rehab Underway	31-Jul-15	6-Aug-16
Cheatham	2		Complete unit inspection, cavitation repair, thrust bearing's oil coolers installation	28-Mar-16	17-Jun-16
Cordell Hull					
Dale Hollow	1		TVA line work limits plant to a two unit maximum (Mon-Wed for duration of year)	4-Apr-16	30-Dec-16
J. Percy Priest					
Laurel					
Old Hickory	4		Out Due To Alignment Concerns	5-May-13	Oct-18
Wolf Creek	6		Partial Unit Inspection	4-Apr-16	7-Apr-16

SPILLWAY GATE STATUS	Gate 1	Gate 2	Gate 3	Gate 4	Gate 5	Gate 6	Gate 7	Gate 8	Gate 9	Gate 10	Gate 11	Gate 12	-	-
	Barkley													
Center Hill														
Cheatham														
Cordell Hull														
Dale Hollow														
J. Percy Priest														
Laurel	UNCONTROLLED OVERFLOW SPILLWAY													
Old Hickory														
Wolf Creek														

SPILLWAY GATE SPECIFICS	Project	Gate #	Reason Out of Service	Date Out of Service	Date Return to Service
	Center Hill	7		Rusted Pin In Trunnion - Emergency Use Only	4-Nov-13
Cheatham	5, 6, 7		Barge moored in front of gates for spillway rehab work (3 year contract)	23-Mar-16	TBD

SLUICE GATE STATUS	Sluice 1	Sluice 2	Sluice 3	Sluice 4	Sluice 5	Sluice 6	-	-
	Center Hill							
Dale Hollow								
Wolf Creek								

SLUICE GATE SPECIFICS	Project	Gate #	Reason Out of Service	Date Out of Service	Date Return to Service
	Center Hill	5		Orifice Gate Installed	
Wolf Creek	1, 3		Orifice Gate Installed		

LEGEND	
	Indicates fully available status
	Indicates non-available status (see unit specifics for justification)
	Indicates a unique status as to why a unit/gate is or will be out of service



BUILDING STRONG®

Forecasted System Status

Forecasted Unit Status Outage Weeks (O Week through O+14 Week)

Project	Unit #	Avail MW	OUTAGE WEEKS (Outages are tracked within the outage week starting every Monday, see "Unit Specifics" below for more exact dates)														
			O Week	O+1 Week	O+2 Week	O+3 Week	O+4 Week	O+5 Week	O+6 Week	O+7 Week	O+8 Week	O+9 Week	O+10 Week	O+11 Week	O+12 Week	O+13 Week	O+14 Week
			4-Apr-16	11-Apr-16	18-Apr-16	25-Apr-16	2-May-16	9-May-16	16-May-16	23-May-16	30-May-16	6-Jun-16	13-Jun-16	20-Jun-16	27-Jun-16	4-Jul-16	11-Jul-16
Barkley	1	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5
	2	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5
	3	32.5	32.5	32.5	32.5	32.5	32.5	32.5	32.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	4	32.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	32.5	32.5	32.5	32.5	32.5	32.5
Center Hill	1	45.0	45.0	45.0	45.0	0.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
	2	45.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	3	45.0	45.0	45.0	45.0	0.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
Cheatham	1	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0
	2	12.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	12.0	12.0	12.0	12.0
	3	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0	12.0
Cordell Hull	1	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3
	2	30.0	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3	33.3
	3	33.3	33.3	33.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	33.3	33.3	33.3	33.3	33.3	33.3
Dale Hollow	1	18.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	2	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0
	3	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0	18.0
J. Percy Priest	1	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0	28.0
Laurel	1	61.0	61.0	61.0	61.0	0.0	0.0	61.0	0.0	0.0	61.0	61.0	61.0	61.0	61.0	61.0	61.0
	1	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0
Old Hickory	2	25.0	25.0	25.0	25.0	25.0	25.0	25.0	0.0	0.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0
	3	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0
	4	25.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	5	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0	25.0
Wolf Creek	1	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
	2	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
	3	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
	4	45.0	45.0	45.0	45.0	0.0	0.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
	5	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
	6	45.0	0.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0	45.0
Weekly Available MW	910.60	736.4	781.4	748.1	552.1	642.1	723.1	662.1	654.6	715.6	781.4	781.4	793.4	793.4	793.4	793.4	
28 Units in District	# Units Avail	22	23	22	18	20	21	20	20	21	23	23	24	24	24	24	
	# Units UnAvail	6	5	6	10	8	7	8	8	7	5	5	4	4	4	4	

UNIT OUTAGE FORECAST

OUTAGE LEGEND
Major Outage, Mechanical Failure
Operations and Maintenance (O&M)
Section212
Dissolved Oxygen Outage
Associated Project setup/teardown



Forecasted System Status

UNIT SPECIFICS	Project	Unit #	Date		Reason Out of Service (0 Week- 0+14 Week)	
			Out of Service	Return to Service		
	Barkley	4	28-Mar-16	20-May-16	Cooling Water Contract, AND Partial Maintenance Inspection	Set/remove bulkheads used for cooling water pipe contract work
	Barkley	3	23-May-16	15-Jul-16	Cooling Water Contract, AND Complete Maintenance Inspection	Set/remove bulkheads used for cooling water pipe contract work
	Barkley	3, 4	23-May-16	3-Jun-16	Main Transformer #2 de-energized due to Air Circuit Breaker (ACB) #224 being replaced for a Vacuum Circuit Breaker (VCB).	
	Center Hill	2	5-May-13	Oct-18	Turbine Generator Rehab	
	Center Hill	1,3	25-Apr-13	28-Apr-13	Zero generation 0700-1700 while dive team installs geomembrane on upstream face of dam to prevent water flow through monolith 11	
	Cheatham	2	28-Mar-16	17-Jun-16	Complete unit inspection, cavitation repair, thrust bearing's oil coolers installation	
	Cordell Hull	3	18-Apr-16	3-Jun-16	Excitation rehab and complete unit inspection	
	Dale Hollow	1	4-Apr-16	30-Dec-16	TVA line work limits plant to two unit maximum (Mon-Wed for duration of year)	
	Laurel	1	25-Apr-16	6-May-16	Transformer/Breaker work	
	Laurel	1	15-May-16	27-May-16	Bushing Repair (TVA)	
	Old Hickory	2	9-May-16	20-May-16	Annual Maintenance Inspection	
	Old Hickory	4		Pending unit rehab	Out Due To Alignment Concerns	
	Wolf Creek	4	25-Apr-16	6-May-16	Complete Maintenance Inspection	
	Wolf Creek	6	4-Apr-16	7-Apr-16	Partial Maintenance Inspection	

OUTAGE LEGEND
Major Outage, Mechanical Failure
Operations and Maintenance (O&M)
Section 212
Dissolved Oxygen Outage
Associated Project setup/teardown

