

December 12, 2017



SAVANNAH RIVER SITE TANK 12 GROUTING



Steve Thomas, SRS Waste Disposal Authority
Greg Arthur, SRS Tank Closure Engineering
SRR-CWDA-2017-00087, Revision 0


Liquid Waste System





Typical HTF Type I Tank Cross Section


SRR-CWDA-2017-00087, Rev. 0



Typical HTF Type I Plan View

We do the right thing.

SRR-CWDA-2017-00087, Rev. 0




H-Tank Farm Type I Tanks

We do the right thing.

SRR-CWDA-2017-00087, Rev. 0






Tan Closure Regulatory Roadmap

We do the right thing.


SRR-CWDA-2017-00087, Rev. 0



- The Performance Assessment (PA) simulates fate and transport of contaminants associated with residual material in the closed tanks
- PA assumptions are supported by the grout properties/processes

PA Assumptions	Grout Properties/Processes Protection Assumptions
Waste Tank Stability/ Physical Barrier to Intruders	<ul style="list-style-type: none"> • Minimize void space • Maintain compressive strength <ul style="list-style-type: none"> ▪ Avoid segregation (drop height)
Flow Modeling	<ul style="list-style-type: none"> • Avoid cracks/voids that increase flow through the grout monolith. <ul style="list-style-type: none"> ▪ Grout fill remnant equipment ▪ Grout fill cooling coils ▪ Grout fill annulus and ductwork • Maintain roof integrity - Grout fill risers
Reducing Capacity	<ul style="list-style-type: none"> • Grout formulation

Avoid conditions that increase flow through the grout monolith




The Isolation Plan included:

- Transfer Lines
- Drain Lines
- Water
- Air
- Steam
- Ventilation
- Power
- Instrumentation

Tank 12 Transfer Line Isolation

Before



After



Tank 12 Chromate Cooling Water Supply and Return Lines in Valve House


Before

After




Tank 12 Valve House Alarm/Relay Panel Isolation

Before




After




Tank 12 Radiation Monitor Power Cable

Before



After





- 1 Tank is to scale. Surrounding road and grout pump/hopper are not to scale and are shown for illustration only
- 2 The slickline shall be supported at least every 10 ft by either unistrut or scaffolding
- 3 Slickline has maximum length of 291 ft. This distance is measured from the grout pump to Riser 8, then to Pigging Container 2. For conservatism, 300 ft will be the maximum length
- 4 The structural steel is 9' above the tank top and helps support the slickline. The slickline rests on either Scaffolding, or PS-200 Unistrut on top of the structural steel and tank top.
- 5 Slickline route may vary within +/-10 ft from proposed Slickline route. Variations must be approved by engineering
- 6 Slickline will conform to API 304.2R and ASME B30.27 standards
- 7 Slickline full of grout weighs approximately 42lbs/ft

Tank 12 Slickline Support Layout

Reviewed by _____

R. V. ELTON 4/25/15
Closure Engineering

Grout Preparation

SRR-CWDA-2017-00087, Rev. 0


- Tank 12 Slick Line Support Beam Installation at Rock Bank East of Tank 12



- Tank 12 Valve House Cooling Coils Prepared for Grouting

- A Structural Analysis identified lift height limits to prevent tank wall failure:
 1. Height of annulus grout above primary grout limited to ≤ 6 feet
 2. Height of primary grout above annulus grout limited to ≤ 8 feet
- Within these limits, lift heights were at the discretion of the grouting team and often influenced by resources and schedule.

Lesson Learned from previous tanks:
Provided more flexibility for lift heights.



- Grouting activities began on January 19, 2016.
- DOE documented completion of closure activities on April 28, 2016

January-16

S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19 Lift-1	20 Lift-1	21	22	23
24 31	25	26	27	28	29	30

February-16

S	M	T	W	T	F	S
	1 Lift-4	2 Lift-4	3	4 Lift-4	5 Lift-4	6
7	8 Lift-2/3	9	10 Lift-5	11 Lift-5	12 Lift-6	13
14	15	16 Lift-6	17 Lift-6	18	19	20
21	22 Lift-6	23 Lift-6	24	25 Lift-6	26 Lift-6	27
28	29 Lift-6					

March-16

S	M	T	W	T	F	S
		1 Lift-7/9	2 Lift-8	3	4	5
6	7 Lift-8	8	9	10	11	12
13	14	15	16	17	18	19
20	21	22	23	24	25	26
27	28	29	30	31		

April-16

S	M	T	W	T	F	S
					1	2
3	4	5	6	7	8	9
10	11	12	13	14	15	16
17	18	19	20	21	22	23
24	25	26 Finish	27	28	29	30

Days Tank 12 primary tank received grout

Days Tank 12 annulus received grout

Days Tank 12 riser(s) received grout


Days Tank 12 failed cooling coils received grout

Days Tank 12 intact cooling coils received grout

Days Tank 12 in tank equipment received grout

Tank 12H Closure Schedule

October 22, 2015



PROGRESS

Documentation


- Closure Module (CM) - Revision 0 is conditionally approved by SCDHEC and EPA. Approval is contingent upon approval of the CM Addendum.
- The MEP document has been developed, reviewed, and approved.
- The SA and Class C calculation have been developed, reviewed, and approved.
- A CM Addendum (Rev. A) based on the actual residual inventory has been developed, reviewed by SCDHEC & EPA, comments incorporated and Rev. 0 has been transmitted to SCDHEC & EPA. The Public Review and Comment period began October 19 and will continue through November 17 with a Public Meeting scheduled for November 4.
- Tier 2 – SRR has developed the Tier 2 Closure Plan, DOE has completed a review, and comments are incorporated.

Field Work

- Initial grout preparation activities at the tank have been completed and grout placement field activities are scheduled to begin Monday, January 25.

RISKS

- Inclement Weather
- Resource Availability
- Additional modeling required



GROUT LIFTS

Approximate Values per Tank

LIFT	yd ³	Trucks	Gallons
1	322	40	65,000
2	23	3	4,500
3	32	4	6,500
4	483	60	97,500
5	203	25	41,000
6	1,610	201	325,000
7	225	28	45,500
8	1,530	191	309,000
9	101	13	20,500
Total:	4,529	565	914,500


GROUT DELIVERY NUMBERS

Total Volume ≈ 4,529 yd³
 8 yd³ per Truck
 6 Trucks per Hour (max)
 Pour 8 Hrs each 10 Hr Day
 ≈ 400 yd³ per Day (max)
 4 Days per Week

Grout Delivery Route

We do the right thing.

SRR-CWDA-2017-00087, Rev. 0



Grout Testing Protocol

SRR-CWDA-2017-00087, Rev. 0



Lesson Learned from previous tanks: Increased slump flow from 24-28 inches to 26-30 inches to provided better flow around obstructions.

Grout Truck Arrival and Check-in:

- Every Truck
 - Batch Tickets (Multiple Verifications)
 - Grout mix
 - Timing < 90 minutes
 - Revolutions < 300
 - Point of delivery water additions
- Daily
 - First Batch & at least one truck after first 100 cubic yards
 - Molding Cylinders (7)
 - Compressive Strength (7 and 28-days)
 - Slump flow
 - Temperature
 - Unit weight/yield
 - Bleeding of grout
 - Air Content
- Additional testing frequency as determined by Construction Discipline Engineer (CDE)

Video of Grout Placement:

- Continuous during grout placement

Staged grout delivery trucks minimized delays in batch grout pours into the tank between trucks.

Lesson Learned from previous tanks: Minimal delays between batch pours reduced mounding



Grout Delivery to Grout Pump

SRR-CWDA-2017-00087, Rev. 0



Direct observation of grout delivery into the pump hopper provides visual indication that grout properties meet requirements.

Video Screen Console in the Command Center

SRR-CWDA-2017-00087, Rev. 0

The video screen console in the command center provides real time simultaneous observation of:

- Tank interior
- Grout pump hopper
- Tank top
- Delivery truck staging area






Bulk Fill Grout

We do the right thing.

SRR-CWDA-2017-00087, Rev. 0



- Camera inspections of the grout surface were performed each morning prior to grouting.
- Localized surface cracks were identified on one occasion.
- The condition was evaluated and determined to not appreciably impact grout performance credited in the performance assessment:
 - Stability
 - Flow through tank
 - Reducing capacity



Grout Level Approaches Tank Roof

SRR-CWDA-2017-00087, Rev. 0

The relatively level surface of the grout as it approached the flat tank roof was important to minimize void space.

**Tank 12
Bulk Fill Grout Volume**

Estimated (yds ³)	Actual (yds ³)	+/-
3,927	3,887	-1%





Tank 12H Annulus and Horizontal Ventilation Duct (West Riser)

- Bulk fill grout used to fill annulus
- Grout introduced into annulus through the East and West Risers
- Initial filling of horizontal ductwork through vertical section of ductwork
- In parallel with bulk filling of the annulus, the vertical sections of annulus ventilation inlet duct filled all the way to grade level with grout.

Annulus Grouting

SRR-CWDA-2017-00087, Rev. 0

Tank 12 Annulus Grout Volume

Estimated (yds ³)	Actual (yds ³)	+/-
583	613	+5%



Tank Closure Grout Comparisons Estimated vs. Actual Grout Volumes

We do the right thing.

SRR-CWDA-2017-00087, Rev. 0


Tank	PRIMARY			ANNULUS		
	Estimated (yds ³)	Actual (yds ³)	+/-	Estimated (yds ³)	Actual (yds ³)	+/-
18	8,343	8,094	-3%	NA	NA	-
19	8,343	8,090	-3%	NA	NA	-
5	3,927	3,871	-1%	583	612	+5%
6	3,922	3,849	-2%	583	601	+3%
16	5,552	5,425	-2%	687	697	+1%
12	3,927	3,887	-1%	583	613	+5%



Grouting the Dehumidification Duct

SRR-CWDA-2017-00087, Rev. 0


Grout flowing out of duct registers indicates that section of duct is filled.



Water in Annulus Ductwork Inlet Being Removed Prior to Filling with Grout

SRR-CWDA-2017-00087, Rev. 0

- Liquid was observed in the vertical section of the inlet duct near the end of grouting
- Liquid determined to be primarily groundwater leakage
- Liquid was removed to
 - ensure grout properties were maintained and
 - prevent spill of contaminated liquid as grout addition pushed liquid to the surface



Cooling Coil Grouting

SRR-CWDA-2017-00087, Rev. 0



- Cooling coil grout is prepared using a commercial grout skid
- Dry ingredients are premixed at vendor facility and delivered in a Super Sack®
- SRR personnel batch a fixed amount of water with the contents of the Super Sack® (i.e., dry materials) and mix the contents
- Pump is used to meter grout into cooling coils
- Totalizer at flow meter provided real time quantity of grout added
- Intact cooling coils grouted from the coil inlet. When grout was visually detected at cooling coil outlet, additional grout continued to be introduced for a prescribed volume
- Grout/flush water interface volume from intact coils collected and disposed of separately
- Coils having guillotine failure were previously flushed, coils grouted from each end (inlet and outlet) into the waste tank

Equipment Grouting

SRR-CWDA-2017-00087, Rev. 0



- Equipment fill grout was prepared in small batches
- SRR personnel pre-mix dry ingredients by weight
- Water was combined with the dry materials as required, mixture is allowed to hydrate with low shear mixer
- High shear mixer engaged to finish grout mixing and thin the grout
- Grout was metered into equipment by gravity via hose and funnel
- Equipment has high point vent that collects overflow indicating filling complete

Tank 12 In-Tank Equipment Grout Volumes

We do the right thing.

SRR-CWDA-2017-00087, Rev. 0

Equipment	Location	Calculated Fill Volume (Gallons)	Actual Grout Volume (Gallons)
Reel Tape Riser Plug Penetration	Riser 4	1.6	1.5
High Liquid Level Conductivity Probe (HLLCP) and Housing	Riser 4	1.7	1.5
Thermowell and Housing on Tank Floor	Riser 4	1.8	1.5
Spray Lance	Riser 4	1.2	1.0
H&V Riser Drain	Riser 4	1.0	1.5
Submersible Transfer Pump (STP)	Riser 7	22	39
Thermowell	Riser 7	2.0	1
STP Caisson Lance	Riser 7	4.75	4
Conductivity Probe #1	North Annulus Riser	0.3	0.25
Conductivity Probe #2	North Annulus Riser	0.25	0.25
Steam Jet (Core and Discharge Line)	North Annulus Riser	22.0	26.0
Steam Jet (Jacket)	North Annulus Riser	8.5	1.0
Conductivity Probe #1	South Annulus Riser	0.2	0.25
Conductivity Probe #2	South Annulus Riser	0.2	0.25

- Increase capability to view grout elevation and liquid within the risers by removing obstructions (such as spray chambers) and installing grout plates for better camera positioning.
- Evaluate the use of dry grout to assimilate free liquid.
- Allow more time for liquid to assimilate into grout between lifts
- Prepare and stage work packages, procedures, and equipment to remove liquid from tank
- Evaluate alternate methods to prepare the grout line/tremmies to minimize liquid addition into tank
- Evaluate use of alternate instrumentation (conductivity probes) to detect grout/liquid level in tank