




G3P3 – Project and Test Planning



PRESENTED BY

Jeremy Sment, Sandia National Laboratories

Contributors:



Clifford K. Ho, Kevin Albrecht, Brantley Mills, Nathan Schroeder, Scott Garcia, Henk Laubscher, Francisco Alvarez, Luis Garcia-Maldonado, Shane Powers, Matt Bauer

SNL Formal Review 1355248



Sandia National Laboratories is a multimission laboratory managed and operated by National Technology & Engineering Solutions of Sandia, LLC, a wholly owned subsidiary of Honeywell International Inc., for the U.S. Department of Energy's National Nuclear Security Administration under contract DE-NA0003525.

Phase 3 Project Execution Plan – WBS



Most component/system test objectives can be achieved simultaneously



Project Execution Plan:





Procurements and In-House Fabrication

Tower Construction (by Summit)


Install Components in Tower



Storage Shells and Lift Installation during tower erection



Commissioning:



Storage and Particle Circulatory System:


1. All controls operational
2. Gradual charging with particles
3. Increase temperature with auxiliary heater

Heat Exchanger:

1. Hydrotesting
2. Measure leak rate while pressurized for >12hrs
3. Gradually bring to operating temperature

Receiver:


1. Gradually bring to temperature on-sun with no observable damage while increasing flux/flowrate
2. Demonstrate operation of slidegate response to maintain particle curtain stability and particle temperature within bounds



On-Sun Testing:



- System Milestones:
 1. Total energy delivered to sCO₂
 2. System performance and model validation
- Operational Modes:
 1. System start-up and shutdown
 2. Emergency operations
 3. Design-point operations
 4. Load follow/weather transients




On-Sun Testing: Data Acquisition & Management




Three-part data management plan

Architecture




National Instruments
Hardware I/O

Data Acquisition




24/7 data acquisition & controls

Archive and Retrieval



Citadel database/Diadem interface

On-Sun Test Plan: Receiver




Test Metrics:

- Particle temperature rise
- Advective heat loss model validation
- Thermal efficiency
- Receiver back-wall temperatures
- Particle curtain stability
- Particle loss

wind velocity/
weather


Videography



mass flow rate

Modified tower to accommodate future work on alternative designs such as:


- KSU Obstructed Flow
- DLR *CentRec* Rotating Receiver
- CNRS - Fluidized particle-in-tube



incident power

Radiometer

On-Sun Test Plan: Storage




Test Metrics

- Particle outlet temperatures
- Heat loss through walls
- Heat loss to air
- Time to Equilibrium
- Stress calculations
- Condition of Foundation/Walls

Alternative Designs (G3P3-KSA):

- Thermal-expansion layer
- Pre-cast panels

Inspection for
insulation debris



Attributes

- Erosion/damage detection with bore scope and postmortem human entry

On-Sun Test Plan: Particle-sCO₂ Heat Exchanger



Test Metrics:

- Particle-sCO₂ heat exchange effectiveness
- Heat transfer coefficient
- Pressure drop
- Control Studies
- Model Validation


sCO₂ pressure drop

sCO₂ temperature rise

Particle temperature drop

Postmortem inspection of diffusion bonded plates


mass flow rate



Adaptable Platform for future work on Alternative Designs:
Moving Packed Bed Shell-and-Tube Particle to Air, KSU:

- $\Delta T=416^{\circ}\text{C}$ and 4 bar
- Particle-to-compressed air heat transfer

Fluidized-bed heat exchanger (Babcock & Wilcox)




Procurement Process



- 10 Subsystems divided into 86 pieces of equipment
- Over 355 part assemblies
- Over 5000 procurements expected including instrumentation

Subsystem	Major Particle Equipment List	Parts/Assemblies	Drawing Number	Description	Model Number	Material	Source of Estimate	Estimate Category	Qty	Min Cost	Nominal Cost	Max Cost	Uncertainty Bounds	Make/Buy	Lead Time (wks.)	
905000 Floor		Slab Cooling Plate	905932	actively cooled thermal gap under outlet	N/A	N/A	McMaster	Online Search	0	\$0	\$0	\$0	±5%	Buy		
		Slab Cooling Plate Blower	905933	actively cooled thermal gap under outlet	N/A	N/A	McMaster	Online Search	0	\$0	\$0	\$0	±5%	Buy	8	
		Outlet riser	905934	Medium Density Refractory Collar for outlet	Riser*Storage Bin	Pumplite	Allied Mineral	Quoted	1	\$16,021	\$16,021	\$16,021	-0%/+5%	Buy	8	
		Outlet plate	905935	Steel outlet plate	Outlet Pipe Rev	SS316	Winchester Precision	Quoted	1	\$11,009	\$11,009	\$11,009	-0%/+5%	Buy	14	
		Outlet Pipe Wrap	905936	Microporous Insulation	Elmtherm 1000 M	Micropor	Elmlin	Quoted	4.5	\$186	\$186	\$186	-0%/+5%	Contract	3	
		Wool Outlet Insulation	905937	Fiber wool wrapping 2" thick 24" wide	SP-700K-1/4" 24 Ir	Ceramic F	Morgan Thermal Ceram	Quoted	25	\$201	\$201	\$201	-0%/+5%	Make	4	
		HD Liner Pre-cast Panels	906938	(S10472)	XD19296-01	Tuffcrete	Allied Mineral	Costed Elsewh	40	\$0	\$0	\$0		0	Buy	6
		Wall Liner Gaskets	906939	refractory layers	High-Temperatur	TBD	Allied Mineral	Parametric Esti	40	\$4,122	\$5,152	\$6,182	±20%	Buy	4	
		Microporous Interstitial Wall In	906940	Microporous insulation board 500x610x6mm	Elmtherm 1000 M	Micropor	Elmlin	Quoted	5	\$230	\$230	\$230	-0%/+5%	Buy	8	
		HD Liner Gunite Tuffcrete	906941	Shotcrete application of Tuffcrete material	High-Density Ref	Tuffcrete	Allied Mineral	Quoted	48000	\$27,048	\$27,048	\$27,048	-0%/+5%	Buy	4	
906000 Cold Storage Bin \$274,788.82		HD Liner Gunite Tuffcrete Binde	906942	High Calcium Hydrated Lime	High-Density Ref	SSHotim	Allied Mineral	Quoted	350	\$205	\$205	\$205	-0%/+5%	Buy	4	
		LD Refractory Insulation	906943	Calcium Silicate Board 36x24x4	SS1100 E 100 mm	Calcium S	Skamol	Quoted	305	\$16,100	\$16,100	\$16,100	-0%/+5%	Buy	8	
		Microporous Insulation Panels	906944	Microporous insulation board 500x610x50mm	Elmtherm 1000 M	Micropor	Elmlin	Quoted	300	\$29,900	\$29,900	\$29,900	-0%/+5%	Buy	10	
		Ceramic Fiber Modules	907945	(expandable)	MaxBlok LTS	Ceramic F	Nutec	Quoted	43	\$8,407	\$8,407	\$8,407	-0%/+5%	Buy	6	
		Ceramic Fiber Modules	907946	12 x 12 x 12 modules	MaxBlok LTS	Ceramic F	Nutec	Quoted	10	\$449	\$449	\$449	-0%/+5%	Buy	6	
		Bin Cover Receiver	907947	Ring around the inlet plug	XD19296-P03	Pumplite	Allied Mineral	Quoted	12	\$5,368	\$5,368	\$5,368	-0%/+5%	Buy	10	
907000 Ceiling		Inlet Hatch Retaining Ring	907948	Steel surrounding cover receiver	Retaining Ring<1	SS316	Winchester Precision	Quoted	1	\$32,976	\$32,976	\$32,976	-0%/+5%	Buy	25	
		Removeable Plug Cover Shell	907949	Removeable Support For Inlet Plug	Cover Shell<1>	SS316	Winchester Precision	Quoted	1	\$23,324	\$23,324	\$23,324	-0%/+5%	Buy	8	
		Inlet Hatch Removeable Plug	907950	Pumplite 40 molded refractory inlet	Q20165	Pumplite	Allied Mineral	Quoted	1	\$2,762	\$2,762	\$2,762	-0%/+5%	Buy	8	
		Microporous Roof Insulation	907951	Microporous insulation board 500x610x12mm	Elmtherm 1000 M	Micropor	Elmlin	Quoted	100	\$6,900	\$6,900	\$6,900	-0%/+5%	Buy	10	
		Storage Shell Wall	908952	Full Penetration Welded Plates	Shell	A572 GRA	Matrix PDM	Costed Elsewh	1	\$0	\$0	\$0		0	Buy	
		Storage I-beams/Rings	908953	W10 I-Beams, C12 channel rolled, C8 Deck Support	Roof Structure	A992 GRA	Matrix PDM	Costed Elsewh	1	\$0	\$0	\$0		0	Buy	
908000 Shell		Storage Roof	908954	1/4" Thick Thin Checkered Diamond Plate	Roof Structure	A992 GRA	Matrix PDM	Costed Elsewh	1	\$0	\$0	\$0		0	Buy	
		Storage Ceiling	908955	1/4" Thick Thin Checkered Diamond Plate	Ceiling Micropor	A992 GRA	Matrix PDM	Budgetary	1	\$38,123	\$44,850	\$51,578	-15%/+15%	Buy		
		301000 Heat Exchanger	301000	6 inch, granular flow control valve	Quote: JBML-4688	Stainless	Pro-Fab	Parametric Esti	1	\$23,000	\$28,750	\$34,500	±20%	Buy	8	
		302000 Cold Storage	302000	8 inch, granular isolation	custom	Stainless	Pro-Fab	Quoted	1	\$17,008	\$17,008	\$17,008	-0%/+5%	Buy	8	
303000 Heat Exchanger	303000	6 inch, granular flow control valve	custom	Stainless	Pro-Fab	Parametric Esti	1	\$13,607	\$17,008	\$20,410	±20%	Buy	8			
304000 Hot Storage Charge	304000	8 inch, packed-flow diverter	custom	Stainless	Pro-Fab	Parametric Esti	1	\$7,360	\$9,200	\$11,040	±20%	Buy	8			

G3P3 Cost Breakdown



Summary

- Project Duration – 3 yr
 - Tower construction ~18 months
 - Installation of Components in Tower – 6 months
 - Commissioning – 9 months
 - Testing – 3-6 months
- Project Budget - \$25M
 - Tower – 50%
 - Components – 25%
 - Staff – 25%
- Major Milestones
 - Determine total energy delivered to sCO₂
 - Characterize system and component performance in a wide variety of environmental conditions and control factors
 - Validate models
 - Log, stream, and archive streaming data 24/7 (external access TBD)



Acknowledgments



- This work is funded in part or whole by the U.S. Department of Energy Solar Energy Technologies Office under Award Number 33869
 - DOE Project Managers: Matthew Bauer, Andru Prescod

Thank you

