

Site	Project Type	Completed Projects						Cost Success	Schedule Success	Complete Scope
		PARSID	Project Name	Approved Budget (\$)	Actual Cost (\$)	Completion Date Approved	Completion Date Actual			
ANL	Decontamination & Decommissioning	432	Nuclear Facility D&D - ANL - East - Building 330	34,200,000	15,131,000	09/30/2011	10/12/2011	Yes	Yes	Yes
		451	Nuclear Facility Decontamination & Demolition - East	17,830,000	17,800,000	05/20/2009	02/23/2010	Yes	Yes	Yes
		643	Nuclear Facility D&D - ANL - East - Building 310	13,428,000	8,098,000	09/30/2011	09/23/2011	Yes	Yes	Yes
BNL	Decontamination & Decommissioning	431	Nuclear Facility D&D - Brookhaven Graphite Research Reactor (BGRR)	53,800,000	73,900,000	09/30/2012	08/31/2012	No	Yes	Yes
		448	Nuclear Facility D&D - High Flux Beam Reactor (HFBR)	11,800,000	15,529,000	09/30/2012	12/20/2010	No	Yes	Yes
ETTP	Decontamination and Decommissioning	1044	K-27 Demolition Project	98,201,000	59,500,000	12/31/2018	09/25/2017	Yes	Yes	Yes
		897	K-25 D & D	479,400,000	1,107,000,000	09/30/2017	01/09/2015	No	Yes	Yes
		1012	K-31 Facility Demolition	61,917,000	39,836,000	09/30/2017	02/08/2016	Yes	Yes	Yes
		1125	Poplar Creek Area Facility Demolition Project	95,570,000	89,000,000	09/30/2019	09/25/2019	Yes	Yes	Yes
		1136	Technetium-99 Contamination Remedial Action Project	94,200,000	53,000,000	05/30/2022	07/28/2020	Yes	Yes	Yes
	Facility Construction	1088	K-731 Demolition Project	19,997,000	12,100,000	06/30/2018	07/28/2017	Yes	Yes	Yes
INL	Decontamination & Decommissioning	429	Nuclear Facility D&D - INL	753,000,000	356,000,000	09/30/2012	09/28/2012	Yes	Yes	Yes
		725	Nuclear Material Stabilization and Disposition	35,400,000	35,400,000	09/30/2012	04/30/2010	Yes	NA	NA
	Facility Construction	1014	Fort St. Vrain Facility Improvements Project	11,400,000	11,400,000	12/31/2017	12/06/2017	Yes	Yes	No
		1035	Accelerated Retrieval Project IX	26,400,000	20,017,671	09/30/2017	09/27/2017	Yes	Yes	Yes
	Facility Construction	387	Sodium Bearing Waste Treatment (SBWT)	461,600,000	571,000,000	07/31/2010	04/13/2012	No	No	Yes
		645	Soil and Groundwater Cleanup - Buried Waste	75,400,000	75,400,000	09/30/2011	09/27/2011	Yes	Yes	Yes
		646	Soil and Groundwater Cleanup - In-Situ Grouting	22,700,000	6,830,000	09/30/2011	04/21/2011	Yes	Yes	Yes
924	Accelerated Retrieval Project (ARP) VIII	49,104,899	37,500,000	06/30/2013	04/22/2013	Yes	Yes	Yes		

Completed Projects										
Site	Project Type	PARSID	Project Name	Approved Budget (\$)	Actual Cost (\$)	Completion Date Approved	Completion Date Actual	Cost Success	Schedule Success	Complete Scope
	Restoration or Remediation	644	Soil and Water Remediation - 2012 - Idaho	742,700,000	556,100,000	09/30/2012	09/26/2012	Yes	Yes	No
KAPL	Decontamination and Decommissioning	688	Nuclear Facility D&D - Separations Process Research Unit	78,600,000	225,400,000	09/30/2012	06/18/2020	No	No	No
	Facility Construction	689	Building G2 & H2 D&D	37,000,000	0	09/30/2012	06/01/2020	Yes	NA	Yes
		690	Contaminated Soil Removal North Field	14,800,000	12,576,000	09/30/2011	09/26/2011	Yes	Yes	Yes
LANL	Decontamination & Decommissioning	686	D&D - TA-21	74,000,000	48,600,000	09/30/2012	09/30/2011	Yes	Yes	Yes
		687	Decontamination & Decommissioning Tritium Systems Test Assembly	14,800,000	13,667,000	09/30/2010	09/29/2010	Yes	Yes	Yes
	Facility Construction	683	DP Site - MDA-B	110,500,000	131,200,000	09/30/2012	03/29/2013	No	Yes	Yes
		684	Groundwater Wells	45,000,000	38,400,000	09/30/2012	09/30/2011	Yes	Yes	Yes
LBNL	Decontamination and Decommissioning	1028	Old Town Demolition, Phase 1 Project	30,974,063	33,300,662	10/03/2017	08/18/2017	Yes	Yes	Yes
LLNL	Restoration or Remediation	450	Soil and Water Remediation - LLNL, site 300	54,000,000	124,600,000	09/30/2008	06/10/2010	No	NA	NA
Miamisburg	Decontamination & Decommissioning	454	Nuclear Facility D&D - Miamisburg	152,600,000	152,600,000		04/25/2011	Yes	NA	NA
	Facility Construction	648	Soil and Water Remediation - OU-1	19,700,000	17,700,000	09/30/2011	04/25/2011	Yes	Yes	Yes
	Restoration or Remediation	452	Soil and Water Remediation - Environmental Restoration and Site Support - Miamisburg	54,600,000	54,600,000		04/25/2011	Yes	NA	NA
		453	Soil and Water Remediation - OU-1 Environmental Restoration and Site Support - Miamisburg	34,300,000	43,000,000	11/20/2008	04/25/2011	No	No	No
		647	Solid Waste Stabilization and Disposal - Miamisburg	170,000,000	170,000,000		04/25/2011	Yes	NA	NA
Moab	Facility Construction	421	Moab Uranium Mill Tailings Remediation	40,700,000	39,300,000	09/30/2012	07/16/2010	Yes	Yes	Yes

		Completed Projects								
Site	Project Type	PARSID	Project Name	Approved Budget (\$)	Actual Cost (\$)	Completion Date Approved	Completion Date Actual	Cost Success	Schedule Success	Complete Scope
NTS	Restoration or Remediation	535	Solid Waste Stabilization and Disposition - NTS	29,900,000	28,700,000	09/30/2008	11/23/2009	Yes	No	Yes
Oak Ridge	Decontamination & Decommissioning	656	K-27 Demolition Preparation	27,000,000	26,000,000	09/30/2012	02/15/2011	Yes	Yes	Yes
		658	K-33 Demolition	65,000,000	57,763,000	09/30/2012	03/05/2012	Yes	Yes	Yes
	Facility Construction	911	K-33 Slab and Soil Removal	22,880,000	14,000,000	09/30/2012	02/22/2013	Yes	Yes	Yes
		Restoration or Remediation	455	Soil and Water Remediation - Offsites	13,400,000	10,500,000	09/30/2012	09/20/2010	Yes	Yes
	654		Zone 1 Remedial Actions	18,900,000	19,032,000	09/30/2017	09/30/2011	Yes	Yes	Yes
	655		ETTP Main Plant	18,900,000	10,771,000	09/30/2017	09/30/2011	Yes	Yes	Yes
	660		Cell 6 Expansion	31,000,000	22,000,000	09/30/2012	06/24/2011	Yes	Yes	Yes
	661		Disposal Facility Expansion - EMWMF (Cell 5 Expansion)	34,000,000	18,000,000	09/30/2012	12/20/2010	Yes	Yes	Yes
662	Disposal Facility Expansion - Sanitary Landfill (ORR Landfill)	11,000,000	9,000,000	09/30/2012	05/06/2011	Yes	Yes	Yes		
667	Bethel Valley Burial Grounds	16,000,000	17,500,000	09/30/2011	09/23/2011	Yes	Yes	Yes		
ORNL	Decontamination & Decommissioning	547	ORNL Defense Facility Demolition Bldg 3026	13,000,000	12,400,000	09/30/2011	06/17/2011	Yes	Yes	Yes
		664	ORNL Non-Defense Facility Demolition (2000 Complex D&D)	13,000,000	9,100,000	09/30/2011	05/05/2011	Yes	Yes	Yes
		666	Facility Demolition-Hot Cells	14,500,000	32,000,000	09/30/2012	12/20/2013	No	No	No
		776	Facility Demolition - Small Facilities	11,400,000	11,500,000	09/30/2012	08/07/2012	Yes	Yes	Yes
	Infrastructure Improvements	916	4500 Gaseous Reconfiguration and Stabilization Project Buy Back	12,652,000	12,500,000	07/31/2013	10/30/2013	Yes	Yes	Yes
Restoration or Remediation	898	Tank W1A	47,500,000	51,000,000	09/30/2012	06/19/2012	Yes	Yes	Yes	
ORP	Facility Construction	1178	Tank-Side Cesium Removal System Demonstration Subproject	164,000,000	135,000,000	07/25/2022	04/12/2022	Yes	Yes	Yes
	Infrastructure Improvements	457	Waste Feed Transfer Lines Upgrades	17,900,000	16,400,000	09/30/2011	09/22/2011	Yes	Yes	Yes
Paducah	Decontamination & Decommissioning	668	Nuclear Facility D&D - Paducah Gaseous Diffusion Plant	29,600,000	34,500,000	09/30/2012	09/25/2012	No	Yes	Yes
		669	C-340 Complex D&D	36,300,000	35,800,000	09/30/2011	09/09/2011	Yes	Yes	Yes
		670	C-746-A East End Smelter D&D	31,500,000	18,800,000	09/30/2011	07/14/2011	Yes	Yes	Yes

		Completed Projects								
Site	Project Type	PARSID	Project Name	Approved Budget (\$)	Actual Cost (\$)	Completion Date Approved	Completion Date Actual	Cost Success	Schedule Success	Complete Scope
Pantex	Restoration or Remediation	550	Soil and Water Remediation - Pantex	168,200,000	182,000,000	09/30/2008	02/01/2010	Yes	NA	NA
Portsmouth	Facility Construction	1047	On-Site Waste Disposal Facility - Initial Infrastructure & Cells 1, 4 & 5 Liner Construction	285,000,000	247,800,000	05/31/2024	08/16/2022	Yes	Yes	Yes
PPPO	Facility Construction	426	Depleted Uranium Hexafluoride 6 Conversion (DUF6)	345,500,000	580,000,000	06/30/2008	11/12/2010	No	No	No
Richland	Decontamination & Decommissioning	404	U Plant/Other Decontamination and Dismantlement	256,500,000	201,000,000	09/30/2011	05/02/2012	Yes	Yes	Yes
	Decontamination and Decommissioning	402	Plutonium Finishing Plant (PFP) Decontamination and Dismantlement - ARRA Base	330,200,000	343,000,000	09/30/2011	04/10/2020	Yes	No	Yes
		673	Nuclear Facility D&D - River Corridor Closure Project	2,251,500,000	1,850,000,000	09/30/2019	11/27/2018	Yes	Yes	Yes
	Demolition	1043	Plutonium Finishing Plant Demolition Project	72,600,000	204,000,000	08/31/2018	01/19/2022	No	No	Yes
	Facility Construction	675	ERDF Cell Expansion	56,400,000	48,000,000	09/30/2012	09/24/2011	Yes	Yes	Yes
		678	Super Cell 10	35,800,000	29,400,000	09/30/2012	09/25/2011	Yes	Yes	Yes
	Restoration or Remediation	1011	KW Basin Sludge Removal Project	311,000,000	291,000,000	11/30/2019	06/04/2018	Yes	NA	Yes
		403	Groundwater Remedy Implementation for 200-ZP-1 and 100 DX Treatment Systems	181,600,000	344,000,000	09/30/2011	07/31/2012	No	Yes	Yes
		405	Outer Zone Decontamination and Dismantlement	114,900,000	88,000,000	09/30/2011	10/20/2011	Yes	Yes	Yes
		674	100K Area Remediation	202,700,000	186,400,000	09/30/2012	11/28/2011	Yes	Yes	Yes
677		Accelerated Remediation and Disposal	89,000,000	46,600,000	09/30/2012	09/27/2011	Yes	Yes	Yes	
679	River Corridor Soil and Groundwater, 618-10 Trench Remediation	72,400,000	57,300,000	09/30/2012	09/27/2011	Yes	Yes	Yes		
936	Trench Remediation 618-10	19,700,000	19,700,000	09/30/2012	09/28/2012	Yes	NA	Yes		
SLAC	Restoration or Remediation	740	Soil and Water Remediation - SLAC 2	32,700,000	39,930,000	09/30/2012	12/09/2011	No	Yes	No

Site	Project Type	Completed Projects						Completion Date Actual	Cost Success	Schedule Success	Complete Scope
		PARSID	Project Name	Approved Budget (\$)	Actual Cost (\$)	Completion Date Approved	Completion Date Actual				
SNL	Restoration or Remediation	459	Soil and Water Remediation - Sandia	50,300,000	59,100,000	09/30/2006	06/10/2010	No	NA	NA	
SRS	Facility Construction	389	Salt Waste Processing Facility (SWPF)	900,000,000	2,260,000,000	11/30/2013	08/17/2020	No	No	Yes	
		538	Saltstone Disposal Unit #6 (SDU6)	143,166,420	121,700,000	11/30/2018	07/18/2017	Yes	Yes	Yes	
		1068	Saltstone Disposal Unit #7 (SDU7)	159,000,000	127,000,000	03/31/2022	07/21/2021	Yes	Yes	Yes	
		773	Purification Area Vault	27,272,000	25,500,000	06/30/2012	12/09/2014	Yes	No	Yes	
	Facility Construction	417	P Reactor Decommissioning	142,200,000	80,900,000	01/31/2012	03/23/2012	Yes	Yes	Yes	
		418	P Ash Basin Remediation	30,000,000	18,350,000	09/30/2011	09/21/2011	Yes	Yes	Yes	
		419	R Reactor Decommissioning	149,200,000	76,400,000	01/31/2012	03/23/2012	Yes	Yes	Yes	
		539	Saltstone Disposal Unit 2	32,000,000	33,100,000	09/30/2012	06/27/2012	Yes	Yes	Yes	
		540	Saltstone Disposal Units 3&5	76,500,000	68,700,000	09/30/2014	09/19/2013	Yes	Yes	Yes	
	Infrastructure Improvements	544	Glass Waste Storage Building #2	77,385,700	71,662,000	09/30/2006	06/19/2006	Yes	Yes	Yes	
		1142	Argus H Area Project	18,000,000	17,937,000	04/30/2020	05/12/2020	Yes	NA	Yes	
	Restoration or Remediation	1033	D-Area Ash Project	74,200,000	68,800,000	07/31/2020	06/10/2019	Yes	Yes	Yes	
		462	R Ash Basin Remediation	11,800,000	9,470,000	09/30/2011	09/21/2011	Yes	Yes	Yes	
463		HWCTR Decommissioning	10,700,000	8,770,000	09/30/2011	09/21/2011	Yes	Yes	Yes		
West Valley	Decontamination & Decommissioning	650	Nuclear Facility D&D Main Plant D&D	46,000,000	99,941,000	09/30/2012	10/26/2011	No	Yes	No	
	Decontamination and Decommissioning	1128	Vitrification Facility Demolition Project	20,990,000	29,000,000	08/31/2019	03/17/2021	No	NA	Yes	
Y-12	Decontamination & Decommissioning	412	Biology Complex Decontamination and Decommissioning	30,000,000	14,000,000	09/30/2011	08/31/2011	Yes	Yes	Yes	

report date (EST): 08/25/2022 12:02 PM