


DE-EE0008955 – National Marine Renewable Energy Center Infrastructure Upgrades



Brian Polagye
University of Washington

bpolagye@uw.edu
July 21, 2022

Project Overview

Project Summary	Project Information	
<ul style="list-style-type: none">• Renew and enhance the research & development infrastructure at institutions affiliated with National Marine Renewable Energy Centers<ul style="list-style-type: none">– <i>UW Focus</i>: Laboratory-scale WEC and current turbine testing– <i>OSU Focus</i>: Laboratory-scale WEC– <i>UAF Focus</i>: Current turbines at the Tanana River Test Site– <i>FAU Focus</i>: Onshore and offshore current turbine testing– <i>UH Focus</i>: Offshore test bed at Kilo Nalu Observatory	Principal Investigator(s)	
	<ul style="list-style-type: none">• Williams, Chickadel, Derakhti	
	Project Partners/Subs	
<th>Intended Outcomes</th>	Intended Outcomes	<ul style="list-style-type: none">• Oregon State University (Robertson)• University of Alaska Fairbanks (Kasper)• Florida Atlantic University (Alsenas)• University of Hawai'i (Cross)
	Project Status	
	Ongoing	
	Project Duration	
	<ul style="list-style-type: none">• April 1, 2020• March 31, 2023	
	Total Costed (FY19–FY21)	
	<ul style="list-style-type: none">• \$1832k (of \$5000k)	

Project Objectives: Relevance

Relevance to Program Goals:

- Enabling foundational R&D with new capabilities
 - Research MECs, advanced flow visualization, and simulation tools to better understand fluid-structure interactions and test implications of new control strategies
- Reducing barriers to testing by maintaining and expanding capabilities
 - Wider range of laboratory and open water conditions for system testing
 - Enhanced capabilities to characterize environment and systems under test
 - Component test beds for power electronics
- Powering the Blue Economy test bed
 - Foundational infrastructure for combined testing of WECs, underwater vehicle recharge, and distributed sensing in an realistic environment

Project Objectives: Approach

Approach:

- In response to 2019 FOA, the five universities affiliated with National Marine Renewable Energy Centers (NMRECs) collaborated to identify infrastructure priorities
- Range of motivations for proposed upgrades:
 - Gaps in capabilities requested by industry (e.g., deep water waves for O.H. Hinsdale Wave Research Laboratory, offshore tow testing)
 - Gaps in R&D capabilities (e.g., experimental WEC hydrodynamics)
 - End of life renewal for existing infrastructure (e.g., Tanana River Test Site)
 - Adapting existing infrastructure for marine energy use (e.g., Kilo Nalu Observatory)
 - Recurring “pain points” (e.g., software licenses, field measurements)

Project Objectives: Expected Outputs and Intended Outcomes


Outputs:

- Multiple research MECs
- Upgrades to laboratory capabilities
 - Hydrodynamics, power electronics
- New computational capabilities
 - Moorings, hydrodynamics
- Upgrades to field capabilities
 - Lift and tow capacity, MEC sensing
- Virtual equipment pool of environmental sensors

Outcomes:

- Utilization of research MECs in R&D projects
 - UW and OSU WECs being used to study sub-surface WEC hydrodynamics for NAVFAC
- Utilization of new capabilities in collaborative R&D projects
 - UAF TRTS utilization by Water Horse (WPTO), SHARKS (ARPA-E), and PNNL
- New capabilities available through TEAMER network

Project Timeline



- Distributed nature of tasks has simplified risk management - most significant remaining risk lies with serial tasking

Project Budget

Total Project Budget – Award Information		
DOE	Cost-share	Total
\$5000k	\$1370k	\$6370k

FY19	FY20	FY21	Total Actual Costs FY19–FY21
Federal Costed	Federal Costed	Federal Costed	Total Federal Costed
\$0	\$264k	\$1568k	\$1832k


- Under-spend primarily associated with larger fabrication and procurement activities with delays
- UH activities delayed due to unique procurement challenges (HI state tax clearance) and NEPA review for an active field site that had been through state, but not federal, review
- Minor scope modifications (e.g., change in type of load bank, new procurement vs. refurbishment) and financial accounting (e.g., OSU procurement of software license, fabrication vs. supplies)

End-User Engagement and Dissemination

- Upgrade priorities shaped by limitations of existing infrastructure identified by internal and external users over multi-year period
- **Internal capacity building**
 - Draw in faculty on periphery of marine energy with new capabilities
 - Attract diverse, high-quality graduate students with state-of-the-art infrastructure
 - Enabling dialogue between NMREC institution leads
- **External user engagement**
 - Advertise availability of new capabilities through TEAMER
 - Showcase infrastructure in conference presentations
 - Present preliminary results through webinars (e.g., point absorber design review)
- Data dissemination in progress, pending completion of upgrades
 - MHK-DR data sets for “research MEC” performance

Performance: Accomplishments and Progress


- Flow Field Visualization (UW)



Commissioning of Laser Doppler Velocimeter





New optical access for wind/wave/current flume





Performance: Accomplishments and Progress

- Research MECs (UW & OSU)



Oscillating Surge Wave Energy Converter (UW)



Point Absorber Wave Energy Converter (OSU)

Performance: Accomplishments and Progress


- Deep Water Wave Maker (OSU)




Fabrication process at Edinburgh Designs

Performance: Accomplishments and Progress

- Qualisys Motion Tracking Capability (OSU)



*Barge with vertical pendulum WEC in O.H.
Hinsdale directional wave basin*



Motion capture post-processing

Performance: Accomplishments and Progress

- Tanana River Test Site Upgrades (UAF)



New anchor deployed in fall 2020



6 kW DC Load Bank used during Water Horse (WPTO) and SHARKS (ARPA-E) testing in 2021

Performance: Accomplishments and Progress

- Tanana River Test Site Upgrades (UAF)



Deep Fishing Platform during fabrication (currently being moved to TRTS for first deployment)



New debris diverter under construction

Future Work

- Overall, on track for completion by March 2023, but a few major activities remain
- **Major Activity 1:** Commissioning of O.H. Hinsdale wave maker
 - Once at OSU, need to schedule installation (missed original window due to COVID-19 delays by supplier, shipping delays, and shipping errors)
 - Necessary precursor to point absorber commissioning and testing
- **Major Activity 2:** Deployment of infrastructure at Kilo Nalu Observatory
 - NEPA determination requires resource agency concurrence
 - Weather windows can occur any time of year (largest swell in summer)
- **Major Activity 3:** Receive offshore tow infrastructure
 - Contingent on raw material availability for cable fabrication

Q&A