


Completed Projects								 <b>U.S. DEPARTMENT OF ENERGY</b>		
Site	Project Type	PARSID	Project Name	Approved Budget (\$)	Actual Cost (\$)	Completion Date Approved	Completion Date Actual	Cost Success	Schedule Success	Complete Scope
ETTP	Decontamination and Decommissioning	1044	K-27 Demolition Project	98,201,000	59,500,000	12/31/2018	09/25/2017	Yes	Yes	Yes
		897	K-25 D & D	479,400,000	1,107,000,000	09/30/2017	01/09/2015	No	Yes	Yes
		1012	K-31 Facility Demolition	61,917,000	39,836,000	09/30/2017	02/08/2016	Yes	Yes	Yes
		1125	Poplar Creek Area Facility Demolition Project	95,570,000	89,000,000	09/30/2019	09/25/2019	Yes	Yes	Yes
		1136	Techneium-99 Contamination Remedial Action Project	94,200,000	53,000,000	05/30/2022	07/28/2020	Yes	Yes	Yes
KAPL	Decontamination and Decommissioning	688	Nuclear Facility D&D - Separations Process Research Unit	78,600,000	225,400,000	09/30/2012	06/18/2020	No	No	No
ORP	Facility Construction	1178	Tank-Side Cesium Removal System Demonstration Subproject	164,000,000	135,000,000	07/25/2022	04/12/2022	Yes	Yes	Yes
Portsmouth	Facility Construction	1047	On-Site Waste Disposal Facility - Initial Infrastructure & Cells 1, 4 & 5 Liner Construction	285,000,000	247,800,000	05/31/2024	08/16/2022	Yes	Yes	Yes
Richland	Decontamination and Decommissioning	402	Plutonium Finishing Plant (PFP) Decontamination and Dismantlement - ARRA Base	330,200,000	343,000,000	09/30/2011	04/10/2020	Yes	No	Yes
		673	Nuclear Facility D&D - River Corridor Closure Project	2,251,500,000	1,850,000,000	09/30/2019	11/27/2018	Yes	Yes	Yes
	Demolition	1043	Plutonium Finishing Plant Demolition	72,600,000	204,000,000	08/31/2018	01/19/2022	No	No	Yes
SRS	Restoration or	1011	KW Basin Sludge Removal Project	311,000,000	291,000,000	11/30/2019	06/04/2018	Yes	Yes	Yes
	Facility Construction	389	Salt Waste Processing Facility (SWPF)	900,000,000	2,260,000,000	11/30/2013	08/17/2020	No	No	Yes
		538	Saltstone Disposal Unit #6 (SDU6)	143,166,420	121,700,000	11/30/2018	07/18/2017	Yes	Yes	Yes
		1068	Saltstone Disposal Unit #7 (SDU7)	159,000,000	127,000,000	03/31/2022	07/21/2021	Yes	Yes	Yes
	Restoration or	1033	D-Area Ash Project	74,200,000	68,800,000	07/31/2020	06/10/2019	Yes	Yes	Yes

Projects that are under \$50M or completed before 2015 are excluded from this table.

\*688. KPP 3, Ship approximately 50 cubic meters of transuranic waste by September 2011, was not completed at CD-4. Approximately 7.5 cubic meters of transuranic waste is in storage, awaiting shipment to another site for processing prior to disposal to the Federal Repository and the turnover of land back to landlord.