U.S. DEPARTMENT OF **Current Performance on Projects with Approved Baselines DOE Project** Original Original **Program PARSID Project Name** Current Rebase Rebaselined Rebaselined Site Number Critical **Approved** Completion **Project Cost** Completion Cost Decision **Date** Date \$16,813,000,000 \$5,781,000,000 7/31/2011 8/31/2023 EM 390 01-D-416 Waste Treatment and CD3 **ORP** Immobilization Plant (WTP) 1021 14-D-403 CD3 \$224,000,000 9/30/2025 Oak Ridge EM Outfall 200 Mercury **Treatment Facility** 1024 15-D-411 Safety Significant CD3 \$288,000,000 11/30/2022 \$494,000,000 6/30/2026 Carlsbad EM Confinement Ventilation System, WIPP Carlsbad EM 1064 15-D-412 Utility Shaft, WIPP \$196,985,000 12/31/2023 CD3 EM 1090 On-Site Waste Disposal CD3 \$373,000,000 20-U-401 9/30/2027 Portsmouth Facility - Infrastructure Construction Saltstone Disposal Units 8 CD3 \$280,000,000 9/30/2024 SRS EM 1120 18-D-401 land 9 Main Plant Process OH-WV-7/31/2025 EM 1129 CD3 \$206,000,000 West Valley 0040.C2.2 Building 1133 Saltstone Disposal Unit \$496,000,000 7/8/2030 EM 20-D-401 CD3 SRS #10, 11, 12 Advanced Manufacturing EM 1156 20-D-402 CD3 \$75,127,000 6/30/2025 SRS **Collaborative Facility** (AMC) EM 1163 PO-0040.D1 X-326 Process Building CD3 \$160,000,000 10/31/2025 Portsmouth EM 1197 19-D-701 K Area Argus CD3 \$79,400,000 3/31/2028 SRS