

CJ Interim Completion Report – Addendum N

Appendix A. Construction Verification Data

Contents

<i>Section</i>	<i>Page</i>
A2. RRM	
Standard Proctor Test Results Summary	A2-1
Lift Approval Summaries	A2-2
Lift Approval Package	A2-26
Top of Waste Buyoff Survey	A2-33
A3. Interim Cover	
Standard Proctor Test Results Summary	A3-1
Lift Approval Summaries	A3-2
Lift Approval Package	A3-3
Buyoff Surveys	A3-7

NOTE: Appendices A1 and A4 through A8 are not included as they are not relevant to the period covered in this Addendum.

Appendix A2.
RRM

Standard Proctor Test Results Summary
Lift Approval Summaries
Lift Approval Package
Top of Waste Buyoff Surveys

Appendix A2. RRM Standard Proctor Test Results Summary


Proctor ID #	Date sampled	Date Approved	Maximum Dry Density (lb/ft ³)	Optimum Moisture Content %	Proctor Description
RRM # 521 (Set # 172)	10/04/2017	10/16/2017	109.3	11.1	Sand stockpile. Red and brown sand mixed w/sweet sugar sand. Approx. 1% clay.
DB3-20200422	4/22/2020	6/8/2020	110.0	16.1	Sandy, lean clay (CL)
DB4-20210707	7/7/2021	7/26/2021	108	17.5	Sandy, lean clay (CL)
DB5-20210408	4/8/2021	5/5/2021	108.5	16.8	Sandy, lean clay (CL)
DB6-20210707	7/7/2021	7/26/2021	105.7	18.6	Sandy, lean clay (CL)
NWL-20200422	4/22/2020	6/2/2020	103.9	15.8	Silty sand (SM)

Appendix A2. RRM Lift Approval Summaries

October 2023										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
10/02/23	UW2R1230927-00	0	4813	4,813	99.9	1.9	N/A	0	0	0
10/03/23	UW2V7N231002-00	0	2578	7,391	99.8	1.9	N/A	0	0	0
10/09/23	UW2W2N231003-00	3	2497	9,888	N/A	1.8	RRM 521/DB5-20210408	3	0	94.5
10/09/23	UW2W3231003-00	3	2101	11,989	N/A	1.9	RRM-521/DB5-20210408	3	0	95.1
10/09/23	UW2R1231003-00	6	4577	16,566	N/A	1.8	DB5-20210408	6	0	94
10/10/23	UW2V7N231009-00	3	2409	18,975	N/A	1.8	DB5-20210408	3	0	93.6
10/11/23	UW2W3231010-00	3	2100	21,075	N/A	1.9	DB5-20210408	3	0	96.4
10/12/23	UW2W2N231009-00	3	2489	23,564	N/A	2.0	DB5-20210408	3	0	94.6
10/17/23	UW2R1231011-00	0	4492	28,056	99.9	1.9	N/A	0	0	0
10/18/23	UW2U7N231016-00	0	2886	30,942	100.0	2.0	N/A	0	0	0
10/18/23	UW2V2N231016-00	0	2964	33,906	99.5	1.8	N/A	0	0	0
10/18/23	UW2W3231016-00	0	2824	36,730	99.9	1.7	N/A	0	0	0
10/23/23	UW2Q1N231019-00	1	6485	43,215	100.0	1.9	DB5-20210408	0	0	0
10/25/23	UW2Z7N231012-00	0	2889	46,104	N/A	2.0	N/A	0	0	0
10/26/23	UW2V2N231023-00	1	2950	49,054	99.8	1.8	DB5-20210408	0	0	0
10/26/23	UW2U7N231023-00	0	2630	51,684	100.0	1.8	N/A	0	0	0
10/26/23	UW2W3231023-00	0	2688	54,372	100.0	1.8	N/A	0	0	0
10/31/23	UW2Q1N231026-00	0	5484	59,856	99.9	1.8	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) =						99.9				
Total Quantity Approved (yd ³) =						59,856				
Total # of Nuclear Density Gauge Tests =						21				
Total # of Moisture Tests =						23				
Quantity per Moisture Test (yd ³) =						2,602				
Total Average Thickness (ft) =						1.9				
UW2Z7N231012-00 2' Sacrificial Lift										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from October 2023. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (continued)

[illegible]

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from November 2023. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

December 2023										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
12/06/23	UW2Z2N231129-00	0	2663	2,663	99.9	1.9	N/A	0	0	0
12/06/23	UW2Q1N231127-00	0	4192	6,855	100.0	1.9	N/A	0	0	0
12/06/23	UW2Z7N231128-00	0	2746	9,601	99.8	1.9	N/A	0	0	0
12/07/23	UW3D2231204-00	1	2835	12,436	100.0	2.0	RRM-521	0	0	0
12/11/23	UW3C7N231129-00	0	2797	15,233	99.9	2.0	N/A	0	0	0
12/11/23	UW3D2N231130-00	1	2812	18,045	99.9	2.0	RRM-521	0	0	0
12/12/23	UW2U2N231204-00	0	3590	21,635	99.9	1.7	N/A	0	0	0
12/18/23	UW2Z2N231211-00	0	2573	24,208	99.6	1.8	N/A	0	0	0
12/18/23	UW2Z7N231207-00	0	2652	26,860	99.9	1.9	N/A	0	0	0
12/19/23	UW3C7N231212-00	0	2724	29,584	99.9	1.9	N/A	0	0	0
12/19/23	UW3D2N231212-00	0	2707	32,291	99.9	1.9	N/A	0	0	0
12/19/23	UW3D2231214-00	0	2670	34,961	99.6	1.9	N/A	0	0	0
12/19/23	UW2Q1N231214-00	0	3078	38,039	100.0	1.8	N/A	0	0	0
12/20/23	UW2Y7N231218-00	1	2855	40,894	100.0	1.8	NWL-20200422	0	0	0
12/20/23	UW2Z2N231218-00	2	2848	43,742	99.8	1.8	RRM-521	0	0	0
12/27/23	UW2Q1N231220-00	0	2267	46,009	99.9	1.3	N/A	0	0	0
12/28/23	UW3C7N231221-00	0	2261	48,270	99.6	1.8	N/A	0	0	0
12/28/23	UW3D2N231226-00	0	2214	50,484	99.8	1.7	N/A	0	0	0
12/28/23	UW3D2231227-00	0	2053	52,537	99.9	1.8	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) =						99.9				
Total Quantity Approved (yd ³) =						52,537				
Total # of Nuclear Density Gauge Tests =						0				
Total # of Moisture Tests =						5				
Quantity per Moisture Test (yd ³) =						10,507				
Total Average Thickness (ft) =						1.8				

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from December 2023. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (*continued*)

January 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd³)	Cumulative Quantity Approved (yd³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
01/03/24	UW2Y7N231227-00	0	2532	2,532	99.9	1.6	N/A	0	0	0
01/03/24	UW2Z2N231228-00	0	2549	5,081	99.5	1.7	N/A	0	0	0
01/04/24	UW2U2N240102-00	1	3894	8,975	100.0	1.7	NWL-20200422	0	0	0
01/15/24	UW2Q1N240103-00	0	4491	13,466	99.9	1.5	N/A	0	0	0
01/15/24	UW3C7N240108-00	0	2661	16,127	100.0	1.9	N/A	0	0	0
01/15/24	UW3D2240109-00	0	2187	18,314	99.5	1.9	N/A	0	0	0
01/15/24	UW3D2N240108-00	0	2703	21,017	99.8	1.9	N/A	0	0	0
01/16/24	UW2Z2N240111-00	0	2390	23,407	98.9	1.7	N/A	0	0	0
01/16/24	UW2Y7N240111-00	0	2776	26,183	100.0	1.7	N/A	0	0	0
01/17/24	UW2Q1N240115-00	1	3736	29,919	100.0	1.4	NWL-20200422	0	0	0
01/23/24	UW3D2240118-00	0	2024	31,943	99.9	1.7	N/A	0	0	0
01/24/24	UW3D2N240117-00	1	2654	34,597	100.0	1.9	DB5-20210408	0	0	0
01/24/24	UW3C7N240117-00	1	2531	37,128	99.0	1.8	NWL-20200422	0	0	0
01/25/24	UW2Z2N240123-00	1	2266	39,394	100.0	1.8	DB5-20210408	0	0	0
01/25/24	UW2Y7N240123-00	1	2842	42,236	100.0	1.8	DB5-20210408	0	0	0
01/29/24	UW3C7N240124-00	0	2396	44,632	99.9	1.9	N/A	0	0	0
01/30/24	UW3D2N240130-00	0	2668	47,300	100.0	1.9	N/A	0	0	0
01/30/24	UW3D2240130-00	0	2510	49,810	100.0	1.9	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.8										
Total Quantity Approved (yd³) = 49,810										
Total # of Nuclear Density Gauge Tests = 0										
Total # of Moisture Tests = 6										
Quantity per Moisture Test (yd³) = 8,302										
Total Average Thickness (ft) = 1.8										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from January 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

February 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
02/01/24	UW2Q1N240130-00	1	4,590	4,590	100.0	1.8	DB3-20200422	0	0	0
02/05/24	UW2Q1N240201-00	0	4441	9,031	99.9	1.9	N/A	0	0	0
02/06/24	UW2U2N240205-00	1	3967	12,998	100.0	1.8	DB3-20200422	0	0	0
02/08/24	UW3B8N240206-00	0	2,740	15,738	100.0	1.7	N/A	0	0	0
02/08/24	UW3C2N240206-00	0	2547	18,285	100.0	1.7	N/A	0	0	0
02/08/24	UW2U7N240206-00	0	2698	20,983	100.0	1.7	N/A	0	0	0
02/12/24	UW2Z2240208-00	0	3310	24,293	N/A	2.0	N/A	0	0	0
02/13/24	UW2Z2240212-00	1	3043	27,336	100.0	1.9	DB4-20210707	0	0	0
02/14/24	UW2Z2240213-00	0	2948	30,284	100.0	1.8	N/A	0	0	0
02/15/24	UW2Z2240214-00	0	3054	33,338	100.0	1.9	N/A	0	0	0
02/20/24	UW2U2N240213-00	0	3907	37,245	100.0	1.7	N/A	0	0	0
02/20/24	UW2Z2240215-00	6	2692	39,937	100.0	1.8	DB6-20210707	5	1	95.1
02/22/24	UW2Z2240221-00	0	2523	42,460	100.0	1.7	N/A	0	0	0
02/26/24	UW3G8N240221-00	0	2156	44,616	N/A	2.0	N/A	0	0	0
02/27/24	UW2Z2240222-00	0	2974	47,590	100.0	1.8	N/A	0	0	0
07/27/24	UW2Y2N240219-00	0	3209	50,799	100.0	1.9	N/A	0	0	0
07/27/24	UW2Y7N240219-00	0	3181	53,980	100.0	1.8	N/A	0	0	0
07/29/24	UW2Z2240227-00	1	3643	57,623	100.0	1.8	DB5-20210408	0	0	0
Average CBCS Screen Passing Pixels (%) = 100.0										
Total Quantity Approved (yd ³) = 57,623										
Total # of Nuclear Density Gauge Tests = 5										
Total # of Moisture Tests = 10										
Quantity per Moisture Test (yd ³) = 5,762										
Total Average Thickness (ft) = 1.8										
UW2Z2240212-00 & UW3G8N240221-00 are 2" Sacrificial lifts										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from February 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

March 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
03/05/24	UW2Y1240229-00	1	5799	5,799	100.0	1.9	DB5-20210408	0	0	0
03/05/24	UW3G8N240227-00	0	2342	8,141	99.7	2.0	N/A	0	0	0
03/05/24	UW3C3N240305-00	0	877	9,018	98.4	1.0	N/A	0	0	0
03/06/24	UW3B8N240305-00	0	1650	10,668	98.3	1.0	N/A	0	0	0
03/11/24	UW2U2N240305-00	0	3531	14,199	100.0	1.7	N/A	0	0	0
03/12/24	UW3G8N240305-00	0	2240	16,439	99.9	1.9	N/A	0	0	0
03/13/24	UW2Y2N240312-00	0	1011	17,450	97.7	1.0	N/A	0	0	0
03/13/24	UW2Y7N240312-00	0	1577	19,027	95.8	0.9	N/A	0	0	0
03/13/24	UW2Y1240306-00	0	5846	24,873	99.8	1.9	N/A	0	0	0
03/14/24	UW3C3N240313-00	0	1605	26,478	99.7	1.8	N/A	0	0	0
03/14/24	UW3B8N240313-00	0	1577	28,055	99.8	1.4	N/A	0	0	0
03/19/24	UW2U2N240313-00	0	2820	30,875	99.7	1.6	N/A	0	0	0
03/20/24	UW2Y1240314-00	1	5261	36,136	99.9	1.8	DB6-20210707	0	0	0
03/21/23	UW3G8N240312-00	1	2671	38,807	100.0	1.9	DB6-20210707	0	0	0
03/25/24	UW2Y4N240320-00	1	5,476	44,283	100.0	1.7	RRM-521	0	0	0
03/25/24	UW2Y7N240320-00	0	695	44,978	100.0	0.9	N/A	0	0	0
03/25/24	UW2U2N240325-00	1	2227	47,205	100.0	1.6	NWL-20200422	0	0	0
03/27/24	UW2Y1240325-00	0	4840	52,045	100.0	1.9	N/A	0	0	0
03/28/24	UW2Y4N240327-00	0	4988	57,033	100.0	1.8	N/A	0	0	0
		Average CBCS Screen Passing Pixels (%) =				99.4				
		Total Quantity Approved (yd ³) =				57,033				
		Total # of Nuclear Density Gauge Tests =				0				
		Total # of Moisture Tests =				5				
		Quantity per Moisture Test (yd ³) =				11,407				
		Total Average Thickness (ft) =				1.6				

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from March 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

April 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd³)	Cumulative Quantity Approved (yd³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
04/01/24	UW2T0240328-00	0	2027	2,027	100.0	1.6	N/A	0	0	0
04/02/24	UW3G8N240321-00	1	2719	4,746	100.0	2.0	RRM-521	0	0	0
04/03/24	UW2Y1240401-00	0	4707	9,453	99.8	1.9	N/A	0	0	0
04/04/24	UW2Y4N240403-00	0	3891	13,344	99.7	1.6	N/A	0	0	0
04/08/24	UW2T0240408-00	0	1076	14,420	100.0	1.2	N/A	0	0	0
04/09/24	UW2T0240408-01	0	595	15,015	100.0	0.8	N/A	0	0	0
04/10/24	UW2Y1240408-00	6	4015	19,030	99.8	1.8	DB5-20210408	6	0	95.8
04/11/24	UW2Y4N240409-00	0	3512	22,542	99.8	1.4	N/A	0	0	0
04/15/24	UW3F8N240403-00	0	3668	26,210	99.6	2.0	N/A	0	0	0
04/16/24	UW2X1240410-00	0	3775	29,985	100.0	1.7	N/A	0	0	0
04/17/24	UW2U2N240415-00	0	3301	33,286	100.0	1.6	N/A	0	0	0
04/17/24	UW2U7N240415-00	0	2897	36,183	99.8	1.9	N/A	0	0	0
04/18/24	UW2Y4N240418-00	1	3563	39,746	99.7	1.4	DB3-20200422	0	0	0
04/23/24	UW2U2N240418-00	0	3559	43,305	100.0	1.8	N/A	0	0	0
04/23/24	UW2U7N240418-00	0	2729	46,034	100.0	1.8	N/A	0	0	0
04/25/24	UW2U2N240424-00	0	1766	47,800	98.3	1.0	N/A	0	0	0
04/29/24	UW3F8N240415-00	1	3714	51,514	99.9	2.0	DB3-20200422	0	0	0
Average CBCS Screen Passing Pixels (%) =					99.8					
Total Quantity Approved (yd³) =					51,514					
Total # of Nuclear Density Gauge Tests =					6					
Total # of Moisture Tests =					9					
Quantity per Moisture Test (yd³) =					5,724					
Total Average Thickness (ft) =					1.6					

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shots example from April 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (*continued*)

May 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
05/01/24	UW2V20240423-00	4	5351	5,351	97.3	1.9	RRM-521	4	0	96
05/01/24	UW2U2N240501-00	0	1529	6,880	99.1	0.8	N/A	0	0	0
05/01/24	UW2Y4N240424-00	0	731	7,611	99.7	0.7	N/A	0	0	0
05/01/24	UW2X1240423-00	0	3527	11,138	99.5	1.8	N/A	0	0	0
05/07/24	UW2U7N240506-00	0	3026	14,164	99.9	1.9	N/A	0	0	0
05/09/24	UW2V20240507-00	0	5742	19,906	100.0	2.0	N/A	0	0	0
05/09/24	UW2X1240508-00	1	2601	22,507	99.9	1.6	RRM-521	0	0	0
05/14/24	UW2X1240513-00	0	1793	24,300	100.0	1.3	N/A	0	0	0
05/14/24	UW3F7N240429-00	0	4394	28,694	100.0	2.0	N/A	0	0	0
05/20/24	UW2X1240515-00	1	2543	31,237	100.0	1.8	RRM-521	0	0	0
05/21/24	UW2Y7N240514-00	1	8848	40,085	99.9	1.6	RRM-521	0	0	0
05/22/24	UW3F7N240520-00	0	3861	43,946	99.9	1.7	N/A	0	0	0
05/23/24	UW2V20240521-00	1	5448	49,394	100	1.9	RRM-521	0	0	0
05/23/24	UW2E21231114-00	0	2329	51,723	N/A	1.8	N/A	0	0	0
05/30/24	UW2T11240528-00	0	4326	56,049	N/A	1.5	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.6										
Total Quantity Approved (yd ³) = 56,049										
Total # of Nuclear Density Gauge Tests = 4										
Total # of Moisture Tests = 8										
Quantity per Moisture Test (yd ³) = 7,006										
Total Average Thickness (ft) = 1.6										
UW2E21231114-00 & UW2T11240528-00 is a 2' Sacrificial Lift										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from May 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

June 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd³)	Cumulative Quantity Approved (yd³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
06/03/24	UW2V20240529-00	1	5599	5,599	99.9	1.9	RRM-521	0	0	0
06/05/24	UW2L17240528-00	0	6436	12,035	N/A	1.4	N/A	0	0	0
06/06/24	UW2T11240603-00	0	5397	17,432	N/A	1.9	N/A	0	0	0
06/10/24	UW2E21240605-00	3	2349	19,781	100.0	1.9	RRM-521	3	0	92
06/20/24	UW2L17240606-00	2	8366	28,147	100.0	1.9	RRM-521	0	0	0
06/19/24	UW2E21240619-00	0	2539	30,686	100.0	1.9	N/A	0	0	0
Average CBCS Screen Passing Pixels (%) = 100.0										
Total Quantity Approved (yd³) = 30,686										
Total # of Nuclear Density Gauge Tests = 3										
Total # of Moisture Tests = 6										
Quantity per Moisture Test (yd³) = 5,114										
Total Average Thickness (ft) = 2.0										
UW2L17240528-00 is a 2' Sacrificial Lift										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from June 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (*continued*)

July 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd³)	Cumulative Quantity Approved (yd³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
07/01/24	UW2X13240611-00	0	4602	4,602	N/A	2.0	N/A	0	0	0
07/02/24	UW2O21240613-00	0	7751	12,353	N/A	2.0	N/A	0	0	0
07/03/24	UW2L17240620-00	1	7861	20,214	99.9	1.8	DB6-20210707	0	0	0
07/08/24	UW2T11240612-00	1	5347	25,561	99.8	1.9	DB5-20210408	0	0	0
07/10/24	UW2E21240703-00	0	2196	27,757	98.7	1.6	N/A	0	0	0
07/16/24	UW2L17240703-00	1	7534	35,291	99.9	1.7	DB6-20210707	0	0	0
07/22/24	UW2T11240711-00	2	4,714	40,005	97.8	1.7	NWL-20200422 DB5-20210508	0	0	0
07/23/24	UW2E21240716-00	3	2488	42,493	100.0	1.8	DB5-20210408 RRM 521	3	0	96.4
07/25/24	UW2L17240717-00	0	8,014	50,507	99.7	1.8	N/A	0	0	0
07/29/24	UW2T11240723-00	0	5,256	55,763	100.0	1.8	N/A	0	0	0
07/31/24	UW2E21240730-00	0	2,513	58,276	100.0	1.8	N/A	0	0	0
	Average CBCS Screen Passing Pixels (%) =					99.5				
	Total Quantity Approved (yd³) =					58,276				
	Total # of Nuclear Density Gauge Tests =					3				
	Total # of Moisture Tests =					8				
	Quantity per Moisture Test (yd³) =					7,285				
	Total Average Thickness (ft) =					1.8				
UW2X13240611-00 is a 2' Sacrificial lift										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from July 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.




Appendix A2. RRM Lift Approval Summaries (*continued*)

August 2024										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CBCS Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
08/06/24	UW2L17240731-00	0	8307	8,307	99.1	1.9	N/A	0	0	0
08/12/24	UW2T11240731-00	0	5297	13,604	99.0	1.9	N/A	0	0	0
08/13/24	UW2E21240808-00	3	2,365	15,969	99.9	1.9	DB5-20210408, DB6-20210707, RRM-521	2	1	97.2
08/19/24	UW2L17240812-00	1	8,427	24,396	100.0	1.9	NWL-20200422	0	0	0
08/22/24	UW2T11240819-00	1	5,509	29,905	99.6	1.9	DB5-20210408	0	0	0
08/27/24	UW2E21240821-00	0	2,144	32,049	100.0	1.8	N/A	0	0	0
08/29/24	UW2L17240821-00	1	10,941	42,990	99.9	2.0	DB5-20210408	0	0	0
Average CBCS Screen Passing Pixels (%) = 99.6										
Total Quantity Approved (yd ³) = 42,990										
Total # of Nuclear Density Gauge Tests = 2										
Total # of Moisture Tests = 6										
Quantity per Moisture Test (yd ³) = 7,165										
Total Average Thickness (ft) = 1.9										
UI2K5N was verified by survey pts from tow & interim cover										

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from August 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Summaries (*continued*)

[illegible]

Appendix A2. RRM Lift Approval Summaries (*continued*)

CBCS screen shot example from September 2024. There are compaction screen shots for each lift approved on record. The number of passing pixels reported refers to the percentage of the lift which has green pixels. A green pixel verifies that the minimum of six-wheel passes with the compactor has been recorded.



Appendix A2. RRM Lift Approval Package

PROJECT: Moab UMTRA		OTHER	
NW CORNER		DATE: 9/12/2024	

P 1 NE Corner			
EW:	232	X 0.600	= 139
NS:	363	X 0.450	= 163
P 2 SE Corner			
EW:	232	X 0.330	= 77
NS:	363	X 0.770	= 280
P 3			
EW:		X	=
NS:		X	=
P 4			
EW:		X	= A
NS:		X	=
P 5			
EW:		X	=
NS:		X	=
Page 2 attached: Y N			

IDENTIFY LOTS ABOVE			
LIFT ID: UW2V20240912-00	NW CORNER: 6795044 N 2126026 E		
Uncompacted Thickness: 1.8	Compacted Thickness: N/A	Debris Insp. By: N/A	Date: N/A Time: N/A
NW CORNER of debris placement: 6794997 N 2125799 E	EW Dimension: 232'	NS Dimension: 363'	
Lift Area (ft²): 66,686	Lift Volume (yd³): 4,545		

Comments: : QC visually confirmed that the lift area was scarified and moisture conditioned prior to placement. QC visually observed the material being placed to have proper moisture for compaction. QC verified material compaction using the CBCS. QC conducted visual assessments throughout the shift. This lift was compacted with the 825H. All debris pipe and ducts that are 6" or greater in diameter shall be crushed, or if crushing is impractical, shall be cut in half longitudinally or filled. Debris shall be spread and /or oriented in a manner that results in a minimum of voids and contain no free liquids. QC performed a moisture test using proctor DB3-20200422, optimum of 16.1 sandy lean clay like material. This lift passed with a MC of 14.14. QC performed a Nuclear Density test and a sand cone, P1 & P2, at 6", 12" & 18", along with a sand cone. This is to make sure this correlates with test strips on SV544D compactor. This lift passed using proctor NW1-20200422 silty sand like material.

Attached Forms:	Grid Slope ☒	Compaction Macro ☒	Print Screen ☒	Moisture/ Density ☐ N/A
------------------------	--	--	--	--

KEYING IN NOTES: N E S W	Satisfactory	MOISTURE/ DENSITY TESTS ID # (S): N/A
---------------------------------	---------------------	--

LIFT APPROVED BY: Tammy Hooker/	DATE: 9/25/2024	TIME: 1353
--	------------------------	-------------------

QA/QC APPROVAL	DATE
-----------------------	-------------

Density Testing
DOE-EM/GJRAC1783

QC-F-001
File index No. 43.8.2

Slope Elevation Survey

Page of

Appendix A2. RRM Lift Approval Package (continued)

% =4	96.2%
Elevation Avg	4938.3
Total =4	4336
Total Lines	4505

Pass	Minimum Number of Machine Passes 4
---------------	--

Lift ID: UW2V20240912-00

Northing	Easting	Elevation	# of Passes	Passes =4	Count	
6794717	2125851	4934.8	5	1	1	Lift Height
6794717	2125854	4934.8	6	1	1	1' 0"
6794717	2125858	4935.0	5	1	1	
6794717	2125861	4935.2	8	1	1	Thick Lift Threshold
6794717	2125864	4935.2	4	1	1	2' 0"
6794717	2125868	4935.3	2		1	
6794717	2125871	4935.1	4	1	1	Last Lift Elevation
6794717	2125874	4935.1	7	1	1	N/A
6794717	2125878	4935.0	4	1	1	
6794717	2125881	4935.1	6	1	1	
6794717	2125884	4934.9	4	1	1	
6794717	2125887	4934.6	4	1	1	
6794717	2125891	4934.3	4	1	1	
6794717	2125894	4934.6	5	1	1	
6794717	2125897	4934.7	6	1	1	
6794720	2125848	4934.9	6	1	1	
6794720	2125851	4935.0	6	1	1	
6794720	2125854	4935.0	6	1	1	
6794720	2125858	4935.1	4	1	1	
6794720	2125861	4935.2	6	1	1	
6794720	2125864	4935.2	4	1	1	
6794720	2125868	4935.2	2		1	
6794720	2125871	4935.2	4	1	1	
6794720	2125874	4935.2	6	1	1	
6794720	2125878	4935.3	4	1	1	
6794720	2125881	4935.2	4	1	1	
6794720	2125884	4935.0	4	1	1	
6794720	2125887	4934.7	5	1	1	
6794720	2125891	4934.6	4	1	1	
6794720	2125894	4934.6	6	1	1	
6794720	2125897	4934.8	6	1	1	
6794720	2125901	4934.9	5	1	1	
6794720	2125904	4935.1	4	1	1	
6794720	2125907	4935.2	6	1	1	
6794720	2125911	4934.8	4	1	1	
6794720	2125914	4934.7	3		1	
6794720	2125917	4934.5	4	1	1	
6794720	2125920	4935.0	6	1	1	
6794720	2125924	4934.9	6	1	1	
6794720	2125927	4935.0	4	1	1	
6794720	2125930	4935.0	4	1	1	
6794720	2125934	4935.4	5	1	1	
6794720	2125937	4934.9	4	1	1	
6794720	2125940	4934.8	6	1	1	

Page ____ of ____

Appendix A2. RRM Lift Approval Package (*continued*)



UMTRA Crescent Jct

(Productivity data last updated: 09/24/24 02:30 PM)

stom 09/19/24 - 09/24/24



Appendix A2. RRM Lift Approval Package (continued)

FIELD DENSITY TEST

PROJECT: <u>Moab UMTRA</u>			Standard Count:			Date: <u>9/25/2024</u>		
Lift ID: <u>UW2V20240912-00</u>			MS= 496 498 499			Gauge Calibration Date: <u>2/5/2024</u>		
Make/Model: <u>Troxler 3430</u>			DS= 2028 2566 2525			Sand-Cone Calibration Date: <u>N/A</u>		
Task <u>RRM</u>			Sand-Cone and Plate No. <u>N/A</u>					

Test No.	Depth (inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P1	6	See Map on Pg. 1	X		103.9	15.8	112.0	98.2	14.0	94.5	P	SM	NLW-20200422	9/25/2024
P1	12	See Map on Pg. 1	X		103.9	15.8	108.9	95.2	14.4	91.6	P	SM	NLW-20200422	9/25/2024
P1	18	See Map on Pg. 1	X		103.9	15.8	108.7	98.5	10.4	94.8	P	SM	NLW-20200422	9/25/2024
P2	6	See Map on Pg. 1	X		103.9	15.8	114.0	101.7	12.1	97.9	P	SM	NLW-20200422	9/25/2024
P2	12	See Map on Pg. 1	X		103.9	15.8	115.0	103.1	11.5	99.2	P	SM	NLW-20200422	9/25/2024
P2	18	See Map on Pg. 1	X		103.9	15.8	107.5	103.4	7.1	99.5	P	SM	NLW-20200422	9/25/2024
P2	18	See Map on Pg. 1		X	103.9	15.8	112.0	103.4	8.3	97.8	P	SM	NLW-20200422	9/25/2024

Legend: * indicates moisture and density correction for RRM only ** indicates a retest

Moisture Content:

A. Container No. **A-1**

B. Container Mass (g): **212.3**

C. Mass of Container & Wet Soil (g) **542.9**

D. Mass of Container & Dry Soil (g) **502.3**

E. Moisture Content (%) **14.00**

P1@-6"

Moisture Content:

A. Container No. **A-1**

B. Container Mass: **288.2**

C. Mass of Container & Wet Soil **678.1**

D. Mass of Container & Dry Soil **636**

E. Moisture Content **12.10**

ASTM D698

Testing By: Alfredo Tellez/

Print / Signature

Date: 9/25/2024

QA/QC Rep. Tammy Hooker/

Print / Signature

Appendix A2. RRM Lift Approval Package (*continued*)

Project: Moab UMTRA

Report Date: 9/25/2024

Lift ID: UW2V20240912-00

Sample ID: *P1-12		Resulting % M.C.
Item #		
1)	Container ID: Cat	
2)	Mass of container: 215.1	
3)	Mass of container & wet soil: 524.3	
4)	Mass of container & dry soil: 485.4	14.39

Sample ID: *P2-12		Resulting % M.C.
Item #		
1)	Container ID: P-1	
2)	Mass of container: 288.5	
3)	Mass of container & wet soil: 687.9	
4)	Mass of container & dry soil: 646.8	
		11.47

	Sample ID: *P1-18		Resulting % M.C.
Item #			
1)	Container ID:	P-2	
2)	Mass of container:	285.4	
3)	Mass of container & wet soil:	637.7	
4)	Mass of container & dry soil:	604.6	10.37

Sample ID: *P2-18		Resulting % M.C.
Item #		
1)	Container ID: P-3	
2)	Mass of container: 285.6	
3)	Mass of container & wet soil: 669.2	
4)	Mass of container & dry soil: 643.9	7.06

	Sample ID:		Resulting % M.C.
Item #			
1)	Container ID:	N	
2)	Mass of container:	A	
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:		#DIV/0!

Sample ID: P2-18 sand cone		Resulting % M.C.
Item #		
1)	Container ID: P-4	
2)	Mass of container: 286.6	
3)	Mass of container & wet soil: 673.4	
4)	Mass of container & dry soil: 643.9	8.3

$$\% \text{ M.C.} = \frac{\text{Item (3)} - \text{Item (4)}}{\text{Item (4)} - \text{Item (2)}} \times 100$$

Appendix A2. RRM Lift Approval Package (*continued*)

SAND CONE CALCULATIONS			
Sand Cone Mass	Mass (g)	Mass (lb)	
Before	6901.5	15.2	
After	2915.3	6.4	
		TOTAL SAND USED (lb)	8.8
Soil Collected Mass	Mass (g)	Mass (lb)	
Mass of Bag	9.3	4.9	
Mass of Wet Soil + Bag	2248		
		TOTAL WET SOIL (lb)	4.9
VOLUME OF SOIL REMOVED	Mass (lbs)		
Sand Used	8.8		
Sand Used to Fill Cone & Plate (See Calibration on Board)	4.1	VOLME OF SOIL REMOVED (cf)	0.05
BULK DENSITY OF SAND(pcf) (See Calibration on Board)	97.3		
MOISTURE CONTENT	Mass (g)		
Container Mass	286.6		
Container + Wet Soil Mass	673.4		
Container + Dry Soil Mass	643.9	Moisture Content %	8.3
WET DENSITY			
	112.0 (PCF)		
DRY DENSITY			
	103.4 (PCF)		
PERCENT of PROCTOR (PCF)			
Calculated Dry Density	103.4		
Maximum Dry Density	105.7	Percent of Proctor %	97.8

Appendix A2. Top of Waste Buyoff Survey




Top of waste Buyoff Form


Client: Department of Energy
Project: Moab UMTRA Project
Date: 5/09/2024

In signing this document, the signatory agrees that the top of waste is complete and meets both the project specifications and RAIP requirements.


Excavation Area	Lift Area
	UW2U7N240508-00

Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		5/9/24
Tammy Hooker/ QA/QC Representative		5/9/2024
Kathy Turvy/ QA/AC Manager		5/9/2024
Comments		
This lift area was placed in 2' lifts, compacted, graded, and surveyed.		

Appendix A2. Top of Waste Buyoff Survey (continued)

Top of Waste Grade Verification Survey						
Buyoff ID: UW2U7N240508-06-00			Date: 5/8/2024			
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in inches
12605_stk	6796209.96	2125700.01	4986.22	4986.18	0.04	0.5
12608_stk	6796260.01	2125700.04	4985.21	4985.16	0.04	0.5
12607_stk	6796310.03	2125699.99	4984.19	4984.15	0.03	0.4
12643_stk	6796310.00	2125750.02	4984.16	4984.12	0.04	0.5
12679_stk	6796309.97	2125800.04	4984.15	4984.09	0.06	0.7
12715_stk	6796310.04	2125849.96	4984.06	4984.06	0.00	0.0
12714_stk	6796259.98	2125850.03	4985.12	4985.07	0.04	0.5
12678_stk	6796260.03	2125800.03	4985.12	4985.10	0.02	0.2
12642_stk	6796260.02	2125750.00	4985.16	4985.13	0.03	0.3
12641_stk	6796209.96	2125750.03	4986.19	4986.14	0.04	0.5
12677_stk	6796210.03	2125799.99	4986.16	4986.11	0.05	0.6
12713_stk	6796210.05	2125850.03	4986.11	4986.08	0.03	0.3
12712_stk	6796160.03	2125850.00	4987.14	4987.09	0.05	0.5
12676_stk	6796160.01	2125800.00	4987.16	4987.12	0.04	0.5
12640_stk	6796160.00	2125749.97	4987.21	4987.16	0.05	0.6
12604_stk	6796160.03	2125700.01	4987.20	4987.19	0.02	0.2
12603_stk	6796110.02	2125699.99	4988.21	4988.20	0.01	0.1
Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for the top of waste is -0 FT to +0.17 FT (-0 IN to +2 IN).						
Approval Date: 5/09/2024			Total Square Feet: 43,290 FT ²			
Northwest Corner: N: 6796335 E: 2125665						
QC Signature: Tammy Hooker/ 			Reviewed By: Kathy Turvy/ 			

Appendix A2. Top of Waste Buyoff Survey (*continued*)



Appendix A2. Top of Waste Buyoff Survey (continued)

Environmental Management - Grand Junction Office




Top of waste Buyoff Form

Client: Department of Energy
Project: Moab UMTRA Project
Date: 3/11/2024

In signing this document, the signatory agrees that the top of waste is complete and meets both the project specifications and RAIP requirements.


Excavation Area	Lift Area
	UW2Q1N240306-00

Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		3/11/24
Tammy Hooker/ QA/QC Representative		3/11/2024
Kathy Turvy/ QA/AC Manager		3/11/2024
Comments		
This lift area was placed in 2' lifts, compacted, graded and surveyed.		

Appendix A2. Top of Waste Buyoff Survey (continued)

Top of Waste Grade Verification Survey						
Buyoff ID: UW2Q1N240306-00			Date: 3/6/2024			
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in inches
12491 stk	6796080.02	2125550.03	4989.32	4989.30	0.02	0.2
12528 stk	6796080.06	2125600.01	4989.30	4989.27	0.03	0.4
12565 stk	6796059.98	2125650.02	4989.28	4989.24	0.04	0.5
12564 stk	6796010.02	2125650.03	4990.28	4990.25	0.04	0.4
12527 stk	6796009.97	2125599.96	4990.30	4990.28	0.02	0.3
12490 stk	6796010.03	2125549.96	4990.33	4990.31	0.02	0.2
12453 stk	6796010.03	2125499.97	4990.39	4990.34	0.06	0.7
12452 stk	6795959.99	2125499.97	4991.41	4991.35	0.06	0.7
12489 stk	6795960.00	2125550.04	4991.37	4991.32	0.05	0.6
12526 stk	6795959.98	2125600.02	4991.32	4991.29	0.04	0.4
12563 stk	6795960.02	2125650.03	4991.30	4991.26	0.04	0.5
12562 stk	6795909.99	2125650.02	4992.31	4992.27	0.04	0.5
12525 stk	6795909.99	2125600.02	4992.35	4992.30	0.05	0.6
12488 stk	6795910.01	2125550.02	4992.37	4992.33	0.04	0.5
12451 stk	6795910.03	2125500.02	4992.38	4992.36	0.02	0.3
12450 stk	6795860.04	2125500.02	4993.40	4993.37	0.03	0.3
12487 stk	6795860.01	2125549.98	4993.36	4993.34	0.03	0.3
12524 stk	6795860.05	2125599.98	4993.35	4993.31	0.04	0.5
12561 stk	6795859.98	2125649.99	4993.32	4993.28	0.04	0.5
12560 stk	6795809.96	2125650.00	4994.32	4994.28	0.03	0.4
12523 stk	6795810.04	2125599.99	4994.35	4994.32	0.03	0.4
12486 stk	6795810.02	2125549.95	4994.39	4994.35	0.05	0.5
12449 stk	6795810.02	2125500.02	4994.40	4994.38	0.02	0.2
12413 stk	6795809.95	2125449.98	4994.44	4994.41	0.03	0.4
12412 stk	6795760.02	2125450.01	4994.53	4994.51	0.02	0.3
12411 stk	6795710.04	2125450.03	4993.32	4993.28	0.04	0.5
12447 stk	6795709.95	2125499.99	4993.04	4993.00	0.04	0.5
12448 stk	6795760.02	2125499.97	4994.25	4994.23	0.02	0.3
12485 stk	6795760.03	2125550.02	4993.99	4993.94	0.05	0.6
12522 stk	6795759.99	2125599.97	4993.71	4993.66	0.05	0.6
Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for the top of waste is -0 FT to +0.17 FT (-0 IN to +2 IN).						
Approval Date: 3/11/2024			Total Square Feet: 72,560 FT ²			
Northwest Corner: N: 6796056 E: 2125522						
QC Signature: [Signature]			Reviewed By: [Signature] 3/11/2024			

Appendix A2. Top of Waste Buyoff Survey (continued)



Appendix A2. Top of Waste Buyoff Survey (continued)

Environmental Management - Grand Junction Office





Top of waste Buyoff Form

Client: Department of Energy
Project: Moab UMTRA Project
Date: 5/7/2024

In signing this document, the signatory agrees that the top of waste is complete and meets both the project specifications and RAIP requirements.

Excavation Area	Lift Area
Top of Waste	UW2U2N240502-00-00

Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		5/7/24
Tammy Hooker/ QA/QC Representative		5/7/2024
Kathy Turvy/ QA/AC Manager		5/7/2024
Comments		
This was one lift area UW2U2N. This lift was placed in 2' lifts, compacted, graded, and surveyed.		

Appendix A2. Top of Waste Buyoff Survey (continued)

Top of Waste Grade Verification Survey						
Buyoff ID: UW2U2N240502-00			Date: 5/2/2024			
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in inches
12639 stk	6796110.02	2125749.95	4988.20	4988.17	0.03	0.4
12675 stk	6796110.04	2125800.02	4988.16	4988.13	0.02	0.3
12674 stk	6796060.02	2125800.01	4989.16	4989.14	0.03	0.4
12638 stk	6796059.99	2125749.95	4989.19	4989.18	0.02	0.2
12602 stk	6796060.01	2125700.03	4989.27	4989.21	0.06	0.8
12601 stk	6796009.97	2125700.01	4990.24	4990.22	0.03	0.3
12637 stk	6796010.04	2125750.01	4990.24	4990.19	0.05	0.6
12673 stk	6796009.97	2125800.01	4990.21	4990.15	0.05	0.6
12672 stk	6795960.04	2125800.04	4991.20	4991.16	0.04	0.4
12636 stk	6795960.04	2125749.96	4991.22	4991.19	0.02	0.3
12600 stk	6795960.00	2125700.02	4991.28	4991.23	0.05	0.6
12599 stk	6795910.02	2125700.02	4992.28	4992.23	0.04	0.5
12635 stk	6795909.97	2125750.00	4992.26	4992.20	0.05	0.6
12671 stk	6795910.01	2125800.01	4992.23	4992.17	0.05	0.6
12598 stk	6795860.03	2125700.05	4993.26	4993.24	0.03	0.4
12634 stk	6795860.05	2125750.03	4993.25	4993.21	0.04	0.4
Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for the top of waste is -0 FT to +0.17 FT (-0 IN to +2 IN).						
Approval Date: 5/7/2024			Total Square Feet: 44,362 FT ²			
Northwest Corner: N: 6796117 E: 2125683						
QC Signature: 			Reviewed By:			

Appendix A2. Top of Waste Buyoff Survey (*continued*)



Appendix A3.
Interim Cover

Standard Proctor Test Results Summary
Lift Approval Summaries
Lift Approval Package
Buyoff Surveys

Appendix A3. Interim Cover Standard Proctor Test Results Summary

2024					
Proctor ID	Date sampled	Date Approved	Max Dry Density	Optimum Moisture	Proctor Description
RB/Interim Cover #6 2023	1/26/2023	2/1/2023	116.8 & 119.5	13.0 & 12.1	Weathered Shale
RB/Interim Cover #10 2023	2/8/2023	2/13/2023	121.8 & 130.0	11.8 & 9.0	Weathered Shale
RB/Interim Cover #23 2023	3/2/2023	3/16/2023	120.3 & 123.2	11.6 & 10.7	Weathered Shale
RB/Interim Cover RBS#1 2023	5/1/2023	5/10/2023	121.2 & 124.3	12.6 & 11.5	Weathered Shale

**Oversized (Rock) Correction*

Appendix A3. Interim Cover Lift Approval Summaries

August 2024 Interim Cover										
Date	Lift ID #	# of Passing Moisture Tests	Quantity Approved (yd ³)	Cumulative Quantity Approved (yd ³)	CAES Screen Passing Pixels (%)	Average Thickness (ft)	Proctor ID #	# of Nuclear Density Gauge Verifications	# of Sandcone Verifications	Verified Compaction (%)
08//13/24	UI2K5N240715-00	16	15668	15,668	N/A	1.0	RB/INC #23,6,10,1	16	0	98.2
Average CBCS Screen Passing Pixels (%) = 0.0 Total Quantity Approved (yd³) = 15,668 Total # of Nuclear Density Gauge Tests = 16 Total # of Moisture Tests = 16 Quantity per Moisture Test (yd³) = 979 Total Average Thickness (ft) = 1.0										

Appendix A3. Interim Cover Lift Approval Package

LIFT APPROVAL FORM

PROJECT: <u>Moab UMTRA</u>		OTHER: _____	
NW CORNER		DATE: <u>7/15/2024</u>	

	P 1	See map for location
	EW:	X =
	NS:	X =
	P 2	
	EW:	X =
	NS:	X =
	P 3	
	EW:	X =
	NS:	X =
	P 4	
EW:	X =	
NS:	X =	
P 5		
EW:	X =	
NS:	X =	
Page 2 attached:		Y N

IDENTIFY LOTS ABOVE

LIFT ID: <u>UI2K5N240715-00</u>	NW CORNER: <u>6796260 N 2125200</u>
Uncompacted Thickness: <u>1.0</u>	Compacted Thickness: <u>N/A</u>
Debris Insp. By: <u>N/A</u>	Date: <u>N/A</u> Time: <u>N/A</u>
NW CORNER of debris placement: <u>N/A</u>	EW Dimension: <u>1,128'</u> NS Dimension: <u>483'</u>
Lift Area (ft ²): <u>423,031</u>	Lift Volume (yd ³): <u>15,668</u>

Comments: QC visually confirmed that the lift area was scarified and free of roots and debris and moisture conditioned prior to placement. QC visually observed the material being placed to have proper moisture for compaction. Moisture content shall be within the range needed to achieve a minimum of 90% . Compaction was checked in the bottom half and the top half of the lift. Verification of in place density tests were taken two for every 5,000 cubic yards. This is a one foot lift placed to design up to 2" above line, no minus tolerance, with a protective layer of 8" (minimum). QC performed 16 nuclear density test on 16 different holes all tests were surveyed for exact location (see map).. Note UI2K5N240715-00 is a lift area that was combined with 8 other lifts (see map). QC surveyed this lift for completion. QC performed a moisture test of the RB/INC pile . The computer based compaction was not used on this lift to generate a grid slope. This lift is verified from survey points from TOW to survey points Interim Cover and cad built astec design.

Attached Forms: Grid Slope <u>N/A</u> Compaction Macro <u>N/A</u> Print Screen <u>N/A</u> Moisture/ Density <u>N/A</u>

KEYING IN NOTES: N E S W <u>Satisfactory</u>	MOISTURE/ DENSITY TESTS ID # (S): <u>P1-P16 tests see map</u>
---	--

LIFT APPROVED BY: <u>Alfredo Tellez/</u>	DATE: <u>8/13/2024</u>	TIME: <u>0800</u>
<u>Tammy Hooker/</u>		
QA/QC APPROVAL	DATE	

Density Testing
DOE-EM/GJRAC1783
Rev. 1

QC-F-001
File index No. 43.8.2
Page ___ of ___

Appendix A3. Interim Cover Lift Approval Package *(continued)*

FIELD DENSITY TEST

PROJECT: Moab UMTRA			Standard Count:			Date: 7/15/2024		
Lift ID: UI2K5N240715-00			MS= 440 449 495					
Make/Model: Troxler 3430			DS= 2065 2060 2047			Gauge Calibration Date: 2/5/2024		
Task RRM			Sand-Cone and Plate No. N/A			Sand-Cone Calibration Date: N/A		

Test No.	Depth (inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P1	6	See Map on Pg. 1	X	Weathered shale	120.3	10.7	120.3	115.1	4.8	95.6	P	CL	RB/INC 23	15-Jul
P2	8	See Map on Pg. 1	X	Weathered shale	120.3	10.7	129.7	119.3	8.6	99.2	P	CL	RB/INC 23	15-Jul
P3	4	See Map on Pg. 1	X	Weathered shale	130.0	9	127.3	121.6	4.7	98.9	P	CL	RB/INC 10	16-Jul
P4	6	See Map on Pg. 1	X	Weathered shale	116.8	13	122.5	112.3	9.1	96.1	P	CL	RB/INC 6	17-Jul
P5	8	See Map on Pg. 1	X	Weathered shale	116.8	13	126.2	115.6	9.2	99.0	P	CL	RB/INC 6	17-Jul
P6	6	See Map on Pg. 1	X	Weathered shale	116.8	13	119.3	110.9	7.5	95.0	P	CL	RB/INC 6	22-Jul
P7	8	See Map on Pg. 1	X	Weathered shale	116.8	13	126.3	114.7	10.2	98	P	CL	RB/INC 6	22-Jul

Legend: * indicates moisture and density correction for RRM only ** indicates a retest

Moisture Content:

A. Container No.


B. Container Mass (g):

C. Mass of Container & Wet Soil (g)


D. Mass of Container & Dry Soil (g)

E. Moisture Content (%)

P1@-6"



P2@-6"



Moisture Content:


A. Container No.

B. Container Mass:

C. Mass of Container & Wet Soil

D. Mass of Container & Dry Soil

E. Moisture Content



ASTM D698

Testing By: Alfredo Tellez /

Print / Signature

Date: _____

QA/QC Rep: R. Tammy Hooker/

Print / Signature

FIELD DENSITY TEST

PROJECT: <u>Moab UMTRA</u>			Standard Count:			Date: <u>7/24/2024</u>		
Lift I D: <u>UI2K5N240715-00</u>			MS= 445 501 494					
Make/Model: <u>Troxler 3430</u>			DS= 2013 2016 2012			Gauge Calibration Date: <u>2/5/2024</u>		
Task <u>RRM</u>			Sand-Cone and Plate No. <u>N/A</u>			Sand-Cone Calibration Date: <u>N/A</u>		

Test No.	Depth (inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P8	8"	See map page 1	X	weathered shale	124.3	11.5	143.1	132.0	8.4	106.2	P	CL	RB/INC RBS #1 2023	7/24/2024
P9	4"	See map page 1	X	weathered shale	116.8	13	124.0	112.4	10.4	96.2	P	CL	RB/INC #6	7/25/2024
P10	6"	See map page 1	X	weathered shale	120.3	11.6	125.2	116.0	7.9	96.4	P	CL	RB/INC #23	7/25/2024
P11	6"	See map page 1	X	weathered shale	120.3	11.6	125.8	116.1	8.3	96.8	P	CL	RB/INC #23	7/25/2024
P12	4"	See map page 1	X	weathered shale	116.8	13	119.3	111.3	7.2	95.3	P	CL	RB/INC #6	8/8/2024
P13	6"	See map page 1	X	weathered shale	116.8	13	121.6	113.7	6.9	97.3	P	CL	RB/INC #6	8/8/2024
P14	8"	See map page 1		weathered shale	116.8	13	130.2	122.3	9.1	105	P	CL	RB/INC #6	8/8/2024

Legend: * indicates moisture and density correction for rock correction dens ** indicates a retest

Moisture Content:

A. Container No.

B. Container Mass (g):

C. Mass of Container & Wet Soil (g)

D. Mass of Container & Dry Soil (g)

E. Moisture Content (%)



Moisture Content:


A. Container No.

B. Container Mass:

C. Mass of Container & Wet Soil

D. Mass of Container & Dry Soil

E. Moisture Content



ASTM D698

Testing By: Alfredo Tellez /

Print / Signature

Date: _____

QA/QC Rep: R. Tammy Hooker/

Print / Signature

QC-F-002

File index No. 43.8.2

FIELD DENSITY TEST

PROJECT: <u>Moab UMTRA</u>			Standard Count:			Date: <u>8/8/2024</u>		
Lift I D: <u>UI2K5N240715-00</u>			MS= 499 438					
Make/Model: <u>Troxler 3430</u>			DS= 1999 2031			Gauge Calibration Date: <u>2/5/2024</u>		
Task <u>RRM</u>			Sand-Cone and Plate No. <u>N/A</u>			Sand-Cone Calibration Date: <u>N/A</u>		

Test No.	Depth (Inches)	Test Location	Test NUC	Type Sand	MDD (pcf)	OMC (%)	WD (pcf)	DD (pcf)	MC (%)	Compaction (%)	Pass Fail	Soil Type	Proctor ID.	Date of Test
P15	6	See Map on Pg. 1	X	Weathered shale	116.8	13	125.4	115.0	9.1	98.4	P	CL	RB/INC #6	8-Aug
P16	6	See Map on Pg. 1	X	Weathered shale	116.8	13	123.6	114.3	8.1	97.9	P	CL	RB/INC #6	8-Aug

Legend: * indicates moisture and density correction for RRM only ** indicates a retest

Moisture Content:

A. Container No.

B. Container Mass (g):

C. Mass of Container & Wet Soil (g)

D. Mass of Container & Dry Soil (g)

E. Moisture Content (%)

P1@-6"

Moisture Content:

A. Container No.

B. Container Mass:

C. Mass of Container & Wet Soil

D. Mass of Container & Dry Soil

E. Moisture Content

P2@-6"

ASTM D698

Testing By: Alfredo Tellez /

Print / Signature

Date: _____

QA/QC Rep: R. Tammy Hooker/

Print / Signature

Project: Moab UMTRA

Report Date: 7/18/2024

Lift ID: UI2K5N240715-00
RB/INC #6

Sample ID: P1-6			Resulting % M.C.
Item #			
1)	Container ID:	CAT	
2)	Mass of container:	216.5	
3)	Mass of container & wet soil:	536.1	
4)	Mass of container & dry soil:	507.8	
			9.72

Sample ID: *P2-12			N A Resulting % M.C.
Item #			
1)	Container ID:		
2)	Mass of container:		
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:		#DIV/0!

Sample ID: *P1-18		N	Resulting % M.C.
Item #			
1)	Container ID:		
2)	Mass of container:		
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:	#DIV/0!	

Sample ID: *P2-18		N	Resulting % M.C.
Item #			
1)	Container ID:		
2)	Mass of container:		
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:		
			#DIV/0!

Sample ID: PS		N	Resulting % M.C.
Item #			
1)	Container ID:		
2)	Mass of container:		
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:	#DIV/0!	

Sample ID:			Resulting % M.C.
Item #			
1)	Container ID:		
2)	Mass of container:		
3)	Mass of container & wet soil:		
4)	Mass of container & dry soil:		

#DIV/0!

$$\% \text{ M.C.} = \frac{\text{Item (3)} - \text{Item (4)}}{\text{Item (4)} - \text{Item (2)}} \times 100$$

Appendix A3. Interim Cover Buyoff Surveys



Interim Cover Buyoff Form

Client: Department of Energy
Project: Moab UMTRA Project
Date: 8/12/2024

In signing this document, the signatory agrees that the top of waste is complete and meets both the project specifications and RAIP requirements.

Excavation Area	Lift Area
	UI2K5N240715-00

Approver Name/Title	Signature	Sign Date
Don Janz/ CJ Operations/Site Mgr.		8/12/24
Tammy Hooker/ QA/QC Representative		8/12/2024
Kathy Turvy/ QA/QC Manager		8/14/2024
Alfredo Tellez QA/QC Representative		8-12-24
Comments		
This lift area was placed in 1' lift and compacted, graded and surveyed.		
Compaction was approved with 16 nuclear density tests with a minimum of 90%. With an average of 98.2%. This lift was compacted with a dozer and rubber tire loaded haul truck.		

Appendix A3. Interim Cover Buyoff Surveys (continued)

Interim Cover Grade Verification Survey						
Buyoff ID: 2K5N240715-00				Date: 8/12/2024		
Point #	Northing	Easting	Surveyed Elevation	Design Elevation	Δ in feet	Δ in inches
22004 stk	6795409.98	2124900.03	4990.06	4990.03	0.03	0.4
22040 stk	6795409.97	2124950.02	4989.79	4989.75	0.05	0.6
22076 stk	6795410.05	2125000.04	4989.50	4989.47	0.04	0.4
22113 stk	6795460.01	2125049.98	4990.43	4990.41	0.02	0.3
22150 stk	6795459.96	2125100.02	4990.18	4990.13	0.06	0.7
21967 stk	6795360.02	2124850.05	4989.14	4989.09	0.05	0.6
22003 stk	6795360.03	2124900.04	4988.82	4988.80	0.02	0.2
22039 stk	6795359.97	2124949.98	4988.57	4988.52	0.05	0.5
22077 stk	6795400.03	2124999.98	4990.73	4990.69	0.04	0.5
22226 stk	6795559.96	2125200.03	4992.08	4992.02	0.06	0.8
22263 stk	6795560.01	2125250.02	4991.75	4991.73	0.02	0.2
22301 stk	6795610.03	2125299.99	4992.73	4992.68	0.06	0.7
22374 stk	6795660.02	2125400.01	4993.39	4993.34	0.05	0.6
22336 stk	6795659.96	2125350.01	4993.68	4993.62	0.06	0.7
22302 stk	6795659.95	2125299.98	4993.93	4993.90	0.03	0.3
22265 stk	6795659.97	2125250.05	4994.20	4994.19	0.02	0.2
22226 stk	6795659.95	2125200.01	4994.53	4994.47	0.06	0.7
22191 stk	6795659.97	2125150.01	4994.80	4994.75	0.06	0.7
22227 stk	6795610.03	2125200.03	4993.27	4993.24	0.02	0.3
22264 stk	6795609.96	2125249.99	4992.98	4992.96	0.02	0.3
22192 stk	6795710.02	2125149.99	4996.01	4995.97	0.03	0.4
22229 stk	6795710.00	2125200.02	4995.73	4995.69	0.04	0.4
22266 stk	6795710.04	2125249.98	4995.45	4995.41	0.03	0.4
22303 stk	6795710.03	2125299.96	4995.15	4995.13	0.02	0.3
22339 stk	6795709.98	2125350.00	4994.89	4994.85	0.04	0.5
22375 stk	6795709.97	2125400.00	4994.62	4994.58	0.06	0.7
22411 stk	6795710.02	2125449.96	4994.32	4994.28	0.03	0.4
22193 stk	6795760.01	2125149.95	4996.65	4996.60	0.04	0.5
22230 stk	6795759.97	2125200.00	4996.60	4996.57	0.03	0.3
22267 stk	6795759.99	2125249.97	4996.56	4996.54	0.02	0.2
22304 stk	6795760.01	2125299.99	4996.39	4996.35	0.03	0.4
22340 stk	6795760.02	2125350.00	4996.10	4996.07	0.03	0.3
22376 stk	6795760.04	2125400.01	4995.84	4995.79	0.05	0.6
22412 stk	6795760.05	2125449.96	4995.56	4995.51	0.05	0.6
22448 stk	6795760.01	2125500.02	4995.25	4995.23	0.03	0.3
22485 stk	6795760.03	2125550.02	4995.00	4994.94	0.06	0.7
22486 stk	6795809.98	2125550.00	4995.40	4995.35	0.05	0.6
22449 stk	6795809.99	2125500.00	4995.44	4995.38	0.06	0.8
22413 stk	6795810.02	2125450.00	4995.44	4995.41	0.03	0.4
22450 stk	6795859.96	2125499.96	4994.39	4994.37	0.02	0.3
22487 stk	6795859.97	2125549.96	4994.39	4994.34	0.05	0.6
22414 stk	6795860.05	2125450.05	4994.44	4994.40	0.04	0.5
22377 stk	6795810.02	2125400.04	4995.49	4995.44	0.05	0.6
22341 stk	6795809.96	2125350.00	4995.51	4995.47	0.03	0.4
22305 stk	6795810.01	2125299.98	4995.56	4995.50	0.06	0.7
22268 stk	6795809.97	2125250.00	4995.55	4995.53	0.02	0.3
22231 stk	6795809.99	2125199.97	4995.58	4995.56	0.02	0.3
22194 stk	6795809.98	2125150.01	4995.65	4995.59	0.06	0.7
22195 stk	6795859.98	2125149.97	4994.61	4994.58	0.03	0.4
22232 stk	6795859.97	2125200.05	4994.60	4994.55	0.04	0.5
22269 stk	6795859.99	2125249.97	4994.59	4994.52	0.06	0.8
22306 stk	6795859.96	2125300.01	4994.53	4994.49	0.04	0.4
22342 stk	6795859.99	2125350.06	4994.52	4994.46	0.06	0.7
22378 stk	6795860.01	2125399.99	4994.46	4994.43	0.03	0.4
22379 stk	6795909.97	2125399.94	4993.47	4993.42	0.05	0.6
22415 stk	6795910.05	2125449.96	4993.43	4993.39	0.04	0.5
22451 stk	6795909.95	2125500.00	4993.40	4993.36	0.04	0.5
22468 stk	6795909.95	2125550.01	4993.36	4993.33	0.05	0.6
22343 stk	6795909.98	2125350.01	4993.50	4993.45	0.05	0.5
22307 stk	6795910.01	2125299.93	4993.51	4993.48	0.03	0.3
22270 stk	6795910.06	2125250.01	4993.55	4993.51	0.04	0.5
22233 stk	6795910.06	2125200.02	4993.58	4993.55	0.04	0.4
22196 stk	6795909.97	2125150.02	4993.60	4993.58	0.03	0.3

Interim Cover
Grade Verification Form



Appendix A3. Interim Cover Buyoff Surveys (continued)

22234 stk	6795999.96	2125200.01	4992.59	4992.54	0.06	0.7
22271 stk	6795999.99	2125250.02	4992.53	4992.51	0.02	0.3
22308 stk	6795999.95	2125300.03	4992.50	4992.47	0.02	0.3
22344 stk	6795999.01	2125350.04	4992.48	4992.44	0.04	0.4
22380 stk	6795999.98	2125400.06	4992.45	4992.41	0.04	0.5
22416 stk	6795999.04	2125450.05	4992.42	4992.38	0.04	0.4
22452 stk	6795999.02	2125499.96	4992.40	4992.35	0.05	0.6
22489 stk	6795999.02	2125549.96	4992.36	4992.32	0.05	0.6
22235 stk	6796010.04	2125199.95	4991.57	4991.53	0.05	0.6
22272 stk	6796009.97	2125249.95	4991.55	4991.50	0.06	0.7
22309 stk	6796010.07	2125300.01	4991.51	4991.46	0.05	0.6
22345 stk	6796010.03	2125350.04	4991.48	4991.43	0.05	0.6
22381 stk	6796010.03	2125399.96	4991.44	4991.40	0.04	0.5
22417 stk	6796009.96	2125450.01	4991.39	4991.37	0.02	0.3
22453 stk	6796010.01	2125499.94	4991.36	4991.34	0.02	0.2
22490 stk	6796010.05	2125550.01	4991.37	4991.31	0.06	0.6
22491 stk	6796080.01	2125549.95	4990.35	4990.30	0.05	0.6
22454 stk	6796080.04	2125499.97	4990.36	4990.33	0.03	0.4
22418 stk	6796059.95	2125450.04	4990.41	4990.36	0.05	0.6
22382 stk	6796080.02	2125400.05	4990.45	4990.39	0.06	0.7
22346 stk	6796059.98	2125350.03	4990.44	4990.42	0.02	0.3
22310 stk	6796059.96	2125300.03	4990.50	4990.45	0.04	0.5
22273 stk	6796059.96	2125250.03	4990.53	4990.48	0.05	0.6
22236 stk	6796059.99	2125199.97	4990.58	4990.51	0.07	0.8
22237 stk	6796109.97	2125199.98	4989.55	4989.50	0.05	0.6
22274 stk	6796109.96	2125250.02	4989.50	4989.47	0.02	0.3
22311 stk	6796109.98	2125299.96	4989.47	4989.44	0.02	0.3
22347 stk	6796109.95	2125349.99	4989.47	4989.41	0.06	0.7
22383 stk	6796110.05	2125400.02	4989.44	4989.38	0.05	0.6
22419 stk	6796109.97	2125450.05	4989.40	4989.35	0.05	0.6
22455 stk	6796110.04	2125500.04	4989.35	4989.32	0.03	0.4
22492 stk	6796110.04	2125550.02	4989.33	4989.29	0.04	0.5
22493 stk	6796160.03	2125550.04	4988.33	4988.28	0.06	0.7
22456 stk	6796159.96	2125499.96	4988.34	4988.31	0.03	0.4
22420 stk	6796160.00	2125450.01	4988.38	4988.34	0.04	0.5
22384 stk	6796160.03	2125400.02	4988.42	4988.37	0.06	0.6
22312 stk	6796159.99	2125300.03	4988.48	4988.43	0.05	0.6
22275 stk	6796160.04	2125250.00	4988.51	4988.46	0.05	0.6
22238 stk	6796159.96	2125199.97	4988.51	4988.49	0.02	0.2
22239 stk	6796209.95	2125200.07	4987.50	4987.48	0.02	0.2
22276 stk	6796209.96	2125250.05	4987.48	4987.45	0.04	0.4
22313 stk	6796209.96	2125300.06	4987.46	4987.42	0.04	0.5
22349 stk	6796209.99	2125349.99	4987.42	4987.39	0.03	0.4
22385 stk	6796210.01	2125399.94	4987.42	4987.36	0.06	0.7
22421 stk	6796210.03	2125450.02	4987.35	4987.33	0.02	0.3
22457 stk	6796210.03	2125500.02	4987.35	4987.30	0.06	0.7
22494 stk	6796210.02	2125549.96	4987.31	4987.27	0.04	0.5
22458 stk	6796260.05	2125499.98	4986.32	4986.28	0.04	0.4
22422 stk	6796260.03	2125449.97	4986.36	4986.31	0.05	0.6
22386 stk	6796260.05	2125399.97	4986.38	4986.35	0.03	0.4
22350 stk	6796260.04	2125349.97	4986.40	4986.38	0.02	0.3
22348 stk	6796160.02	2125350.05	4986.46	4986.40	0.06	0.7
22523 stk	6795999.95	2125599.97	4995.35	4995.32	0.03	0.4
22524 stk	6795999.03	2125600.03	4994.32	4994.31	0.02	0.2
22525 stk	6795910.04	2125600.02	4993.34	4993.30	0.05	0.6
22526 stk	6795999.99	2125599.97	4992.33	4992.29	0.04	0.5
22527 stk	6796009.94	2125600.03	4991.33	4991.28	0.05	0.6
22528 stk	6796059.96	2125600.05	4990.30	4990.27	0.03	0.4
22529 stk	6796110.02	2125599.97	4989.28	4989.26	0.02	0.3
22530 stk	6796159.99	2125600.00	4988.29	4988.25	0.04	0.5
22531 stk	6796210.01	2125600.02	4987.27	4987.24	0.03	0.4
22532 stk	6796260.02	2125600.02	4986.27	4986.22	0.05	0.6
22533 stk	6796310.02	2125600.05	4985.24	4985.21	0.03	0.3
22496 stk	6796309.96	2125550.01	4985.26	4985.24	0.02	0.2
22498 stk	6796310.04	2125500.01	4985.32	4985.27	0.05	0.6
22495 stk	6796260.00	2125550.04	4986.32	4986.25	0.06	0.6
22570 stk	6796310.05	2125649.99	4985.20	4985.18	0.02	0.3
22569 stk	6796259.96	2125649.97	4986.22	4986.19	0.03	0.4

Interim Cover
Grade Verification Form



Appendix A3. Interim Cover Buyoff Surveys (continued)

22568 stk	6796209.98	2125650.04	4987.25	4987.21	0.04	0.5
22567 stk	6796160.05	2125649.98	4988.26	4988.22	0.04	0.5
22566 stk	6796110.05	2125649.97	4989.28	4989.23	0.05	0.6
22565 stk	6796080.02	2125650.05	4990.26	4990.24	0.02	0.2
22564 stk	6796009.99	2125650.06	4991.31	4991.25	0.06	0.7
22563 stk	6795980.03	2125649.95	4992.31	4992.26	0.05	0.6
22562 stk	6795909.98	2125650.01	4993.32	4993.27	0.06	0.7
22561 stk	6795859.94	2125650.01	4994.31	4994.28	0.04	0.4
22560 stk	6795809.04	2125700.01	4994.30	4994.24	0.06	0.6
22559 stk	6795909.99	2125700.02	4993.28	4993.23	0.05	0.6
22600 stk	6795960.04	2125699.96	4992.28	4992.23	0.05	0.6
22601 stk	6796010.02	2125700.04	4991.25	4991.22	0.03	0.4
22602 stk	6796059.99	2125700.02	4990.23	4990.21	0.02	0.3
22603 stk	6796110.00	2125699.94	4989.25	4989.20	0.05	0.6
22604 stk	6796159.98	2125700.01	4988.25	4988.19	0.06	0.7
22605 stk	6796209.97	2125700.04	4987.23	4987.18	0.06	0.7
22606 stk	6796260.03	2125699.97	4986.22	4986.16	0.06	0.6
22607 stk	6796309.95	2125699.99	4985.21	4985.15	0.06	0.7
22643 stk	6796310.04	2125749.97	4985.15	4985.12	0.03	0.3
22642 stk	6796260.03	2125749.97	4986.17	4986.13	0.04	0.5
22641 stk	6796209.98	2125750.03	4987.19	4987.14	0.05	0.6
22640 stk	6796159.95	2125749.99	4988.20	4988.16	0.06	0.6
22639 stk	6796110.06	2125750.03	4989.19	4989.17	0.03	0.3
22635 stk	6795909.97	2125750.02	4993.23	4993.20	0.02	0.3
22636 stk	6795959.98	2125750.06	4992.23	4992.19	0.04	0.4
22637 stk	6796010.02	2125749.99	4991.21	4991.19	0.02	0.3
22638 stk	6796060.05	2125750.03	4990.22	4990.18	0.04	0.5
22674 stk	6796059.97	2125800.02	4990.19	4990.14	0.04	0.5
22675 stk	6796109.98	2125800.00	4989.19	4989.13	0.06	0.6
22676 stk	6796160.01	2125799.97	4988.18	4988.12	0.06	0.6
22677 stk	6796210.03	2125799.99	4987.17	4987.11	0.06	0.7
22678 stk	6796259.96	2125800.01	4986.16	4986.10	0.06	0.7
22679 stk	6796310.06	2125799.99	4985.11	4985.09	0.02	0.3
22673 stk	6796009.99	2125800.04	4991.20	4991.15	0.04	0.5
22672 stk	6795960.00	2125800.02	4992.22	4992.16	0.06	0.7
22314 stk	6796259.96	2125299.99	4986.44	4986.41	0.03	0.4
Comments: QC performed a visual inspection of the final surface with satisfactory results. The grading tolerance for this cap layer is -0 FT to +0.17 FT (-0 IN to +2 IN).						
Approval Date:			Total Square Feet: 423,031			
Northwest Corner: N: 6796260, E: 2125200						
QC Signature: 			Reviewed By: 