

# Modular & Scalable Molten Salt Plant Design


DOE SunShot Program Review  
April 23, 2013

Craig Tyner  
**eSolar**<sup>™</sup>

Dave Wasyluk  
**B&W**

# Beyond eSolar's Direct Steam Technology

- 12 field/receiver/tower modules for 30% capacity factor
- B&W shippable external receiver
- No storage



# Our Molten Salt Development Program

## In partnership with B&W, supported by DOE “Baseload FOA”


- 100-MW plant; 75% capacity factor; Daggett weather
  - No water restriction; 15% fossil contribution allowed
  - 8 to 9 ¢/kWh by 2020 (in 2009\$ with SAM assumptions)
- **Phase I: System feasibility study & conceptual design**
    - Jun 2010 – Mar 2011
    - Performance estimates, system optimization and trade studies
  - **Phase II: Engineering design**
    - Apr 2011 – Jun 2012
    - Preliminary design of major systems
  - **Phase III: Demonstration**
    - Timing and duration TBD, depending on concept
    - Detailed engineering, site selection, procurement
    - Construction, startup, and commissioning, test and evaluation
  - **Continuing technology and project development**
    - Not part of DOE program

# eSolar's Modular Molten Salt Plant

## DOE 100-MW Baseload Configuration

- Fourteen 50-MW thermal modules on 530 hectares total land area
- Central power block
  - 13 hours thermal storage
  - 275 MW<sub>t</sub> steam generator
  - 115 MW gross turbine generator
- Capacity factor: 75% (dry cooled (design basis)), 78% (wet-cooled)
- No hybridization


Comparative sizes:






# 50-MW<sub>t</sub> Module Configuration

- Hexagonal heliostat field with 105,000 m<sup>2</sup> mirror area
- 50-MW<sub>t</sub> B&W receiver on 100-m monopole tower



Heliostat evolution from:



To:





Next-generation  
SCS5 heliostats

**B&W eSolar**

# Solar Collector System

- 14 hexagonal field modules
  - 92,000 1.1 m<sup>2</sup> SCS3 heliostats per module
  - 1.3 million heliostats total
  - Small north field bias
- **SCS/SRS solar multiple: ~1.2**



# B&W 50-MW<sub>t</sub> Molten Salt Receiver




- External, salt-in-tube configuration
  - Vertical tube panels, serpentine flow
  - Fully drainable (30s), fast startup capability
- **Factory assembled, truck shippable for rapid field installation**
- Leverages Solar Two and Sierra lessons learned



Geometrically similar  
Babcock & Wilcox 10-MW<sub>t</sub>  
direct steam receiver in operation  
at eSolar's Sierra plant

# Solar Receiver System


- 100-m tower
  - Wind turbine-type monopole, 5 sections
- Cold pumps
  - Three 50%, long-shafted, vertical turbine, suspended in tanks
- **SRS/SGS solar multiple: ~2.5**






# DOE Baseload Configuration Field Piping Details

- 10,500 m cold piping (carbon steel)
- 11,200 m hot piping (stainless steel)
- Heat traced, insulated, and drainable




# DOE Baseload Configuration Power Block Systems

- Thermal storage system
- Steam generation system
- 100-MW steam turbine w/ reheat





# DOE Baseload Configuration Thermal Storage System (TSS)

- Rated capacity
  - 3500 MWh<sub>t</sub> (13.1 hours)
  - 36,500 metric tons of salt
- Hot and cold tanks
  - 39-m diameter
  - 17.5-m height



# 275-MW<sub>t</sub> Steam Generation System


- Preheater, Evaporator, Superheater, & Reheater vessels
- Natural-circulation Evaporator design
- Detailed transient and dynamic analyses
- Leverages Solar Two lessons learned





# Power Generation and Plant Controls


- Power generation system (PGS)
  - 100-MW Rankine-cycle reheat turbine generator
  - Gross thermal-to-electric efficiency: 42%
  - Air-cooled condenser



- Plant Control System (PCS)
  - Designed for automated operation
    - No manual control required for daily functions
  - Total IO count: ~8100


# Alternative Configurations

- **Single module** (possible ISCC integration or demo)
- **4-modules**
  - 50-MW, 40% capacity factor
  - 100-MW, 20% CF peaker
- **10-modules**
  - 100-MW, 50% CF
- **All configurations utilize**
  - Identical modules (heliostat field, receiver, tower)
  - Similar, scaled SGS and TSS components



# Commercial System Configuration

- Plant rating **100 MW**
- Number of fields/towers **10 towers**
- Hours of storage **6 hours**
- Solar multiple **1.8**
- Capacity factor **50 %**
- **Dry cooling, no hybridization**



# Our Molten Salt Development Program

## In partnership with B&W, supported by DOE “Baseload FOA”

- 100-MW plant; 75% capacity factor; Daggett weather
- No water restriction; 15% fossil contribution allowed
- 8 to 9 ¢/kWh by 2020 (in 2009\$ with SAM assumptions)

- **Phase I: System feasibility study & conceptual design**

- Jun 2010 – Mar 2011
- Performance estimates, system optimization and trade studies

- **Phase II: Engineering design**

- Apr 2011 – Jun 2012
- Preliminary design of major systems

- ~~**Phase III: Demonstration**~~

- Timing and duration TBD, depending on concept
- Detailed engineering, site selection, procurement
- Construction, startup, and commissioning, test and evaluation


- **Continuing technology and project development**

- Not part of DOE program



# On-Going Work (Beyond DOE Contract)

- Risk assessment and mitigation
- Receiver design refinement
- Materials testing
- Heliostat development
- Project development




Likelihood	5	5	10	15	20	25
	4	4	8	12	16	20
	3	3	6	9	12	15
	2	2	4	6	8	10
	1	1	2	3	4	5
		1	2	3	4	5
		Consequence				

● Analysis  
● Full Module



# Risk Assessment and Mitigation



- Based on likelihood and consequences of various failure modes, top receiver risks and other risks identified and ranked
- Range of mitigation options considered
  - Additional design and analysis beyond DOE Phase 2
  - Component testing
  - Receiver panel test
  - Full-scale module test
  - Multi-module plant
  - Full-scale commercial plant



Item No.	Item Description	Likelihood Description	Consequence Description	Current	Mitigation	Analysis	Full Module	Plant	Commercial
1	Receiver Panel	1. Missing receiver panel 10 panels 2. Receiver panel array 2 panels 3. Receiver panel array 3 panels 4. Receiver panel array 4 panels 5. Receiver panel array 5 panels	1. Receiver panel array 10 panels 2. Receiver panel array 2 panels 3. Receiver panel array 3 panels 4. Receiver panel array 4 panels 5. Receiver panel array 5 panels	1. Receiver panel array 10 panels 2. Receiver panel array 2 panels 3. Receiver panel array 3 panels 4. Receiver panel array 4 panels 5. Receiver panel array 5 panels	1. Receiver panel array 10 panels 2. Receiver panel array 2 panels 3. Receiver panel array 3 panels 4. Receiver panel array 4 panels 5. Receiver panel array 5 panels	1. Receiver panel array 10 panels 2. Receiver panel array 2 panels 3. Receiver panel array 3 panels 4. Receiver panel array 4 panels 5. Receiver panel array 5 panels	1. Receiver panel array 10 panels 2. Receiver panel array 2 panels 3. Receiver panel array 3 panels 4. Receiver panel array 4 panels 5. Receiver panel array 5 panels	1. Receiver panel array 10 panels 2. Receiver panel array 2 panels 3. Receiver panel array 3 panels 4. Receiver panel array 4 panels 5. Receiver panel array 5 panels	1. Receiver panel array 10 panels 2. Receiver panel array 2 panels 3. Receiver panel array 3 panels 4. Receiver panel array 4 panels 5. Receiver panel array 5 panels

# Receiver Design Refinement



- Dynamic modeling
- Transient stress analysis
- Tube-to-header design optimization
- Tube bend testing
- Tube panel optimization for weld access
- Electric heat trace system refinement
- Weld development





# Materials Testing

- Receiver material fatigue testing (ORNL & SNL)
  - Tube and bar stock materials
  - Isothermal and thermomechanical fatigue
  - w/ and w/o hold times and salt contact
- Corrosion testing
  - Electrochemical
  - Stress corrosion cracking
  - Salt immersion tests (SNL)
- Receiver tube paint testing
  - Adhesion
  - Aging (3000 hr)
  - Thermal Cycling







# eSolar's New 2-m<sup>2</sup> SCS5 Heliostat





# eSolar's New SCS5 Heliostat

- SCS5 design optimized around molten salt module
  - Higher performance and reliability
  - Simplified electrical and networking systems
  - Parts count reduction and environmental sealing
  - **Significantly reduced all-in cost**
  - Utilizes eSolar's proven Spectra control system
- Heliostat field layout similar to SCS3 layout



# Next Steps

- Investigating
  - Project opportunities
  - First-of-a-kind build strategies



- Full-scale module
- Multi-module plant
- Full-scale commercial plant

- Prefer staged approach of an “Expandable Peaker”
  - Best of multi-module and full-scale plant options combined in a first plant

Our Vision:  
Changing the world by making solar  
power competitive with fossil fuels



Craig Tyner  
craig@esolar.com

**eSolar**  
Burbank, CA