



Wave Energy Test - New Zealand Multi-  
Mode Technology Demonstration at the  
U.S. Navy's Wave Energy Test Site

**Steven Kopf**

Northwest Energy Innovations (NWEI)  
skopf@AzuraWave.com 484.459.8200  
February 16, 2017

## **Azura Commercial Prototype Ocean Testing:** NWEI

completed 18 months of ocean testing of a grid-connected 1:2 scale Azura device. High-fidelity data was collected and used to validate WEC-Sim modelling. The device was operational 98% of the time and survived 7.5 meter hurricane storm waves.

### **The Challenge:** 1) Ocean durability needs to be demonstrated

2) Existing WETS grid interconnection insufficient for small device test.

3) Ocean data is needed to validate WEC-Sim numerical modeling.

**Partners:** Energy Hydraulics Ltd – power-take-off (PTO) Design  
Sea Engineering – Marine Operations  
University of Hawaii/Hawaii National Marine Renewable Energy  
Center – Data Collection, Analysis, Reporting  
Naval Facilities Engineering Command (NAVFAC) – CRADA, site  
management

## Technology Maturity

- **Test and demonstrate prototypes**
- Develop cost effective approaches for installation, grid integration, operations and maintenance
- Conduct R&D for Innovative MHK components
- Develop tools to optimize device and array performance and reliability
- Develop and apply quantitative metrics to advance MHK technologies

## Deployment Barriers

- Identify potential improvements to regulatory processes and requirements
- Support research focused on retiring or mitigating environmental risks and reducing costs
- Build awareness of MHK technologies
- Ensure MHK interests are considered in coastal and marine planning processes
- Evaluate deployment infrastructure needs and possible approaches to bridge gaps

## Market Development

- Support project demonstrations to reduce risk and build investor confidence
- Assess and communicate potential MHK market opportunities, including off-grid and non-electric
- Inform incentives and policy measures
- Develop, maintain and communicate our national strategy
- Support development of standards
- Expand MHK technical and research community

## Crosscutting Approaches

- Enable access to testing facilities that help accelerate the pace of technology development
- Improve resource characterization to optimize technologies, reduce deployment risks and identify promising markets
- Exchange of data information and expertise

## Technology Maturity

- **Test and demonstrate prototypes**
- Develop cost effective approaches for installation, grid integration, operations and maintenance
- Conduct R&D for Innovative MHK components
- Develop tools to optimize device and array performance and reliability
- Develop and apply quantitative metrics to advance MHK technologies

## The Impact

### Target

The objective of the project is to redeploy the Azura device at the Navy's Wave Energy Test Site (WETS) to conduct open-ocean, grid connected testing for a period of a minimum of 12 months to 1) optimize energy capture and 2) validate levelized cost of energy model.

### Potential Impacts


1. Advance understanding of innovative marine and hydrokinetic (MHK) technologies in the ocean environment
2. Demonstrate system durability in ocean
3. Validate numerical models to allow commercial scale design development

### Final Product

A minimum of 12 months of test data correlated with WEC-Sim

## Technical Approach

1. Deploy and test a 1:2 scale model of the Azura wave energy device at WETS
2. Develop a numerical model using WEC-Sim
3. Collect 12 months of ocean test data
4. Compare ocean results with WEC-Sim




## Key Issues

- Interconnection
- Transportation
- Assembly
- Weather

## Unique Aspects

- Only grid connected ocean testing in the US with 3<sup>rd</sup> party validation (UH)
- 18 months of ocean test data with 98% availability



## 2014 Accomplishments

- Designed mooring system – 7/14
- Designed and installed electrical interconnection – 10/14
- Completed device shipped to HI – 10/14

## 2015 Accomplishments

- Assembled device – 3/15
- Deployed device – 5/15
- Survived Hurricane Ignacio – 10/15
- Completed seven months of testing – 12/15

## 2016 Accomplishments

- Survived Hurricane Lester (7.5m waves) – 9/16
- Completed Final Report – 7/16
- Completed 18 months of testing – 12/16

- **Initial Start Date:** February 2013
- **Planned Completion Date:** February 2015
- **Actual Completion Date:** May 2016 (+15 months)
- **Schedule Slips**
  - Interconnection (+7 months) – The initial schedule assumed that the interconnection was sufficient. However, after contract award it was determined that extensive mods were required.
  - Shipping Damage (+4 months) – The device was damaged en route from NZ to HI. This resulted in a delay while repairs were completed in HI
  - Weather (+4 months) – Once the device was ready to deploy in Hawaii, we waited four months for a suitable weather window.
- **Go/No-Go Decision Points:** None



Budget History					
FY2014		FY2015		FY2016	
DOE	Cost-share	DOE	Cost-share	DOE	Cost-share
\$167.217k	\$154.234k	\$0	\$0	\$2,472k	\$0

- **Variations:** The project was completed within the allocated DOE budget.
- **Expenditure:** 100% as of July 2016
  - \$529.32k DOE / \$174.106k Cost Share prior to FY14
- **Other Funding Sources:**
  - UH/Applied Research Laboratory – contributed additional DOE and Navy funds to assist in the completion of the project
  - NWEI – contributed additional funds to complete the project

## Partners, Subcontractors, and Collaborators:

**Energy Hydraulics Ltd** – PTO development

**Sea Engineering** – Marine construction and operations

**UH/HNMREC** – Data collection, analysis, and reporting

**NREL** – instrumentation and data acquisition system

**NAVFAC** – WETS site management

## Communications and Technology Transfer:

**Website:** [www.azurawave.com](http://www.azurawave.com)

**Press Coverage:** Extensive list included in Final Report

**You Tube Channel:** <https://www.youtube.com/channel/UCLcKx5dw1HVarOFkJeo1ebw>

**Final Report:** [www.osti.gov](http://www.osti.gov)

## Design Report

Mooring Analysis  
Mooring Redesign  
Design Report – interconnection

## Work Plans

Safety Plan  
Emergency Response Plan  
Work Plan – Power Cable Fiber Training  
Work Plan – Dive and Marine Ops Safety  
Plan  
Work Plan – Installation  
Work Plan – Recovery  
WETS Deployment Presentation

## Site and Environmental Reports

Ecological Assessment  
CATEX

## Test Plans

Test Plan – Full Power  
Test Report – Dry Testing  
Test Report – Low Power

## Monthly Test Reports

June 2015 – May 2016

## After Action Reports

AB Float Retrieval  
AB Mooring Modification  
Bend Restrictor Maintenance  
Hydraulic Fluid Replacement

## Final Scientific and Technical Reports

Public Report  
Project Activities

**FY17/Current research:** Project was completed in July 2016

## Proposed future research:

- **New Funding** - received additional funding from UH/ARL to modify the device and continue testing
- **Heave Plate and Float** - will be modified to improve annual energy production
- **Schedule** - the modifications will occur in Q1 2017, testing will continue through Q2 2017

