Project Dashboard - January 2018

Post CD-2 Active Projects

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment
EM	Bechtel National, Inc	01-D-416	Waste Treatment and Immobilization Plant (WTP)	\$5,781,000,000	\$16,813,000,000	Red
EM	Parsons Government Services Inc.	05-D-405	Salt Waste Processing Facility (SWPF)	\$900,000,000	\$2,322,000,000	Green
EM	CH2M Hill Plateau Remediation Company	15-D-401	KW Basin Sludge Removal Project	\$311,000,000	\$311,000,000	Green
EM	URS / CH2M Hill Oak Ridge, LLC	OR-0040.C14	Technetium-99 Contamination Remedial Action Project	\$94,200,000	\$94,200,000	Green
EM	URS / CH2M Hill Oak Ridge, LLC	OR-0040.C6	Poplar Creek Area Facility Demolition Project	\$95,570,000	\$95,570,000	Green
EM	CH2M Hill Plateau Remediation Company	RL-0011.C1	Plutonium Finishing Plant (PFP) Decontamination and Dismantlement - ARRA Base	\$330,200,000	\$352,000,000	Red
EM	CH2M Hill Plateau Remediation Company	RL-0011.C2	Plutonium Finishing Plant Demolition Project	\$72,600,000	\$72,600,000	Yellow
EM	CH2M Hill Plateau Remediation Company	RL-0041.C1	Nuclear Facility D&D - River Corridor Closure Project	\$2,251,500,000	\$1,850,212,000	Green
EM	Savannah River Nuclear Solutions, LLC	SR-0030.D.C1	D-Area Ash Project	\$74,200,000	\$74,200,000	Green
EM	AECOM	VL-SPRU-0040.C1	Nuclear Facility D&D - Separations Process Research Unit	\$78,600,000	\$78,600,000	Red
NA	Los Alamos National Security, LLC	04-D-125-04	CMRR RLUOB Equipment Installation, Phase 2	\$633,300,000	\$633,300,000	Green
NA	Los Alamos National Security, LLC	04-D-125-05	CMRR PF-4 Equipment Installation, Phase 1	\$394,000,000	\$394,000,000	Green
NA	Consolidated Nuclear Security, LLC	06-D-141-05	Uranium Processing Facility Site Infrastructure and Services	\$78,500,000	\$78,500,000	Green

Project Dashboard - January 2018

Post CD-2 Active Projects

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment
NA	Consolidated Nuclear Security, LLC	06-D-141-06	UPF Mechanical Electrical Building Subproject	\$284,000,000	\$284,000,000	Green
NA	Consolidated Nuclear Security, LLC	06-D-141-07	UPF Substation Subproject	\$60,000,000	\$60,000,000	Green
NA	Los Alamos National Security, LLC	07-D-220-03	Radioactive Liquid Waste Treatment Facility Upgrade Project Low Level Waste	\$82,694,000	\$89,804,000	Yellow
NA	Los Alamos National Security, LLC	11-D-801C	TA-55 Infrastructure Reinvestment, Phase II, Phase C	\$92,696,000	\$98,925,000	Green
NA	CB&I ARVEA MOX Services, LLC	99-D-143	Mixed Oxide Fuel Fabrication Facility (MOX)	\$4,814,329,000	\$4,857,129,000	Red
NE	Battelle Energy Alliance, LLC	13-D-905	Remote-Handled Low-Level Waste Disposal	\$77,576,000	\$77,576,000	Green
SC	Fermi Research Alliance, LLC	11-SC-41	Muon to Electron Conversion Experiment (Mu2e)	\$273,677,000	\$273,677,000	Green
SC	University of California - LBNL	11-SC-41ZC	LUX-Zeplin Dark Matter Experiment (LZ)	\$55,500,000	\$55,500,000	Green
SC	Stanford University	13-SC-10	Linac Coherent Light Source (LCLS) II	\$1,045,000,000	\$1,045,000,000	Green
SC	Stanford University	15-SC-77	Photon Science Laboratory Building (PSLB)	\$57,000,000	\$57,000,000	Green
SC	University of California - LBNL	15-SC-78	Integrative Genomics Building (IGB) Project	\$91,500,000	\$91,500,000	Green
SC	UChicago Argonne, LLC	16-SC-76	Materials Design Laboratory (MDL)	\$96,000,000	\$96,000,000	Green
SC	University of California - LBNL	41ZA	Mid-Scale Dark Energy Spectroscopic Instrument (DESI)	\$56,328,000	\$56,328,000	Green

Project Dashboard - January 2018 Post CD-2 Active Projects

Program	Contractor	Project Number	Project Title	Original Project Budget	Project Budget	Monthly Overall Assessment
SC	Stanford University	SC-25-11-LSST	LSST Camera	\$168,000,000	\$168,000,000	Green

Monthly Overall Assessment	LEGEND
Green	Project is expected to meet its Performance Baseline cost, schedule, or scope.
Yellow	Project is at risk of breaching its Performance Baseline cost, schedule, or scope.
Red	Project is expected to breach its Performance Baseline cost, schedule, and scope.