



Sodium-Bearing Waste Treatment Project Update

Presented at the Citizens Advisory Board Meeting,
January 12, 2011

Richard Craun/Keith Lockie

Department of Energy-Idaho



E_M *Environmental Management*

safety



performance



cleanup



closure

Sodium Bearing Waste Treatment Project Mission

- New Facility to Treat 900,000 Gallons of Radioactive Liquid Waste currently stored in underground tanks at the INTEC Tank Farm
- Idaho Settlement Agreement Requires Treatment of Tank Waste by December 2012
- Consent Order requires the remaining INTEC Tank Farm tanks to be emptied by December 2012
 - Tank Farm tanks secondary containments non-compliant with RCRA



EM *Environmental Management*

safety



performance



cleanup



closure

Sodium Bearing Waste Treatment Project Description

- Steam Reforming technology converts acidic radioactive liquid waste to solid carbonate particles
- New facility - includes Process Building with reinforced concrete process cells inside a structural steel building, along with a Product Storage Building
- Produces ~ 650 – 700 remote-handled waste canisters
- Product Storage Building provides interim storage for entire product volume
- Project at times referred to as the Integrated Waste Treatment Unit (IWTU)



EM *Environmental Management*

safety



performance



cleanup



closure

Sodium Bearing Waste Treatment Project Progress

- Construction efforts almost complete
 - Construction complete on most individual systems, with those systems now turned over from construction group to the test organization
 - Completion of all construction turnovers was not achieved by the end of December 2010 as previously planned
 - 31 of 33 major systems necessary for integrated plant testing have been turned over
 - 29 of 40 additional balance of plant systems have been turned over
 - Previous plans for a DOE Deputy Secretary and Stakeholder visit/celebration have been postponed
 - Completion of construction and turnover of remaining systems will occur over the next few weeks
- System test program now underway on completed systems
 - Testing phase to run through April/May 2011



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Progress Photos



Unloading of Process Cell Shield Door



Off-Gas System HEPA Filter Bank



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Progress Photos (continued)



Off-Gas System Continuous Emissions
Monitor Panel



Product Receiver/Cooler Cell Equipment



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Progress Photos (continued)



Transfer Bell Crane and Maintenance Crane



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Progress Photos (continued)



Completed Product Storage Vaults



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Progress Photos (continued)



Top of Process Gas Filter in 4-Pack Cell



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Potential Shift in Startup Date

- Construction delays have resulted in unsupportable systems test schedule compression.
- A schedule analysis has been completed which shows a need to shift the project completion forecast date from August 2011 to December 2011 to re-establish appropriate confidence levels. (Contract has been modified to incentivize CWI to complete by November 2011 or earlier, with fee penalties for later completion.)
- This proposed change in the project baseline is under review by DOE.
- A contract modification was executed in December 2010 to cap project costs to the government at the approved Total Project Cost of \$571M

Impacts:

- Forecasted Readiness Review dates
 - Contractor Management Self-Assessment (MSA) – from late February 2011 to May 2011
 - Contractor Operational Readiness Review – from May 2011 to late June 2011
 - Federal Operational Readiness Review – from July 2011 to August 2011
- 10-month Waste Treatment Campaign – still allows time to complete processing under current contract by December 2012 Settlement Agreement milestone



EM *Environmental Management*

safety ❖ performance ❖ cleanup ❖ closure

Summary Points

- Construction activities nearing completion, with majority of systems turned over for testing, and system testing underway
- Testing Program and Readiness Review Activities will occur in 2011
- Construction delays have prompted a forecasted shift in the project completion date to November/December 2011
- Adequate time remains to complete the waste treatment campaign by the December 2012 Settlement Agreement milestone



EM *Environmental Management*

safety



performance



cleanup



closure