

**FY2025 SRNS Fee Determination Scorecard**

**Contractor:** Savannah River Nuclear Solutions (SRNS), LLC

**Contract:** DE-AC09-08SR22470

**Award Period:** October 1, 2024 - September 30, 2025

**Basis of Evaluation:** Performance Evaluation and Measurement Plan (PEMP) for FY2025

\*The FY2025 PEMP for this contract is available at:

<https://www.energy.gov/srs/services/management-operations/contracts>

**Award Fee Scorecard:**

**SRNS FY2025 Subjective and Objective Performance Evaluation Results**

**SRNS Subjective Fee (Award Fee) Criteria Summary Table**

Category	% Value	Max Value	% Earned	\$ Earned	\$ Unearned
Subjective	35%	\$12,233,728	90%	\$11,010,355	\$1,223,373
Objective	65%	\$22,375,445	100%	\$22,375,445	\$0
<b>OVERALL</b>	<b>100%</b>	<b>\$34,609,173**</b>	<b>96.5%</b>	<b>\$33,385,800</b>	<b>\$1,223,373</b>

**\*\*Represents EM Fee value. DOE-SR Works with NNSA(SRS Landlord) to develop incentives for the site. Development, review, and approval of EM performance incentives, and revisions are managed through the program EM/HCA; NNSA incentives are approved by the NNSA Program Administrator.**

In summary, Savannah River Nuclear Solutions (SRNS), LLC performance during the subject award period was rated as very good.

Criteria	Maximum Available Fee	Adjectival Rating	Earned Fee	
			Percentage	Fee Amount
<b>1.0 SRNS Overall Subjective:</b> Provide a monthly assessment of SRNS work performance noting any trends and improvements in technical, cost, schedule performance and business relations management activities as documented in the individual work group self-assessments found in the Scorecard tool.	<b>\$12,233,728</b>	<b>Very Good</b>	<b>90%</b>	<b>\$11,010,355</b>
<b>Total Subjective Fee</b>	<b>\$12,233,728</b>		<b>90%</b>	<b>\$11,010,355</b>

SRNS Objective Fee (Performance Based Incentives)	Title	Maximum Available Fee	Fee Earned	%

[PBI) Criteria Summary TablePBI				
1-21	Environmental Management Operations	\$16,266,780	\$16,266,780	100%
22-29	Solid Waste	\$1,909,931	\$1,909,931	100%
30-37	Area Completion Project	\$3,143,384	\$3,143,384	100%
38	Cost Savings Initiative	\$1,055,350	\$1,055,350	100%
<b>Total Objective Fee</b>		<b>\$22,375,445</b>	<b>\$22,375,445</b>	<b>100%</b>

SRNS continues to deliver strong operating performance while maintaining high standards for safety, safeguards, and security. For the FY2025 performance period which spanned from October 1, 2024, through September 30, 2025, SRNS achieved several notable accomplishments including:

- Exceeded the Legacy Tritiated Waste PBI by characterizing and shipping (5) additional legacy containers that will accelerate the Legacy Mixed Low-level Waste Completion Plan and move the completion target date from FY28 into FY27.
- Significantly exceeded the 12 TRU waste shipments to WIPP for E-area in FY25 including the completion of three (3) additional shipments in September. SRNS was also key in supporting EM completing their FY25 complex/corporate WIPP shipment metric by contributing 53 shipments of the 532 total.
- Completed the FCA dissolution campaign three (3) months ahead of forecast completion date of December 2025, as well as discarded to H Tank Farm approximately 40% of the processed FCA campaign material.
- EMO facilities took a proactive and corporate approach to maintain strong conduct of operations during high-distraction period, following site elevated technical safety requirement events. Facilities stayed in Deliberate Operations through December 2024.
- Completed final ABD discards in support of Sludge Batch 11. Overall Achieved 480kg discarded into SB11.
- Expeditiously shipped the first Mk-18 to SRNL after various schedule changes and adjustments, demonstrating L-Areas “mission first” attitude while simultaneously enabling SRNL to meet their annual requirements.
- 235-F Decommissioning: Completed the conceptual design needed for the in-situ decommissioning project. Completed FY25 demolition and removal (D&R) of the Central Alarm Station 720-F, Entry Control Facility 701-4F, and other ancillary structures/equipment, thus meeting one of SRS’s calendar year priorities to Execute Key Cleanup Projects and support ISD.
- Completed 68 of 66 RCRA/CERCLA FFA regulatory enforceable milestones & commitments for FY25.
- SRNS Emergency Services (Fire Dept, Emergency Management, and Emergency Operations) provided emergency dispatch, command/control, emergency response and recovery due to the impact of Hurricane Helene. SRSFD cut/removed over 250 trees, responded to seven (7) motor vehicle accidents and 12 fire alarms, transported two (2) patients due to storm related illness/injury, and responded to over 100 individuals trapped by fallen trees onsite and on highways surrounding SRS.

**In making my final determination, I have also had to consider less-than-expected performance issues such as:**

- The uptick in reportable events during the month of March, including 2 ORPs level 2 events and four (4) of the five (5) were due to personnel actions/errors. Additionally, there were multiple single car vehicle accidents involving government vehicles in EMO facilities during FY25.
- SRNS exceeded the authorized budget established for K area scope. Despite communication efforts regarding the program execution exceeding budget authority, actions taken did not resolve overrun issues.