

# **Expansion of Novolyte Capacity for Lithium Ion Electrolyte Production**

**Project ID# ARRAVT015**

**Joe DiCarlo**

**BASF Corporation**

**May 13, 2013**



The Chemical Company

"This presentation does not contain any proprietary, confidential, or  
otherwise restricted information"

# Overview



## Timeline

- Phase I Start: April 30<sup>th</sup>, 2010
- Phase I Complete: October 31<sup>st</sup>, 2013
- Phase II Start July 1<sup>st</sup>, 2013
- Phase II Complete: April 29<sup>th</sup>, 2015

## Budget

- Total project funding:  
\$41,236,094
  - DOE Share: \$20,618,047
  - BASF Share: \$20,618,047

## Barriers and Risks

- Adoption rates and acceptance of xEVs
- Overcapacity due to delayed demand
- Undercapacity due to rapid xEV adoption

## Partners

NONE

# Objectives / Relevance



- Objectives:
  - Phase I: Expand BASF lithium ion electrolyte manufacturing capacity to 4,500 metric tons (MT) by 2013
  - Phase II: Expand BASF lithium ion electrolyte manufacturing capacity to 10,000 MT by 2015
- Relevance to Vehicle Technologies and the American Recovery and Reinvestment Act (ARRA) of 2009:
  - Provide an adequate domestic supply of high quality lithium ion electrolyte for the local xEV battery market

# Future Work: 2013

- Incremental Capacity Expansion Project:
  - Temperature and pressure monitoring upgrades, warehouse/storage upgrades, install additional reactor capacity, building expansion and upgrades, concrete upgrades, storage tanks and product loading system
- Installation of second larger sample reactor and temperature moderation equipment
- Infrastructure upgrades to material handling, warehouse, storage, concrete and HVAC
- Site survey and selection for Phase 2. Complete EA for new site, if required
- Engineering for reactor expansion
- Attain go / no-go decision point on reactor expansion and go / no-go decision point on Phase 2 . Complete reactor expansion if required.

# Future Work: 2013-2015

- |   |            |
|---|------------|
| ■ Go/No Go Decision Point on reactor expansion          | 5/1/2013   |
| ■ Go/No Go Decision Point on Phase 2                    | 7/1/2013   |
| ■ Completion of reactor expansion                       | 3/31/2013  |
| ■ Completion of Phase 1                                 | 12/31/2013 |
| ■ Phase 2 construction completed                        | 12/31/2014 |
| ■ Phase 2 startup and commissioning completed           | 1/31/2015  |
| ■ All spending, re-billing, and reimbursement completed | 4/29/2015  |

# Technical Approach



- 2010 – 2013: Completion of Phase 1. Total Cost: \$6,700,000
  
- Expansion Projects include:
  - Install new large scale raw material storage tank and associated equipment
  - Build new motor control center (MCC) building
  - Upgrade solvents distillation and expand production building
  - Build new control room center and upgrade high voltage transformer
  - Install new steam boiler and new vessel cleaning station
  - Upgrade lab and flammable storage building

# Technical Accomplishments and Progress Phase I

- Installed and qualified analytical testing equipment for higher raw material and production volumes
- Upgraded Sample Reactor Material Handling
- Expanded and outfitted containment vessel fleet
- Upgraded Electrolyte Pumping System and transfer lines
- Preliminary Engineering Completed for Process Controls

# Technical Approach



- 2013-2015: Completion of Phase 2. Total Cost: \$34,536,095
  
- Planned Projects include:
  - Evaluation of alternative US sites, if necessary
  - Installation of approximately 60,000 square feet of new buildings, bulk chemical storage, materials purification, mixing and reactors
  - Installation of packaging and quality control/quality assurance capabilities consistent with current and expected product and market requirements



# Summary



- BASF's electrolyte plant capacity expansion is a two phase project, timed to intersect with future market demand.
- Project risk is carefully managed by working closely with domestic customers to forecast and foresee project delays or to accelerate the completion of key tasks, if necessary.
- Phase I is approximately 25% complete and is focused on upgrading and expanding the existing Baton Rouge facility to 4,500 MT.
- Phase II, the expansion of 4,500 MT to 10,000 MT is under consideration and will be decided by July 2013