# NASHVILLE DISTRICT HYDROPOWER REHABILITATION PROGRAM

Customer Funded Progress Report
Prepared by Jamie G. James, P.E., PMP
For Team Cumberland
April 18, 2017





"The views, opinions and findings contained in this report are those of the authors(s) and should not be construed as an official Department of the Army position, policy or decision, unless so designated by other official documentation."





# CUSTOMER FUNDED PROGRESS REPORT AGENDA

- Financial Status
- Status of Selected Projects
- Upcoming Ballots
- EDC/S&A Rates





#### FINANCIAL STATUS

Long-Term MOA		
Funds Received	\$165,218,739	
Unobligated Project Funds	\$68,273,594	
Emergent Work & Reserve Funds	\$13,197,396	

Project	Unob.(\$M)	Comment
Old Hickory Unit #4 Rep.	5.7	Awarded March 2017
Center Hill Major Hydro Rehab	12.6	Labor and mgt. reserve
CEN/DAL/WOL Intake Lifting Eq	10.9	Contract August 2017
Wolf Creek Sta. Svc. Sys.	7.4	Contract October 2017
Barkley Excitation	3.3	Awarded February 2017
Barkley MV Cables	6.0	Contract November 2017
Wolf Creek Penstock Repair	4.6	Contracting package
Barkley MP Transformers	4.8	60% Plans March 2017
Wolf Creek HP Lift System	2.4	Contracting package
Total	57.7	





#### FINANCIAL STATUS

Short-Term MOA		
Funds Received (SA#1 & 2)	\$29,677,153	
Unobligated Project Funds	\$29,447,395	

S-T MOA – 2-year extension routing to ASA(CW) for approval

Legacy MOA		
Funds Received	\$45,000,000	
Unobligated Project Funds	\$417,429	
Emergent Work Funds	\$13,311,185	





#### STATUS OF SELECTED PROJECTS

- Center Hill Major Hydropower Rehabilitation
  - Unit #2 Return to Service June
  - Contract completion date APR2019
- Old Hickory Unit #4 Repair
  - Contract awarded March 2017
  - Alstom \$19.3M









#### STATUS OF SELECTED PROJECTS

- Barkley Major Hydropower Rehabilitation
  - 60% design August 2017
  - Construction contract 2019
- Barkley Excitation
  - Contract awarded February 2017
  - Reivax North America \$3.36M
  - Pre-construction meeting March 22, 2017
  - On-site work November 2017







#### STATUS OF SELECTED PROJECTS

- Center Hill / Dale Hollow / Wolf Creek Intake Lifting Equip.
  - Solicitation May 2017
  - Contract award August 2017













#### **UPCOMING BALLOTS**

- Legacy MOA
  - Close: Center Hill Penstock Repair E&D, Barkley Crane Replacement
  - Move funds to Emergent Work





### EDC, S&A RATES

- Construction Projects
  - Looked at in-progress and completed projects
    - Range 9.2% to 13.2%
      - 10.3% Barkley Crane and Center Hill Major Rehab
    - Typical EDC: 4% to 5%, S&A: 7.5%
- Program Administration
  - Includes Corps labor, A/E support, HDC quick-reaction
    - 1.3%





## **QUESTIONS?**





