San Pasqual Band of Mission Indians Microgrid



Project Team

SPBMI

John Flores, Environmental Director

David Martinez, Public Works Director

Desiree Morales, Utilities Manager

Owner's Representatives

Josh Simmons

Prosper Sustainably

Michael Burr

Microgrid Institute

Dustin Jolley

OurEnergy

Design Build Contractor

Ralph Ciarlanti III

Green Realities

Vipul Gore

Gridscape Solutions

Code Compliance

EsGil Corporation

San Pasqual General Information

- Reservation was established in 1910
- The Reservation encompasses approximately 3,143 acres
- 152 enrolled tribal members and over 1,600 lineal descendants
- Reservation population is 2,100
- 450 homes on the reservation
- 93 homes have solar
 - 55 GRID
 - 23 Tribal DOE Grant (Tribal Energy Collaborative 2016)
 - 15 private solar companies





Resilience: Maintain electric power during outages

SPBMI Needs and Microgrid Goals



Economic: Reduce electricity costs



Environmental: 100% renewables, reduce emissions



Power Supply Threats & Impacts

THREATS


- > Severe weather
- > High winds
- ➤ Wildfires
- > Earthquakes
- ➤ Localized physical damage to utility distribution systems
- ➤ SDG&E system upgrades (planned outages)

IMPACTS

- ➤ Inability to Use Facilities
- ➤ Lost Productivity & Revenues
- > Equipment Damage

San Pasqual and Wildfire





Reduced Costs and Emissions







Grid Power Displaced: 272,000 kWh (Year 1)



GHG Footprint: Reduced by 193 metric tons (Year 1)

Resilient Microgrids

Definition: A group of interconnected loads and distributed energy resources within clearly defined electrical boundaries that acts as a single controllable entity with respect to the grid (U.S. DOE)

A true microgrid serves **multiple facilities** with a single power system; A typical battery backup or standby generator is NOT a microgrid

An advanced microgrid integrates multiple types of energy supplies, actively manages demand, and performs other functions

Most modern microgrids use **renewable energy** and battery storage



Resilience: Maintain electric power during outages

Microgrid Project Goals



Economics: Reduce electricity costs



Environmental Benefits: Zero net energy consumption, reduced emissions

Priority/Critical Electricity Loads

Facility	Emergency Purpose	Critical Electric Loads
Tribal Administration	Red Cross evacuation center; emergency public shelter; tribal command and control; first aid	HVAC, lighting, telecom/IT, food storage, food service
Housing & Security	First response (police); public safety and security monitoring	Telecom/IT, security camera monitoring, lighting
Fire Department	First response (residential fire station); 911 emergency dispatch	Telecom/IT, lighting, overhead door operation
Education Building	Emergency public shelter	HVAC, food storage, food service, lighting
Preschool	Emergency public shelter	HVAC, lighting

SPBMI Microgrid Components



Solar PV Systems

157 kW DC (new) 24 kW DC (existing)



Propane Generator (planned)



Battery Energy Storage Systems (BESS)

240 kW / 480 kWh



Microgrid Controls (onsite + remote)



Energy Management Controls (HVAC)



EV Chargers (six chargers, three locations)

Changes in Service and Configuration



Upgrade utility service from single-phase to three-phase



Remove existing utility meters and install master meter and building submeters



New underground cables tie site together

Funding Sources

U.S. DOE Office of Indian Energy: \$703,716 grant

CA Self Generator Incentive Program (SGIP): \$600,000 battery rebate

Grid Alternatives: \$150,000 Solar Accelerator Grant

Indian Water Authority: \$703,716

COVID impacts

- Process delays
- Supply chain delays

Interconnection Process

- Complexities
- Delays

Technical Issues

- Functional testing
- Shakedown testing



San Pasqual Tribal Government Complex Microgrid Project OVERVIEW

- # Master Meter (Added)
- # Utility Meters (Removed)
- New Solar PV Carports
- Existing Solar PV Panels
- BESS Location
- LP Genset Location (planned)
- Point of Interconnection
 - Underground Cable Run
 - **Building Cable Run**
- **t** Existing Propane Tank
- New Propane Tank

Project Status & Accomplishments



Contracted Design Build Contractor



Completed SDGE applications for 3-phase service and interconnection; attained Permission to Operate (PTO) in August 2022



Completed design engineering



Construction activities complete (minus propane generator and final interconnection)



Government center tied into microgrid December 31, 2021



Install back up propane generator

Pending Milestones



Complete tests on fully integrated microgrid



Continue to monitor microgrid


Microgrid Functionality

On-Grid Functions:

- Offset utility power consumption w/solar energy
- Store excess solar production in batteries
- Optimize use of stored renewable energy for cost savings and resilience

Off-Grid Functions:

- Automatic islanding and reconnection to grid
- Autonomous operation w/solar, storage, and HVAC control
- Seamless synchronization of (planned) LP generation









6 BTCPower EV Charging Stations

- Installed 3 units (6 EV charging ports) at Administration, Education, and Tribal Hall
- Charging is free of charge, all power to the EV charging stations provided by PV and battery storage
- If you build it, they will come...





Q&A

Closing Remarks

John Flores

Environmental Director

760 - 310 - 6697

johnf@sanpasqualtribe.org

