

Rincon Solar Microgrids

NOVEMBER 15, 2022

The Rincon Reservation and Community

>The Rincon Reservation was established in 1875 and is located in southern California. The Reservation encompasses approximately 5,000 acres of land within the San Luis Rey River Watershed.

>The Reservation is considered a rural area of unincorporated, north central San Diego County and includes a broad range of wildlife species and vegetation communities.



The Rincon Reservation and Community

Approximately 1,800 residents and a few small businesses are scattered throughout the Reservation, as well as Harrah's Resort Southern California which includes a 1,065 room, two 21-story hotel towers, an events center, and a gaming casino with 8 associated restaurants, a spa, and parking for patrons.

The historic and current land uses surrounding the Reservation include agricultural, residential, and gaming, along with a small amount of light industrial.



Past Activities

- >1 MW of solar at Harrah's Resort Southern California (HRSC) (2009)
- >STEM Li-Ion BESS installed at HRSC (2018)
- Various energy efficiency measures installed at HRSC
- Rincon Energy Study and Strategic Energy and Resiliency Plan (2017-2019)
- Electric Vehicle Charging Stations

Project Objectives



INCREASELOWER ENERGYENERGYCLEAN ENERGYSCALABILITYRESILIENCECOSTSINDEPENDENCE

Protecting Essential Facilities

System	Facility Details	Туре	Essential Purposes	Resource Type and Capacity
Fire Station Microgrid	13,600 ft2, built in 2006	Residential fire station, 911 emergency dispatch center, and EOC	Fire protection, rescue, and 911 emergency dispatch for the Rincon Reservation and neighboring communities through mutual aid agreements.	Carport PV 81 kW (new) Diesel 420 kW (existing) Li-Ion BESS 50 kW / 132 kWh (new)
PC-4 Well	Public Water System	Water Well Pump	Provide domestic water for community homes and facilities	Carport/Ground-Mount PV ~63 kW Li-Ion BESS 60 kW / 132 kWh
Resort Area Microgrid	Resort: 1,284,619 ft ² , built in phases starting in 2001	- Tribally owned casino-resort	Emergency public shelter, cooling center, emergency operations center (EOC), and emergency response and evacuation staging areas	Carport PV ~2 MW Flow Battery 1 MW / 4 MWh
Rincon Government Center	143,000 ft ₂ , built in 2018	Tribal Government Center, Tribal Police Station	Tribal Police, First Response, Emergency Public Shelter, Emergency Operations Management, EV Charging	Carport/Rooftop PV ~333 kW (new) Diesel Genset 150 kW (existing) Li-Ion BESS 174 kW / 696 kWh (new)





HRSC Solar+Storage Project V2





Rincon Solar+Storage Microgrid Sites

A Harrah's Resort-Area Microgrid

Rincon Fire Station Microgrid

C PC4 Well Microgrid

Rincon Government Center Microgrid



Harrah's Resort Chiller Plant Solar+Storage Microgrid

<u>Overview</u>



1.33 MW Solar PV System

1 MW Solar PV System (existing)



1.4 MW/4 MWh Flow Battery System

Benefits

- ~2.3 GWh generated/year
- ~\$508k energy costs saved (Year 1)
- ~3 hrs. of backup power

<u>Status</u>

Currently in 60% design Expected PTO: 4Q 2025

Rincon Government Center Microgrid

<u>Overview</u>





174 kW/696 kWh Li-ion BESS

<u>Benefits</u>

- ~578 GWh generated/year
- ~\$196k saved per year
- 4 hrs. peak load backup

<u>Status</u>

Currently in 90% design Expected PTO: 4Q 2024





Fire Station Microgrid

<u>Overview</u>



79 kW Solar PV System

60 kW/132 kWh Li-ion Battery System

Benefits

- ~139 MWh generated/year
- ~\$42k saved per year
- 2+ hrs. of backup power

<u>Status</u>

Currently in 50% design Expected PTO: 4Q 2024



PC-4 Well Microgrid



~63 kW Solar PV System

Storage

60 kW / 132 kWh Battery Energy Storage System

Benefits

- ~114 MWh generated/year
- ~\$24k saved per year
- 2+ hrs. of backup power

<u>Status</u>

Currently in 50% design Expected PTO: 4Q 2024

Solar Module Deliveries – May 2023

Rincon Band accepted delivery of solar PV modules for both the Resort-Area Microgrid and the Government site microgrids (Government Center, PC4 Well, and Fire Station) in early May 2023.

- 2,497 JA Solar Modules
- 1,260 Canadian Solar Modules

The solar modules are being stored at the Rincon Reservation in secure mobile containers



Microgrids Project Partners

Prime Recipient / Site Owner	EPCs and Technology Providers	
Band of Luisen Band Sent Est 1875 Dig Luisen Bang Band Bang Bang Bang Bang Bang Bang Bang Bang	EDF Renewables	
Project Mgmt/Owner's Reps	Financing Partners	
Prosper SustainablyMicrogrid InstituteGODFREY #KAHNSEOURENERGY	SolarisEnergy Nikola	

Microgrid Project Agreements

PowerFlex/Swell

- 1. Engineering Development
- 2. Construction

3. Operations & Maintenance

Solaris

1. LLC Operating Agreement

2. Solar Services Agreement / Power Purchase Agreement (PPA)

Rincon-Solaris LLC

Project Status & Accomplishments

ACTIVITY

1. Select design build contractors and financier (completed)

2. Negotiate and finalize EPC & financing agreements (completed)

3. Complete engineering design and permitting (in progress)

4. Complete project equipment procurements, construction, commissioning, and deployment (in progress)

5. Operations & Maintenance, Performance Monitoring and Reporting

Lessons Learned

Microgrid projects can be extra complex

- Larger systems, more meters/loads and DERs \rightarrow more complex
- Abundance of technology providers, considerations, and approaches
- Be prepared for changes as you progress (in understanding and conditions)
- Consider design bid build (two contracts, different contractors) versus design build (single contractor)
- > Existing building and electrical plans/information may be limited
- > Rooftop solar may not be feasible (or require extra analysis)
- Existing energy assets may not be compatible w/ microgrid (e.g. backup generators)

Lessons Learned

- > Be ultra conservative with budget and time estimates
 - -Higher than anticipated electrical infrastructure, DER, and transaction costs
- Initiate interconnection applications and studies ASAP
- Continually model project outcomes as conditions change and provide regular cost-benefit analyses to Tribal leadership
- Get O&M cost estimates, include in cash flows, and contract
- Negotiating, designing, and building complex energy systems is a significant tribal capacity challenge requiring expert support
- Tax equity financing opportunities and challenges

THANK YOU! QUESTIONS?

Josh Simmons

President, Principal Consultant Prosper Sustainably jsimmons@prospersustainably.com

