

U.S. DEPARTMENT OF ENERGY BUILDING TECHNOLOGIES OFFICE

BTO Peer Review:

Integrated Whole-Building Energy Efficiency Retrofit Solution for Residences in Cold/Very Cold Climates



Integrated Whole-Building Energy Efficiency Retrofit Solution for Residences in Cold/Very Cold Climates



Syracuse University, Cycle Architecture & Planning, Signetron, Taitem Engineering, TKFabricate, VIP Structures Elizabeth ("Bess") Krietemeyer, Associate Professor, Syracuse University School of Architecture eakriete@syr.edu Award Number: DE-EE0009060

Project Summary

OBJECTIVE, OUTCOME, & IMPACT

This project will demonstrate a transformative solution for retrofits of single-family attached residences in cold/very cold climates that provides:

- 75% thermal energy savings
- Minimal disruption to occupants
- Improved comfort and indoor air quality
- Potential energy savings of 1,812 TBtu/year if fully adopted to multiple U.S. residential building types

TEAM & PARTNERS





STATS

Performance Period: 7/1/2020 – 6/30/2026 DOE Budget: \$5,500,000; Cost Share: \$1,375,500 Milestone 1: Pre-retrofit monitoring, design, bid/value-eng. Milestone 2: Installation of retrofit on two buildings Milestone 3: Post-retrofit monitoring and verification



Problem

Approximately 90% of residential buildings need to be retrofitted with roughly 60% requiring a whole-building retrofit including envelope upgrades.¹



Challenges with existing retrofit approaches:

- Market fragmentation
- Project complexity and cost
- Disjointed workflows for design and implementation
- Disruption for residents during installation

For retrofits in cold climates to maximize potential thermal energy savings, they must integrate highly insulated, tight building envelopes with compatible electrified HVAC systems to capture energy, installation, and maintenance efficiencies, while providing thermal comfort and competitive cost benefit.



Alignment and Impact

- **Equity:** Promises significant energy savings, while emphasizing health and comfort; Applicable to single-family attached residences that can extend to single-family detached homes and low-rise multifamily buildings, especially low-to-middle income housing
- Affordability: Streamlined processes to reduce costs, improve quality, and minimize disruption
- **Resilience:** Improved building resiliency and grid resiliency to reduce peak demand
- A potential of **at least 30.5 million residential buildings** in cold/very cold climates, resulting in an overall potential energy savings of 1,812 TBtu/year.



Single-family attached residences




Single-family detached residence




Cold / Very Cold Climate Region



- Existing whole-building retrofit approaches have used bespoke, highly labor intensive, site-installed methods, and **do not yet provide** solutions to coordinate envelope and mechanical upgrades.
- Our approach addresses the **need for innovation in integrated delivery of retrofits** through design, analysis, monitoring, fabrication, and installation.





Scanning and 3D modeling workflow

Highly-insulated prefabricated exterior building envelope High-efficiency integrated mechanical pod solution






Criteria	Retrofit Targets
Energy Efficient	≥ 75% thermal energy savings
Improved Comfort	Eliminate drafts and provide consistent temperatures year-round
Improved Air Quality	Maintain less than 800ppm of CO ₂
Minimal Disruption	Prefabricated with reduced time on site, cost, and disruption to occupants




Key 3D Scanning + Design Workflow Features



- Fast 3D building information capture, taking into account building imperfections
- Verified accuracy on BEST lab to be 0.01 foot or relative error of 0.14%
- Output 3D mesh used in design, fabrication, and installation.
- Panel layout configuration & conflict resolution software supports design & fabrication
- Provides more automated, cost-effective approach and reduces onsite retrofit time





Automated panel layout

3D mesh with Deviation map



Key Envelope Features

- Prefabricated, reinforced, insulated (R-27) EPS foam exterior panel system
- Air-sealing at seams and penetrations for mechanicals, windows, doors, foundation
- Sealant and backer rod; continuous seal for air and moisture barrier
- Provides varying thicknesses (6"-7-1/2") for integration with existing wall construction





Key Mechanical Features

- Utilizes TKFabricate's Hydropod
- High-efficiency heating, cooling, hot water, energy recovery ventilation
- Low Global Warming Potential (GWP) refrigerants
- Access doors and real-time performance monitoring with off-site fault detection and diagnosis

ᅚ

• Operating temperatures of -17°F to 122°F






Demonstration / Validation



Planning	Pre-Installation	Installation	Validation
Spring 2023 – Spring 2024	Spring 2023 – Fall 2024	Summer 2024 – Fall 2024	Fall 2024 – Spring 2026
 Assessment Scanning Pre-Retrofit Monitoring Resident Surveys 	 Design and Engineering Energy Modeling Bidding Value-Engineering Permitting 	 Installation of Retrofits on Two Apartment Buildings Start-up and Commissioning Maintenance Planning Resident Engagement 	 Post-Retrofit Monitoring and Modeling Analyze Installation Process, Time and Cost Resident Surveys





Conceptual diagram for real-time performance monitoring

Monitoring & Verification

Monitoring Scopes:

- Whole-building energy use
- Interior environmental quality
- Building envelope performance
- Building occupancy and activity

Lessons Learned

- Type and placement of sensors are important for capturing the interactions between building performance, occupant behavior, IAQ, and weather
- Minimize disruption to residents and eliminate wiring requirements by using wireless and batteryoperated sensors
- Clearly communicate with owner's / residents' plan for sensor maintenance and calibration



Progress


Energy Modeling of the Whole-Building Retrofit Solution

#	Thermal Load on the building	Baseline Annual Energy Usage	Proposed Annual Energy Usage	Annual Energy Savings (kWh/Yr)	Total Thermal Load Reduction
		(kWh/Yr)	(kWh/Yr)		(%)
1	Space Heating	65,711	7,613	58,098	
2	Space Cooling	0	3,086	-3,086	
3	Pumps & Auxiliary	12	1,703	-1,691	76.7%
4	Ventilation	289	3,444	-3,155	
5	Domestic Hot Water	13,981	2,776	11,205	
	Total	79,993	18,623	61,370	



Progress

Development of Scanning to Modeling Workflow



Syracuse Univ. BEST Lab 3D deviation map



Signetron Software PaTER 3D pointcloud output for demonstration buildings

Improvements in 3D scanning accuracy and wireframe modeling

- Signetron developed a systematic way of modeling the warp, buckle, and imperfections of building facades
- Demonstrated 0.15% relative accuracy
- Compatible with industry standard software
- PaTER improves building measurements throughout the retrofit process, QA/QC during modeling, and during installation

Best Practices for Laser Scanning and Data Capture


- Ensure every visible surface is scanned;
- Important to have survey points done by a total station at the same time as laser scanning so that the "virtual" BIM can be connected to physical conditions during installation



Progress

Design, Engineering, Modeling, Bidding & Value-Engineering

- Team designed and modeled proposed retrofit scope to meet project goals
- Bids for the initial retrofit design scope came in significantly higher than original budget
- Rigorous value-engineering process designing, modeling, and pricing multiple options



Progress and Future Work

Retrofit Installation & Commissioning



Prefabricated exterior panel installation

TKFabricate mechanical pod installation

Installation of mechanical roof chases and rear doors


 \odot


Progress and Future Work

Post-Retrofit Monitoring, Analysis & Verification

Examples of pre-retrofit monitoring of energy use, indoor air quality, and occupant behaviors that will be compared to post-retrofit conditions

- Whole-building energy consumption (below)
- Occupant behavior influence on CO₂ levels (right)
- Building envelope insulation and air-tightness





 \odot



Lessons Learned

- Retrofit demonstration projects require **time and budget for research, design, and iteration**
- Strive for **continuous process and workflows** that promote integrated project delivery
- **Begin design early** and ensure the budget is monitored through design stages
- Identify schedule constraints and downstream effects of a potential value-engineering process
- Socialize the project early with the town/county for permitting
- **Engage contractors** and subs early and often to clarify scopes and responsibilities.
- **Plan for assumed risk** with unfamiliar products; engage building owners, contractors, and residents to communicate plans for retrofit operation and maintenance.








Challenges / Areas for Feedback

- Integrated Delivery Process
 - · Strategies for engaging contractors early and often
 - Workflows for continuous integration through installation
 - Management and training for installation
- Resident Engagement & Monitoring
 - Incentivizing resident feedback
 - Sensor calibration and commissioning
 - Data acquisition and coordination with ITS
- Tech to Market
 - Financing team growth, manufacturing, sales for new tech
 - Pathway for scaling integrated delivery process







Thank you

Syracuse University, Cycle Architecture & Planning, Signetron, Taitem Engineering, TKFabricate, VIP Structures

Elizabeth ("Bess") Krietemeyer, Associate Professor, Syracuse University School of Architecture

eakriete@syr.edu


Award Number: DE-EE0009060



U.S. DEPARTMENT OF ENERGY BUILDING TECHNOLOGIES OFFICE



Reference Slides



Project Execution

		FY2023			FY2024			FY2025				FY2026				
Planned budget	\$943K			\$2.25M			\$2.68M				\$345K					
Spent budget	\$943K			\$2.25M			\$2.65M									
	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Past Work						-	-	-			-			-	-	
Milestone: IPMP, IRB																
Milestone: Design and Planning																
Milestone: Modeling																
Milestone: Pre-Retrofit Assessment																
Milestone: Arch/Eng Design and Coord.																
Milestone: Fabrication and Installation																
Current/Future Work																
Milestone: Monitoring and Field Verification																

BP 1 Go/No-Go (Phase 1): Results from prototype testing and modeling that promise to achieve FOA goals of 75% EUI reduction

BP 2 Go/No-Go (Phase 2): Delivery of modeling report demonstrating a minimum 75% thermal energy savings

BP 3 Go/No-Go (Phase 2): Permit application materials submitted

BP 4 Go/No-Go (Phase 2): Retrofit package installed according to retrofit documentation and systems commissioned

End of Project Goals: Results from the modeling and monitoring of the demonstration sites that promise to achieve FOA goals of 75% EUI reduction in attached single-family residences in cold/very cold climates.



Team



Bess Krietemeyer Syracuse University



Tom King TKFabricate



Tony Daniels Cycle Architecture



Crista Shopis Taitem Engineering



Shayan Mirzabeigi Syracuse University



Jianshun Zhang Syracuse University



Caitlin Martusewicz Cycle Architecture



Tamara Rosanio Syracuse University



Sameeraa Soltanian-Zadeh Syracuse University















