

**Enclosure 3**  
**Task Order #11 Fee Determination Scorecard**

**Contractor:** Savannah River Mission Completion (SRMC)

**Contract:** 89303322DEM000068

**Task Order #11-Tank 42 Conversion to Support ABD**

**Award Period:** May 15, 2023 – September 30, 2024

**Basis of Evaluation:** Performance Evaluation Measurement Plan (PEMP) for Task Order #11

**Award Fee Scorecard:**

**Overall (Subjective and Objective/Incentive) Fee Earned**

Fee Type	Fee Amount/Range	Percent of Maximum Available Fee
Objective/Incentive Criteria Fee Earned	\$296,245.53	100%
Subjective Criteria Award Fee Earned	\$31,469.83	100%
<b>TOTAL FEE EARNED</b>	<b>\$327,715.36</b>	<b>100%</b>

**Subjective Fee (Award Fee) Summary Table**

Criteria	Maximum Available Fee	Adjectival Rating	Fee Determined from Adjectival Ratings	
			Percentage	Fee amount
Contractor will be subjectively measured against all aspects of Contract Output described in the PEMP.	\$31,469.83	Excellent	100%	\$31,469.83

**Achievements:**

- Initiated receipt of H-Canyon Accelerated Basin De-Inventory (ABD) waste and confirmed that the first discard from H-Canyon can be safely processed in DWPF Sludge Batch #11.
- Awarded a contract with a major pump manufacturer and ordered the first four (4) quad-volute pumps. These pumps are long lead items critical to the schedule to convert Tank 42 into a second sludge batch preparation tank needed to support the ABD mission.
- Initiated Design activities for the conversion of Tank 42 to a sludge batch preparation tank.
- Completed Nuclear Criticality Safety Evaluations and confirmed that significant modifications to the transfer path from H-Canyon to the tank farms will not be required.
- Zero Total Reportable and zero Lost-Time accidents occurred on ABD related activities.

- SRMC worked diligently with DOE to negotiate and award the ABD related task orders and efficiently integrate the new ABD mission activities with the larger Liquid Waste program efforts.
- Overall cost performance for all SRMC ABD related task orders is considered positive. Cost performance for Task Orders 10-12 CPI is 1.46.
- Overall schedule performance for all SRMC ABD task orders is considered acceptable. Schedule performance for Task Orders 10-12 SPI is 0.83. The lower SPI numbers are related to the decision to delay the start of lower priority Task Order #11 activities and focus available resources on the early award of the contract for the procurement of Task Order #10 pumps 3 and 4. Ordering these pumps early avoided a significant economic price adjustment of approximately \$500,000. Critical ABD related activities and commitments have not been impacted.

**Areas for Improvement:**

- None Identified

**Objective/Incentive Fee Summary Table**

<b>Metric</b>	<b>Title</b>	<b>Maximum Available Fee</b>	<b>Criteria Completed</b>	<b>Fee Earned</b>
<b>1</b>	Complete Tank 42 Demolition & Removal (D&R) Design	<b>\$296,245.53</b>	<b>All</b>	<b>\$296,245.53</b>
<b>Totals</b>		<b>\$296,245.53</b>	<b>All</b>	<b>\$296,245.53</b>