

Corn-to-Cellulosic Migration project

20 May 2013

Daniel Derr, Ph.D., Program Manager / Senior Scientist Energy Systems Division

dderr@Logos-Technologies.com

858-336-5084



2013 DOE Bioenergy Technologies Office(BETO) IBR Project Peer Review



Modification of Corn Starch Ethanol Refinery to Efficiently Accept Various High-Impact Cellulosic Feedstocks

20 May 2013
Integrated BioRefineries

Daniel Derr, Ph.D. Logos Technologies, LLC



Project Description









 Project Location: Visalia, CA – partner Edeniq's location

Logos HQ: Merrifield, VA

High level overview

Pelletized corn stover

- Mechanical pretreatment, enzymatic saccharification, ethanol fermentation
- Distillation
- Nominal capacity
 - 2 ton/day
 - 50,000 gal/year





Quad chart overview







Timeline

- Project start date 1/28/10
 - BP-1 completed 2/8/11
 - **BP-2 planned completion 9/30/13**
- Project end date 9/30/13
 - Varied by unit operation
 - Mechanical turnover
 - Start up
 - Commissioning complete 2/7/13
- 78% percent complete

Budget

- **Total project funding \$27.1M**
 - DOE share \$20.5M (all ARRA)
 - **Contractor share \$6.6M**
- Funding received by fiscal year
 - 2010 \$1.9M
 - 2011 \$8.1M
 - 2012 \$8.2M
 - 2013 \$2.3M

Project Development

- **Status: DOE funded pilot plant** operations complete
 - Cost and scope shifted
 - Schedule adhered to
 - Full project completion scheduled for 9-30-13

Participants

- **Logos Technologies**
 - **Management & engineering** support
- Edenia
 - **Technology provider**
 - Pilot plant owner/operator
 - **Intellectual Property rights**
- **University of California, Davis**
 - Life Cycle Assessment








Spend plan









Schedule performance












Block flow diagram












Key operations




Technical barriers addressed










Technical barriers addressed











Project management









- Design/build/operate & ongoing research
- Integrated customer (DOE) and Independent Engineer feedback continuously
- Unique approach:
 - Cross-functional technical teams for unit ops, technology areas, and functions
 - Ensured there was personnel overlap/information transfer between teams

Team

Feedstock Acquisition & Logistics

Preprocessing Options

Pretreatment Optimization

Enzyme Package Optimization

Fermentation and Yeast Propagation
Optimization

Preventive Maintenance & Spares

Solid/Liquid Separations; Water Management

Wear Mitigation

Process and Economic Modeling

Cleaning In Place (CIP)

Cogeneration

Data Collection & Distribution

Quality



Technical team design & dynamics





- Technology Action Teams established by CCM Management – aimed at:
 - Prioritized issues focus
 - More effective utilization of all resources
 - Cross-functional communication and achievement
 - **De-compartmentalization**
- Technical leads & management champions
- Charters, membership, and areas of focus
- Action plans implemented; ongoing resource needs identified and load leveled
- Regular meeting schedule / content expectation



Go/no-go's and metrics



 Preliminary design review by Independent Engineer – transition between BP-1 and BP-2

Commissioning (IQ & OQ), shakedown, & start up – DOE's Critical Decision 4

- Gallons/ton
 - Saccharification yields
 - Fermentation yields
- Residence times
 - Saccharification & fermentation
 - Staged with Forest Products Lab
 - Simultaneous internal
 - Propagation

Forest Products Laboratory

- Operating expenses
 - Feedstock
 - Enzymes
 - Water recycle




Block flow diagram











Technical accomplishments



1000 h run is complete – actual continuous run time exceeded 1400 h





Bag unloading













Transfer to pretreat
















Block flow diagram













Pretreat and flash vessels














Block flow diagram







Cellunator™
















Block flow diagram







Propagation














Block flow diagram









Fermentation















CIP, Beer wells, and water storage














Block flow diagram









Distillation
















Block flow diagram











>400 µm solids removal









Solids dewatering















Fines (< 400 µm) removal













Water polishing for recycle













Utilities














Status



In tandem with California Energy Commission funding, alternative feedstocks will be run for the remainder of 2013 and results will be reported to DOE



CEC-600-2006-004-F



Executed tasks


CCM Processa F







- Design
- Construction
- Installation
- Commissioning
- Shakedown
- Start up
- Operation > 1400 h










Plant was in control for 1000 h run





 $125\ 127\ 129\ 131\ 133\ 135\ 137\ 139\ 141\ 143\ 145\ 147\ 149\ 151\ 153\ 155\ 157\ 159\ 161\ 163\ 165\ 167\ 169\ 171\ 173\ 175\ 177\ 179\ 181\ 183\ 185\ 187\ 189$

Two intermediate analytes are controlled and track well.



Meeting BioEnergy Technology Office goals









- This project met the program and Recovery Act goals for demonstrating technology, creating jobs and developing potential commercial operations by:
 - Operating a lignocellulosic fed biochemical pilot-scale process for 1400 plus hours to produce cellulosic ethanol using the proprietary CellunatorTM technology.
 - Providing 27 direct jobs for operations and dozens of indirect jobs during construction
 - Cellunator™ is currently deployed in corn ethanol
 - Bolt on strategy of adding cellulosic capacity to corn plants allows demo scale deployment, bridging the "valley of death"


Project has resulted in opening of cellulosic markets to corn ethanol technologies



Life cycle assessment



Current estimate shows substantial reduction in GHG's vs. petroleum



Analysis is ongoing: soil organic carbon changes are a current focus.



Critical success factors



- Commercial viability
 - Yield
 - Throughput
 - OpEx
- Challenges
 - Management complicated partnering arrangement
 - Technical feedstock
 - Biologics
 - Staged sacc & ferm FPL
 - SSCF internal

- Successfully mitigated risks
 - Wear
 - Inhibitors in recycle
 - Construction delays
- Remaining programmatic risk
 - None Program complete 9-30-13



Future work










- Pro Forma finalization
 - EBITDA, ROI, water use, energy demand, & GHG reductions
- Final report





Summary









- 1400 h plus continuous operation
- Additional runs (CEC supported) to be reported to Department Of Energy
- Commercial ready technologies have been successfully piloted
 - Cellunator™ mechanical pretreatment
 - Being deployed in corn ethanol plants
 - Demonstration of real world cellulosic integration allows bolt on approach
 - Solid/liquid separation for CoGen and CoProducts
- Unique management approach worked in a complicated project structure





Additional slides



Responses to previous reviewers comments



- Progress was not easily judged in '11
 - Completion of 1000 h run alleviates
- Lacking in specifics
 - Specific components of the project will be commercialized, and public info is available on those components
- Logos / Edeniq relationship is complicated
 - This relationship was necessary to bring nascent technology into ARRA funding environment



Patents, awards, publications and presentations









Patents

"Improved Acetate Resistance in Yeast" Ken Zahn and Sandra Jacobson, 61/674,676, Edeniq, submitted 7-23-12.

Publications

- "Effects of Allocation Methods on Life-Cycle Inventory Development for Corn and Stover Production Systems" submitted by Professor Kendall's group at UCD to Biomass & Bioenergy.
- Manuscript in preparation, also Kendall

Presentations

- "Cellulosic Migration in Renewable Fuels and Chemicals" at BioPro Expo, 3-16-11.
- "Cellulosic Sugars in Corn to Cellulosic Migration (CCM) and Other Technologies" at Biomass 2012, 7-11-12.

