

Contract/Project Management Performance Metric	FY 2013 Target	FY 2013 Final	FY 2013 Pre- & Post-CAP Final	Comment
Capital Asset Project Success: Complete 90% of capital asset projects at original scope and within 110% of CD-2 TPC.	90%*	83% <i>Construction 86%</i> <i>Cleanup 80%</i>	70% Pre-CAP 84% Post-CAP	This is based on a 3-year rolling average (FY11 to FY13). TPC is Total Project Cost.

Contract/Project Management Performance Metrics	FY 2013 Target	FY 2013 1st Qtr Actual	Comment
Certified EVM Systems: Post CD-3, (greater than \$20 million).	95%*	95%	EVM represents Earned Value Management.
Certified FPD's at CD-1: Projects have certified FPDs no later than CD-1.	95%	92%	FPD represents Federal Project Director.
Certified FPD's at CD-3: Projects have FPDs certified <u>at the appropriate level</u> assigned to projects no later than CD-3.	90%	86%	
Certified Contracting Staff: By the end of FY11, 85% of the 1102 contracting series will be certified.	85%	85%	
Schedule Compliance, Projects less than 5 years Duration: Projects will meet the project schedule metric that follows: from CD-3 to CD-4, projects less than five years duration will be completed within 12 months of the original CD-3/4 duration.	90%	95%	FY11-FY13 Seventy-five completions to date.
Schedule Compliance, Projects greater than 5 years Duration: Projects will meet the project schedule metric that follows: from CD-3 to CD-4, projects greater than five years in duration will be completed within 20% of the original CD-3/4 duration.	90%	50%	FY11-FY13 Two completions to date. One project that breached the schedule metric are included in the above Capital Asset Project Success metric as Pre-CAP project failures.

* Since FY2013 targets are now the same for all capital asset projects (e.g., line item and environmental cleanup), the forecast/actual results are reported for the combined portfolio.