

Contract/Project Management Performance Metric	FY 2014 Target	FY 2014 Projected	FY 2014 Pre- & Post-CAP* Projected	Comment
Capital Asset Project Success: Complete 90% of capital asset projects at original scope and within 110% of CD-2 TPC.	90%	75% <i>Construction 81%</i> <i>Cleanup 67%</i>	67% Pre-CAP 75% Post-CAP	Based on 3-year rolling period (FY12 to FY14) TPC is Total Project Cost.

Contract/Project Management Performance Metrics	FY 2014 Target	FY 2014 1st Qtr Actual	Comment
Certified EVM Systems: Post CD-3, (greater than \$20 million).	95%	89%	EVM represents Earned Value Management. CD-3 Critical Decision 3, Approve Start of Construction/ Execution.
Certified FPD's at CD-1: Projects have certified FPDs no later than CD-1.	95%	97%	FPD Federal Project Director. CD-1 Critical Decision 1, Approve Alternative Selection and Cost Range.
Certified FPD's at CD-3: Projects have FPDs certified <u>at the appropriate level</u> assigned to projects no later than CD-3.	90%	88%	
Certified Contracting Staff: By the end of FY11, 85% of the 1102 contracting series will be certified.	85%	94%	Includes those with waivers.
Schedule Compliance, Projects less than 5 years Duration: Projects will meet the project schedule metric that follows: from CD-3 to CD-4, projects less than five years duration will be completed within 12 months of the original CD-3/4 duration.	90%	90%	FY12-FY14 – 48 completions through 1 st Qtr. CD-4 Critical Decision 4, Approve Start of Operations/Project Completion.
Schedule Compliance, Projects greater than 5 years Duration: Projects will meet the project schedule metric that follows: from CD-3 to CD-4, projects greater than five years in duration will be completed within 20% of the original CD-3/4 duration.	90%	100%	FY12-FY14 – 1 completion through 1 st Qtr.

*The date October 2007 has been noted as the demarcation date between pre and post CAP projects since that is the date DOE initiated the RCA/CAP effort to improve contract and project management. Projects for which the original Critical Decision 2 Performance Baseline was approved subsequent to October 1, 2007 are designated as post CAP projects.