

# San Pasqual Band of Mission Indians Microgrid



Tribal DOE Conference | November 15, 2022

# Project Team

## **SPBMI**

John Flores, Environmental  
Director

David Martinez, Public Works  
Director

Desiree Morales, Utilities  
Manager

## **Owner's Representatives**

Josh Simmons

[Prosper Sustainably](#)

Michael Burr

[Microgrid Institute](#)

Dustin Jolley

[OurEnergy](#)

## **Design Build Contractor**

Ralph Ciarlanti III

[Green Realities](#)

Vipul Gore

[Gridscape Solutions](#)

## **Code Compliance**

[EsGil Corporation](#)

# San Pasqual General Information


- Reservation was established in 1910
- The Reservation encompasses approximately 3,143 acres
- 152 enrolled tribal members and over 1,600 lineal descendants
- Reservation population is 2,100
- 450 homes on the reservation
- 93 homes have solar
  - 55 GRID
  - 23 Tribal DOE Grant (Tribal Energy Collaborative 2016)
  - 15 private solar companies



# SPBMI Needs and Microgrid Goals



Resilience: Maintain electric power during outages



Economic: Reduce electricity costs



Environmental:  
100% renewables,  
reduce emissions

# Power Supply Threats & Impacts



## THREATS


- Severe weather
- High winds
- Wildfires
- Earthquakes
- Localized physical damage to utility distribution systems
- SDG&E system upgrades (planned outages)

## IMPACTS

- Inability to Use Facilities
- Lost Productivity & Revenues
- Equipment Damage



# San Pasqual and Wildfire




# Reduced Costs and Emissions

---



**Energy Costs Saved:  
\$1.1 million over 25 years**



**Grid Power Displaced:  
272,000 kWh (Year 1)**



**GHG Footprint: Reduced  
by 193 metric tons (Year 1)**

# Resilient Microgrids

*Definition:* A group of interconnected loads and distributed energy resources within clearly defined electrical boundaries that acts as a single controllable entity with respect to the grid (U.S. DOE)

A true microgrid serves **multiple facilities** with a single power system; A typical battery backup or standby generator is NOT a microgrid

An advanced microgrid integrates **multiple types of energy supplies**, actively **manages demand**, and performs other functions


Most modern microgrids use **renewable energy** and battery storage



# Microgrid Project Goals



Resilience: Maintain electric power during outages



Economics: Reduce electricity costs



Environmental Benefits: Zero net energy consumption, reduced emissions

# Priority/Critical Electricity Loads

Facility	Emergency Purpose	Critical Electric Loads
<b>Tribal Administration</b>	Red Cross evacuation center; emergency public shelter; tribal command and control; first aid	HVAC, lighting, telecom/IT, food storage, food service
<b>Housing &amp; Security</b>	First response (police); public safety and security monitoring	Telecom/IT, security camera monitoring, lighting
<b>Fire Department</b>	First response (residential fire station); 911 emergency dispatch	Telecom/IT, lighting, overhead door operation
<b>Education Building</b>	Emergency public shelter	HVAC, food storage, food service, lighting
<b>Preschool</b>	Emergency public shelter	HVAC, lighting

# SPBMI Microgrid Components



Solar PV Systems

157 kW DC (new)  
24 kW DC (existing)



Propane Generator (planned)



Battery Energy Storage  
Systems (BESS)

240 kW / 480 kWh



Microgrid Controls (onsite + remote)



Energy Management Controls (HVAC)



EV Chargers (six chargers, three locations)


# Changes in Service and Configuration



Upgrade utility service from single-phase to three-phase



Remove existing utility meters and install master meter and building submeters



New underground cables tie site together

## Funding Sources

---

U.S. DOE Office of Indian Energy:  
\$703,716 grant

---

CA Self Generator Incentive Program  
(SGIP): \$600,000 battery rebate

---

Grid Alternatives: \$150,000 Solar  
Accelerator Grant

---

Indian Water Authority: \$703,716



# Lessons Learned

## COVID impacts

- Process delays
- Supply chain delays

## Interconnection Process












- Complexities
- Delays

## Technical Issues

- Functional testing
- Shakedown testing



## San Pasqual Tribal Government Complex Microgrid Project OVERVIEW

-  Master Meter (Added)
-  Utility Meters (Removed)
-  New Solar PV Carports
-  Existing Solar PV Panels
-  BESS Location
-  LP Genset Location (planned)
-  Point of Interconnection
-  Underground Cable Run
-  Building Cable Run
-  Existing Propane Tank
-  New Propane Tank

# Project Status & Accomplishments



Contracted Design Build Contractor



Completed SDGE applications for 3-phase service and interconnection; attained Permission to Operate (PTO) in August 2022



Completed design engineering



Construction activities complete  
(minus propane generator and final interconnection)



Government center tied into microgrid December 31, 2021

# Pending Milestones



Install back up propane generator



Complete tests on fully integrated microgrid



Continue to monitor microgrid

# Microgrid Functionality

## On-Grid Functions:

- Offset utility power consumption w/solar energy
- Store excess solar production in batteries
- Optimize use of stored renewable energy for cost savings and resilience

## Off-Grid Functions:

- Automatic islanding and re-connection to grid
- Autonomous operation w/solar, storage, and HVAC control
- Seamless synchronization of (planned) LP generation





# Solar Canopies

- 156.25 kW Peak Output
- Capable of charging batteries from 0 to 100% in ~ 3 hours
- 272,000 kWh Year 1 production
- Equivalent to annual electric usage of ~ 37.5 homes





PV Lighting under the canopy







## 6 BTCPower EV Charging Stations

- Installed 3 units (6 EV charging ports) at Administration, Education, and Tribal Hall
- Charging is free of charge, all power to the EV charging stations provided by PV and battery storage
- If you build it, they will come...





# SDGE Transformer

Installed on October 29, 2021



The image shows three large, rectangular battery storage units. Each unit is painted white on top and a reddish-brown color on the bottom. They are mounted on concrete bases and surrounded by yellow safety bollards. The units are arranged in a row, with the middle one being the most prominent. The background shows a chain-link fence and some trees. A semi-transparent circular overlay is on the left side of the image, containing the title and a list of features.

# Battery Storage

- GridScape EnergyScope microgrid in a box system
- Onsite and remote controls
- Lithium ferro-phosphate (LFP) batteries
- 240 kW/ 480 kWh (~4 hours at average load)



# Microgrid Portal Demonstration

[https://energyscope.grid-scope.com:443/rest/home/login.jsp](https://energyscope.grid-scape.com:443/rest/home/login.jsp)

5TRXX

Dashboard

Microgrid Details

Load Details

Grid Details

Energy Details

Home > Dashboard

Aggregate Usage

Solar Generation - 65.57 mWh

GHG Savings - 46076 lbs


Building

SPBMI Online

More



Energy Usage



Q&A



# Closing Remarks

John Flores

Environmental Director

760 – 310 – 6697

[johnf@sanpasqualtribe.org](mailto:johnf@sanpasqualtribe.org)

