A Resilient and Autonomous Microgrid Powered by Marine Renewable Energy

Jon Salmon and Karl Hill, Igiugig Village Council

November 16, 2022

Project Location







Annual Cost to Operate Igiugig Electric Co. 2022

Fuel	73.40%
Payroll Expenses	10.48
Power Plant	7.01
General Administrative	e 3.72
Internet	1.21
Utilities	1.12
Casual Labor	0.96
Merchant deposit fees	0.78
Miscellaneous	0.63
Equipment	0.57
Other	0.12
Total	\$304,578.61



RAR

Fuel Prices in Igiugig

#1 Diesel \$10.00 per gal

Gas

\$9.46 per gal

Electricity

\$0.91/kWh \$0.72/kWh power cost equalization subsidy up to 750kWh

Project Summary



Project Need

- Igiugig has very high energy costs. Like most remote northern communities, we are not connected to a centralized electrical power grid or fuel supply pipelines
- The power plant is comprised of three diesel generators, each with 65 kW generators, which produce 325 MWh/year using a total of 24,789 gallons of diesel

Project Objective

 To acquire and install a smart microgrid and energy storage system, capable of managing high-penetration renewable energy sources that will provide power to all Igiugig homes and facilities for sustainable energy supply and resilient operations



6

lgiugig, Alaska



Regional Detail (Alaska)

Project Site

Local Detail (Iguigig, Alaska)





Igiugig Hydrokinetic Project: Phase I

Technology Selection

Ensuring long-term viability through local ownership





- Simple design & maintenance
- Attainable Operations
- Local Involvement

Local Ownership

- Reduced OPEX
- Long-term viability
- Scalability

Phase I Project Funding and Technology Partner





- Funded by the Department of Energy Water Power Technology Office
- Igiugig Village Council selected ORPC for its patented marine renewable energy technology which seemed viable for river conditions and ease of deployment



Igiugig Hydrokinetic Project



Phase I Highlights



- First tribal entity to hold a FERC hydrokinetic pilot license
- Recorded tens of millions of sockeye salmon transiting past the device, with no observed injuries or mortalities
- Survived Alaskan winter (-40°C) and two frazil ice events
- During spring ice break-up, over 2 ft of lake ice flowed safely over device



Phase I Highlights



- Smolt outmigration monitoring
- Adaptive Management Meetings
- Monitoring
 - Igiugig Village Council
 - \circ ADF&G
 - $\circ\,$ University of Alaska Fairbanks
 - Pacific Northwest National Laboratory
 - AquaAcoustics 2022





Igiugig Hydrokinetic Project: Phase II

Phase II Project Funding and Technology Partners Funded by the U.S. Department of Energy Office of Indian Energy





- ORPC, Schneider Electric, Alaska Energy Authority
- Energy Transitions Initiative Partnership Project
- National Renewable Labs

A microgrid delivers baseload renewable energy from free-flowing rivers

- A RivGen-powered smart microgrid can relegate diesel generators to backup only.
- RivGen provides predictable baseload power.
- Energy storage and smart controls, coupled with RivGen baseload power, improve the value proposition of intermittent sources like wind and solar.



RAR



16



Work Completed to Date and Lessons Learned

Work Completed to Date





• During Phase I, we installed one RivGen 2.0 Power System including device, cabling, anchor, shore station with electronics, and interconnect to Igiugig Electric Company. The 2.0 device was removed and replaced with the upgraded 2.1 model

Work Completed to Date: Battery Energy Storage System

- Installed fall 2021, commissioning began spring 2022...still underway
- Ability to be grid following or forming
- Rated for 253 kWh, 125kW inverter





- Installed summer 2022
- Remote view
- SCADA access



ARARM

20



- Installed summer 2022
- Remote view
- SCADA access



- Installed summer 2022
- Remote view
- SCADA access

DEMAND	BUS GEN 1	GEN 2 GEN 3	FUEL HRS	VFD ALAR	M TRENDING			
FIRE ALARM	E-STOP	LOW FUI COOLANT LEV	EL SYSTEM NOT EL IN AUTO	STATION BREAKER OPEN	SPARE	SPARE	SPARE	HI COOLANT RETURN TEMP
	SYSTEM MODE							
			AUTO	MANUAL				
	BUS	METERING	STATION	METERING	RIVGEN METERING			
	A-B	484 V	АФ	3 A	ΑΦ		0 A	
	B-C	488 V	ВФ	2 A	ВФ		0 A	
	<u>C-A</u>	486 V		4 A			<u>0 A</u>	
	<u>ΑΦ</u>	45 A	POWER	1.7 kW	RG1 POWER		0.0 kW	
	ВФ	31 A	TOTAL ENERGY	191,441 kWH	RG2 POWER		0.0 kW	
	СФ	40 A			TOTAL ENERGY		0 kWH	
	POWER	32 kW	BREA	AKER	TOTAL ENERGY 0 kWH		0 kWH	
	REACTIVE	1 kVAR	OPEN	CLOSED	BESS METERING			
	FREQUENCY	59.96 Hz			<u>Α</u> Φ		<u>6 A</u>	
	PF	1.00			ВФ		<u>3 A</u>	
	TOTAL ENERGY	946,354 kWH			СФ		<u>7 A</u>	
	PEAK DEMAND	64 kW			POWER		2.7 kW	
			1		TOTAL ENERGY		9,421 kWH	
					NET ENERGY		9,148 kWH	





- Installed summer 2022
- Remote view
- SCADA access



Lessons Learned



- Phase II of the project is still happening...we're continuing to learn lessons
 - Weather and seasonality can impact project timelines
 - Communication between project teams is key
 - Interconnection and commissioning will never go as planned
 - Supply chain issues continue to impact project schedule
 - Expect frazil ice conditions

Winter Operations





Frazil Ice





Future Activities



- Reinstall second RivGen device and second shore station
- Implement solution to diesel generator waste heat loop
- Complete Power Purchase Agreement/Service Agreement
- Complete upgrades to shore station to connect power to grid
- Complete commissioning Battery Energy Storage System and Microgrid
- Continue salmon smolt monitoring









Thank You