



Integration of Full Tensor Gravity and ZTEM Passive Low Frequency EM Instruments for Simultaneous Data Acquisition

Project Officer: Ava Coy; Total Project Funding: \$1.8M; April 25, 2013

Scott Wieberg
Bell Geospace, Inc.

Track Name

•Objectives

- Combine Air-FTG[®] and ZTEM[™] onto One Platform for Simultaneous Acquisition
- Test Applicability of Technologies for Geothermal Exploration

•Challenges

- Integration of ZTEM System onto New Platform
- Survey Parameters Compatibility between Systems
- Imaging Geologic Structure Sufficiently to Aid Geothermal Exploration

•Innovations

- Combining Two of the Most Advanced Airborne Geophysical Methods onto One Platform

•Geothermal Technologies Program's Goal(s) Impact

- Reduce Risk for Exploration
 - Provide a Better Model of Subsurface Geology
- Reduce Cost for Exploration
 - Increase Efficiency of Data Acquisition

•Survey Platform Systems Integration

- Utilized Previously Certified Designs to Expedite Installation
- Winch Hydraulic System, Winch and Latching Mechanism, Winch Control Console, Camera, and ZTEM Bird

•Data Acquisition

- Survey a Well-Characterized Geothermal Deposit to Test Viability of Each Survey System and the Combination
- Perform Commercial Test Survey over a Greenfield Site Using the Methods Developed at Initial Test Site

•Data Integration and Interpretation

- Joint Interpretation of Density and Electrical Properties for Geologic Model Development
- Release Final Integrated Interpretation Report

•System Integration

- Winch, Camera, and ZTEM System All Installed, Flight tested, and Operators Trained
- Highest Integration Risk - Identified
 - ZTEM Antenna Interaction with Aircraft

•Data Acquisition

- Planned Date for First Survey - 04/01/2012
- Aircraft Arrived On Location at First Survey Area - 03/25/2012
- FTG Only Acquisition of Test Area and Most of Phase II Area
- Combined FTG & ZTEM Acquisition Delayed

•Technical Performance Issue

- ZTEM Tow Cable Wiring Failed During Calibration Flights on Survey Location

•Resolution

- 1st Redesigned Tow Cable Iteration
 - Changed Rope Weave, Cable Assembly, and Integration
 - Changed Wire Construction – Fillers Added to Smooth Surface
 - Enlarged Directional Pulleys 3” to 5”
- 2nd Redesigned Tow Cable Iteration
 - Modified Wire Composition – Higher Tensile Strength
 - Modified Wire Construction – Loosened Outer Jacket
 - Enlarged Exit Guide Pulley 3” to 5”
- 3rd Redesigned Tow Cable Iteration
 - Maintained Wire Composition From Previous
 - Modified Tow Rope – Added Internal Load Member

•Current Tow Cable Test Results (3rd Iteration)

- Tow Rope Aerodynamically Unstable
- Unable to Retrieve ZTEM Antenna

Original Planned Milestone/ Technical Accomplishment	Actual Milestone/Technical Accomplishment	Date Completed
FTG & ZTEM System Integration	System Installations Complete	03/15/2012
Dynamic Flight Tests	Flight Dynamic Testing Complete	03/19/2012
Test Survey Acquisition	Completed FTG Only Portion	04/07/2012
Production Survey (Go – No Go)		
Final Report		

•Immediate

- Complete Redesign and Testing of Replacement Tow Cable
- Complete Rebuild of ZTEM Antenna

•Project Milestone Risks

- Tow Cable Performance
- ZTEM Noise due to Aircraft and Flight Direction
- FTG Performance due to Increased Altitude and Flight Direction

•Long Term Research & Development

- Integrated Interpretation Methods
 - Thermal Forward Model
 - Simultaneous and/or joint Inversion Methods
 - Noise Reduction Methods

Milestone or Go/No-Go

Status & Expected Completion Date

Combined FTG & ZTEM, and Individual System Acquisition of Test Survey Area

FTG & ZTEM Individual – Completed FTG Only
ZTEM Only, FTG & ZTEM – Q4 2013

- **Integration of Two Advanced Geophysical Survey**

- Air-FTG[®] & ZTEM[™] Integrated On Aircraft Completed
- Dynamic Flight Tests Completed with No Flight Issues

- **Acquisition of the Test Survey has Started**

- Completed FTG Only Portion Ahead Of Schedule
- Preliminary Modeling of FTG Data is Continuing

- **Tow Cable Issues Can Be Resolved**

Timeline:

Planned Start Date	Planned End Date	Actual Start Date	Current End Date
09/01/2011	03/08/2011	01/01/2012	07/10/2013

Budget:

Federal Share	Cost Share	Planned Expenses to Date	Actual Expenses to Date	Value of Work Completed to Date	Funding needed to Complete Work
\$1M	\$800K	\$1.8M	\$1.4M	\$1.173M	\$400K

- Hardware Funding Moved From Phase II into Phase I
- Project On Track to Finish within Schedule Extension
- Primary Schedule Delays Result from Redesign Time and Production Schedule Slots Available for Retests