

Overview of the Second Quarter 2021 Surveillance and Maintenance Report for the Rocky Flats Site, Colorado

April–June 2021

Quarterly Monitoring and Reporting

- Quarterly reports required under the Rocky Flats Legacy Management Agreement (RFLMA) to document that the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) of 1980 remedy continues to provide effective protection
- Rocky Flats Site remedy components include:
 - Maintain two landfill covers
 - Maintain three groundwater treatment systems
 - Monitor surface water and groundwater
 - Maintain physical controls
 - Signage
 - Access restriction





Quarterly Monitoring and Reporting (continued)

- Rocky Flats Site remedy components include (continued):
 - Enforce institutional controls
 - No occupied building construction
 - Excavation and soil-disturbance restrictions
 - No surface water consumption or agricultural use
 - No groundwater wells, except for monitoring
 - Landfill covers and engineered remedy components protection





Second Quarter 2021



Selected RFLMA Surface Water Monitoring Locations





Ľ

Original Landfill Performance Monitoring

Original Landfill (OLF) – location GS59

 Routine surface water sampling in Woman Creek, downstream of the OLF (GS59), during the second quarter of 2021 showed mean concentrations for all analytes below applicable RFLMA water quality standards





Present Landfill Performance Monitoring

- Present Landfill Treatment System (PLFTS) location PLFSYSEFF
 - During the second quarter of 2021 at the system effluent, concentrations for all analytes were below applicable RFLMA standards





Point of Evaluation Monitoring – GS10

- The 12-month average uranium concentration for April 30, 2021, triggered a reportable condition at GS10. The concentration was 18.1 µg/L, above the 16.8 µg/L RFLMA standard.
 - Validated data were received June 3, formal notification to regulators and stakeholders was made on June 17.
 - The 12-month average on May 31 was 12.4 μ g/L, ending the reportable condition.
 - Uranium concentrations at the downstream Point of Compliance (POC) WALPOC have remained well below 16.8 µg/L.
 - Contact Record 2021-02 documents the RFLMA consultation and path forward.





Point of Evaluation Monitoring – SW027

- The 12-month average plutonium concentration for April 30, 2021, triggered a reportable condition at SW027. The concentration was 0.9 pCi/L, above the 0.15 pCi/L RFLMA standard.
 - Validated data were received June 11, formal notification to regulators and stakeholders was made on June 24.
 - The 12-month average on May 31 was 0.061 pCi/L, ending the reportable condition.
 - Plutonium concentrations at the downstream POC WOMPOC have remained well below 0.15 pCi/L.
 - Contact Record 2021-03 documents the RFLMA consultation and path forward.



Point of Evaluation Monitoring

 No other Point of Evaluation analyte concentrations were reportable during the second quarter of 2021



Point of Compliance Monitoring

 No RFLMA POC analyte concentrations reportable during the second quarter of 2021





Questions?







Second Quarter 2021

Groundwater Monitoring and Operations



RFLMA Groundwater Monitoring Overview

- RFLMA monitoring network
 - 10 Resource Conservation and Recovery Act (RCRA) wells (sampled quarterly)
 - Evaluate potential impacts from OLF and Present Landfill (PLF)
 - 9 Area of Concern (AOC) wells and one Surface Water Support location (sampled semiannually)
 - Located in drainages downstream of contaminant plumes
 - Evaluate for plumes discharging to surface water
 - 27 Sentinel wells (sampled semiannually)
 - Downgradient of treatment systems, edges of plumes, and in drainages
 - Look for plumes migrating to surface water and treatment system problems
 - 42 Evaluation wells (sampled biennially)
 - Within plumes, near source areas, and interior of Central Operable Unit (COU)
 - Evaluate whether monitoring of an area or plume can cease
 - 9 treatment system locations (seven sampled semiannually, two quarterly)





Groundwater Treatment System Locations Omitted for Clarity

RFLMA Monitoring and Treatment System Activities

- Sampled all but the Evaluation wells
- Results were generally consistent with previous data
 - Data will be evaluated as part of the 2021 annual report



AOC Well 10304

- Mound Site Plume Collection System (MSPCS), East Trenches Plume Treatment System (ETPTS), Solar Ponds Plume Treatment System (SPPTS), and PLFTS
 - Routine maintenance at all systems
 - Replaced effluent pump at ETPTS
 - Adjusted nutrient dose rate at SPPTS as air temperatures warmed
- Continued evaluating groundwater conditions west of existing SPPTS collection trench







Second Quarter 2021 Site Operations



Quarterly Sign Inspections

- RFLMA physical control
- Signs inspected on May 20, 2021
 - All signs in good condition and legible





Original Landfill

- Monthly inspections performed April 23, May 17, June 25, 2021
 - Erosion rills were observed during inspections and have since been repaired



Above Berms 5 and 6



Above East Subsurface Drain Outfall Channel



Along West Perimeter (also shows elk tracks)



Original Landfill

- Weather-related inspections
 - May 5, 2021
 - June 29, 2021 Erosion rills above Berms 5 and 6
 - Rills have since been repaired and sediment removed



Rills/Gullies in West Perimeter Channel



Sediment on East Perimeter Channel GeoRidges



Original Landfill (continued)

- Maintenance performed April 12
 - Eight depressions aligning with gaps between anchor blocks above east Berm 6 filled in with hand tools using surrounding soil
 - Observed March 31, no reappearance after April 12





Original Landfill (continued)

- Maintenance performed May 18-May 20
 - Rills and gullies along West Perimeter Channel repaired with excavator, reseeded, covered in Turf Reinforcement Matting (TRM) and GeoRidges
 - Rill between West Perimeter Channel and Berm 3 channel smoothed with hand tools and covered in TRM
 - Rills above Berms 5 and 6 smoothed with hand tools
 - Sediment removed from perimeter channel GeoRidges (and throughout quarter)











Original Landfill (continued)

- Surveyed settlement monuments on June 1, 2021
 - Vertical settling was within design limits
 - Areas of stabilization activities remain stable and in good condition





Present Landfill

- Quarterly inspection combined with weather-related inspection on May 5, 2021
- Additional weather-related inspection performed on June 29, 2021
- PLF is in good condition



Former Building Areas 371, 771, 881, and 991

- Quarterly inspection of Former Building Areas 371, 771, 881, and 991 was completed in combination with a weather-related inspection on April 28, 2021
 - No new erosion, subsidence, or anomalies were observed





North Walnut Creek Slump

- Continued data collection from inclinometers and piezometers where possible
- Slump monitoring points were surveyed on April 7, May 10, and June 1, 2021
 - Vertical and lateral hillside movement both approximately 0.70 feet on average
 - Total vertical movement since baseline (September 5, 2017) was approximately 4.3 feet



Questions?







Second Quarter 2021 Ecology



Ecology Activities

- Weed mapping
- Nest box surveys
- Wetland water level monitoring
- Seeded showy milkweed monitoring
- Game camera monitoring



- Commercial herbicide applications (approximately 141 acres treated)
- Contractor spot herbicide applications (small targeted applications)
- Prairie dog surveys (no active prairie dog towns in or near COU)
- Preparing for third quarter revegetation monitoring, Preble's mouse monitoring, wetland monitoring, and other activities



Questions?



"I Just Love My New Hat!"





Overview of the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) Five-Year Review Process

Five-Year Review

- The COU remedy selected in the Corrective Action Decision/Record of Decision (CAD/ROD) is institutional and physical controls, incorporating continued monitoring and maintenance
- The Five-Year Review (FYR) purpose is to determine if a site remedy is protective of human health and the environment
 - Team is composed of the U.S. Department of Energy Office of Legacy Management (LM), U.S. Environmental Protection Agency (EPA), Colorado Department of Health and Environment, and the LM contractor
- The fourth Rocky Flats Site FYR was complete in August 2017
 - "The remedy at the COU is protective of human health and the environment"
 - https://www.lm.doe.gov/Rocky_Flats/Regulations.aspx



Five-Year Review Steps

- Notify Public
 - FYR start public notice in September 2021
 - FYR end notice planned for August 2022
- Document and Data Review
 - CAD/ROD and amendment, Explanation of Significant Differences
 - Applicable documents in this FYR period (2017 through 2021)
 - RFLMA annual and quarterly reports, contact records, site inspections
 - Monitoring data set comprises validated data from January 2017 through December 2021
- Site Inspection
 - Annual RFLMA inspection results through spring 2022 (expected next inspection)
- Assess Protectiveness
 - Technical Assessment
 - Protectiveness Statement



Technical Assessment

- Remedial Action Objectives should be considered during the technical assessment
- The assessment addresses three questions to assess the protectiveness of a remedy



Protectiveness Statements

- Protective
- Short-Term Protective
- Will be Protective
- Protection Deferred
- Not Protective



Five-Year Review Conclusions

- Based on information reviewed and technical assessment results, LM will document the review in an FYR report that:
 - Selects the most appropriate protectiveness statement
 - Identifies issues
 - Recommends follow-up actions
- EPA will either concur with LM protectiveness determination or make an independent finding
 - EPA response to be issued in August 2022





Questions?