Ultra-Deepwater Advisory Committee (UDAC)

January 19, 2012

Seventeenth Meeting

Meeting Minutes

Ultra-Deepwater Advisory Committee

I hereby certify that this transcript constitutes an accurate record of the Ultra-Deepwater Advisory Committee meeting held on January 19, 2012.

Dan Daulton, Chair

Ultra-Deepwater Advisory Committee

July 07, 20/2
Date

Ultra-Deepwater Advisory Committee (UDAC) Meeting January 19, 2012, Hilton Houston North, 12400 Greenspoint Drive, Houston, TX 77060

The meeting was called to order at 8:00 am by Daniel Daulton, the Chair of the UDAC. Next, he called for introductions, and introduced, in turn, each presenter according to the agenda (Attachment 1). Mr. Daulton then welcomed all visitors and staff and reported that 11 of 13 UDAC members were present and a quorum was in effect (Attachment 2). No members of the general public were present.

The Chair handed over the meeting to Elena Melchert, DOE Program Manager for Oil and Gas Production Research, and UDAC Committee Manager (CM). Ms. Melchert briefed the Committee on future assignments and deadlines, then provided an overview of Title IX, Subtitle J of the Energy Policy Act of 2005 commonly referred to as "Section 999" by the Committee.

The Chair delayed comments from Christopher Smith, the Deputy Assistant Secretary of the Office of Oil and Natural Gas and Designated Federal Officer (DFO) for UDAC as his arrival was postponed until after lunch.

Presentation by Roy Long, Technology Manager, National Energy Technology Laboratory (NETL) (Attachment 3)

Mr. Long summarized the "Section 999" implementation process. He discussed how DOE is meeting statutory requirements and streamlining the subcontracting process. He summarized the RPSEA 2011 solicitations, the Complementary Program elements, and the Traditional Program. Within the Traditional Program he discussed the 2010 funded ongoing projects and the 2012 appropriations. He finished by discussing the Integrated Technology Transfer Program with a focus on the Knowledge Management Database (KMD) and the statistics they have been measuring to monitor its use.

The UDAC then engaged in discussion with Mr. Long.

Presentation by Kelly Rose, Office of Research and Development, NETL (Attachment 4)

Ms. Rose presented the Committee with an overview of NETL's Ultra-Deepwater Research Program. She gave background on the Office or Research and Development, some of the regions their research is pushing into, and the research areas they're focused on. Ms. Rose also described NETL Complementary Program's FY 2012 ultra-deepwater (UDW) research themes:

- 1. Behavior of metal-based controls in extreme environments
- 2. Behavior of cement barriers used in ultra-deep water systems
- 3. Complex fluid-phase properties under HPHT and HPLT conditions
- 4. Concerns over potential impacts to environmental system

Ms. Rose closed her presentation by reviewing the main goals, key milestones, and deliverables of several current projects at NETL based on those themes. The presentation was followed by Committee discussion.

Presentation by Dasari V. Rao, Division Leader, Decision Applications, Los Alamos National Laboratory (LANL) (Attachment 5)

Dr. Rao presented on the topic of risk informed decision support for ultra-deepwater drilling to the Committee. His presentation covered several areas:

- 1. Risk Informed Decision Support (RIDS) framework for analyzing UDW drilling operations in the Gulf of Mexico (GOM)
- Context for the study and insights gained from previous incident reports, studies/workshops and expert elicitations
- 3. Phenomenological considerations of importance to UDW Drilling in GOM
- 4. Status, accomplishments, and schedule

He provided the risk assessment methods LANL uses to the Committee. Dr. Rao closed by discussing the tasks LANL faces and an upcoming schedule of their efforts. Dr. Rao was then engaged in discussion by the Committee.

Presentation by Mr. James Pappas, Vice President, Ultra-Deepwater Program, RPSEA (Attachment 6)

After lunch, Mr. Pappas described the RPSEA organization, its membership, structure/organization, how its advisory committees work, and the RPSEA process flow for development of the RPSEA Draft Annual Plan (DAP). Mr. Pappas provide a detailed description of RPSEA's approach taken to build the Ultra-Deepwater Research Program, and ended by giving a status update of the current project portfolio. This was followed by a discussion and question/answer session.

Overview of the 2012 Draft Annual Plan Process

Once the presentations were complete, the CM then explained to the Committee how they are required to develop a document of Findings and Recommendations as written comments on the DOE 2012 Annual Plan

(http://www.fossil.energy.gov/programs/oilgas/ultra and unconventional/2011-2012 Committees/Draft 2012 Annual Plan 1-10-12.pdf). Ms. Melchert described the process in which changes were made to the prior year plan to arrive at the current version. Discussion regarding the process for fulfilling the requirement then followed.

At this point of the meeting the DFO Christopher Smith was present and proceeded to make comments. Mr. Smith provided the Committee with an update on the issue of risk assessment since the last meeting. He talked about his participation with the Ocean Energy Safety Advisory Committee and their four subcommittees. The Spill Prevention Subcommittee is currently handling many of the risk assessment issues the UDAC was looking at facing. Mr. Smith's

remarks were followed by Committee discussion which focused on the Risk Assessment Subcommittee formed by the UDAC in the 2011 plan year. After the discussion, the Chair asked for a vote from the Committee to abolish the Subcommittee on Risk Assessment as standing subcommittee within UDAC for the 2012 plan year. The vote passed 9-2 in favor of removing the subcommittee.

Establishment of ad hoc Review Subcommittees

The Chair then led the Committee in establishing *ad hoc* review subcommittees and membership. After some discussion, the two review subcommittees and their members were:

R&D Program Portfolio

- Mr. James D. Litton, Chair
- Dr. Nagan Srinivasan, Vice Chair
- Dr. Hartley H. Downs
- Dr. George A. Cooper
- Mr. D. Stephen Pye
- Mr. Elmer P. Danenberger, III

Editing

- Mr. Daniel J. Daulton, Chair
- Ms. Mary Jane Wilson, Vice Chair
- Dr. Lesli J. Wood
- Dr. Quenton R. Dokken
- Dr. Luc T. Ikelle

Mr. William C. New (absent)

Dr. Douglas J. Foster (provide feedback on geosciences area to Portfolio subcommittee)

The members were asked to organize and draft findings and recommendations for presentation at the next meeting on March 1, 2012 in Houston, Texas.

Following the establishment of the subcommittees, Elena Melchert discussed some administrative topics related to the next meetings

No members of the public made requests for public comments.

The meeting was adjourned at 5:00 p.m.

Attachments

	Presenter	Topic
1	For the Record	Meeting Agenda
2	For the Record	Committee Members and Meeting Participant Attendance
3	Mr. Roy Long	DOE Oil and Gas Research Program Overview
4	Ms. Kelly Rose	DOE Ultra-Deepwater Research Program
5	Dr. Dasari V. Rao	Risk Assessment
6	Mr. James Pappas	Ultra-Deepwater Draft Annual Plan

17th Meeting

Ultra-Deepwater Advisory Committee

January 19, 2012

Hilton Houston North, 12400 Greenspoint Drive, Houston, Texas 77060

Meeting Room: DaVinci

AGENDA

	AGENDA					
	am Sign in	Dan Daulton Chair				
8:00a	Call to Order, Welcome, Introductions	Dan Daulton, Chair				
8:15	Administrative Topics	Elena Melchert				
0.25	Overview of "Section 999"	Committee Manager (CM)				
		Development Consists of Consists of Consists				
8:30	Remarks Ultra-Deepwater Update	Deputy Assistant Secretary Christopher Smith Designated Federal Officer				
	Committee Assignment and Deadline	Designated rederal Officer				
	Committee Discussion	Chair				
9:00	DOE Oil and Gas Research Program	Roy Long, Technology Manager, NETL				
	Ultra-Deepwater Research	Kelly, Rose, NETL				
	Risk Assessment	Dasari V. Rao, LANL				
	Committee Discussion	Chair				
	Committee Discussion	Citali				
10:15	E	BREAK				
10:30	Cost Shared Research	Bob Siegfried, President, RPSEA				
	Results and Accomplishments to date	James Pappas, Vice President, Ultra-Deepwater, RPSEA				
	Ultra-Deepwater Research Program					
	Committee Discussion	Chair				
Noon		ING LUNCH				
1:15p	Overview: Draft 2012 Annual Plan	E. Melchert, Senior Program Manager, DOE				
	Committee Discussion	Chair				
		20544				
2:15 2:30	Establish ad hoc Review Subcommittees	BREAK Chair/Facilitator				
2.30	Appoint of Subcommittee Chairs	Charifi acintator				
4:45	Administrative Topics	CM				
5:00p	Adjourn	Chair				

APPROVED:

Christopher A. Smith, Designated Federal Officer

13 JAN 6012

Date

Ultra-Deepwater Advisory Committee Meeting Sign-In Sheet - January 19, 2012

Last Name	First Name	Organization	Attendance
Cooper*	George A.	University of California, Berkeley	PRESENT
Danenberger, III*	Elmer P.	Offshore Consultant	PRESENT
Daulton	Daniel J.	Baker Hughes	PRESENT
Dokken	Quenton R.	Gulf of Mexico Foundation	PRESENT
Downs	Hartley H.	Baker Hughes	PRESENT
Foster	Douglas J.	ConocoPhillips	PRESENT
Ikelle*	Luc T.	Texas A&M University	PRESENT
Litton*	James D.	Litton Consulting Group, Inc.	PRESENT
New	William C.	New Industries, Inc.	UNABLE TO ATTEND
Pye*	Stephen D.	Consultant	PRESENT
Srinivasan	Nagan	Deepwater Structures, Inc.	PRESENT
Wilson*	Mary Jane	WZI Inc.	UNABLE TO ATTEND
Wood*	Lesli J.	Bureau of Economic Geology	PRESENT

Ultra-Deepwater Advisory Committee Meeting Attendees January 19, 2012

U.S. Department of Energy – Office of Oil and Natural Gas

Christopher Smith	Designated Federal Officer
Deputy Assistant Secretary	
Elena Melchert	Committee Manager

National Energy Technology Laboratory

Roy Long	Strategic Center for Natural Gas & Oil
Eric Smistad	Strategic Center for Natural Gas & Oil
Jamie Brown	Office of Research & Development
Kelly Rose	Office of Research & Development

Los Alamos National Laboratory

Dasari V. Rao	Division Leader, Decision Applications Division
	Contractors
	Contractors
Bob Siegfried, RPSEA	President
James Pappas, RPSEA	Vice President, Ultra-Deepwater
Rob Matey, IBM	Meeting General Support
Jennifer Presley, LTI	Registration Support

Attachment 3





NETL Sec. 999 Implementation Overview

Roy Long, Technology Manager, NETL 17th URTAC & UDAC Meetings, Houston, Texas




January 18, 2012

Outline: FY11 Implementation Overview

- Meeting Statutory Requirements
- Streamlined Subcontracting Process
- RPSEA 2011 Solicitations
- Complementary Program Elements
- Traditional Program
 - > FY10 Funded Ongoing Projects
 - > FY12 Appropriations
- Integrated Technology Transfer Program [Focus on Knowledge Management Database (KMD)]
 - KMD Statistics Measurement

NATIONAL ENERGY TECHNOLOGY LABORATORY



Research Party	embio to Secure F	nerty for America	Research Partnership to Secure Energy for America
Subcontract Notifi	cation and Cert	Rubert to Singhest II President iffication Form under	Department of Energy (DOI) Environmental Conditionance (METL Form 451.3 4/2) has been submitted to the METL Constraints (Officer's Representatives for the prosposed Subcontractor's (as well as for any lower tier Subcontractor(s). In accordance with (Perk 2005, Section 9995), 3.2% of the stotal amount of the subcontract has been
Prime Co	ntract DE-AC26	07NT42677	designated for technology transfer and outreach activities.
in accordance with the Energy Policy Act of subcontracts under Section 999 of EPA Plan, including disbursing funds and mon compliance with the terms and condition	ct 2005, consistent floring activities can	ried out under such subcontracts for	*An in-kind contribution is a non-cash input which can be given a cash value. Examples include but are not limited to personnel, fringe benefits, travel, etc.
Subcontractor Name	s or the prime com	at.	Attached is the approved Scope of Work for the above referenced project. Attached is a full listing of anticipated Subcontractor acquired property.
Subcontractor's Address:			I. Robert W. Sieghied II, President of RPSEA, hereby certify that the information outlined above is
			current, accurate and factual. I request DOE's approval to enter into a binding subcontract with the New Mexico Institute of Mining and Technology.
Consortium Partners:			
. Title of the Project:			Sincerely,
Access ID:			Of the second spice with
Subcontract No: Subcontract Technical Representative:	_		CAPIF Transmi
RPSEA Technical Representative:			Robert W. Siegfried II
Technical Readiness and Compliance wit	th EPA(t 2005).		Date:
Section 999: Subcontract Amount:	RPSEA Share		
Harvard Petroleum, Well Enhancement			
THE THE PERSON WILL DESIGNATION	Total Project Cou		
Federal sources.	oposed cost share.		
Industry Cost Share:			
Source (Name of the Organization):	Amount:	Nature: (Cash or in kind)* Source:	
NM institute of Mining and Technology		in Kind	
Harvard Petroleum			
Well Enhancement Services		A CONTRACTOR OF THE PARTY OF TH	
RPSEA has included in the subcontract a		ard flow down requirements including	
Intellectual Property Provisions as appro All negotiation issues were reviewed, di		-	
	and and ordiger		
20123-GS-New Meess institute of Mining and Tel Notification and Consent Form	denologie		09523-09- New Mexico Institute of Mining and Yechnology Notification and Consent form

RPSEA 2011 Solicitations

2011 Small Producer Solicitation

Opened: December 13, 2011Closes: February 27, 2012

2011 Unconventional Resources Solicitation

Opened: December 20, 2011Closes: March 6, 2012

2011 UDW Solicitation

· Planned opening in March/April timeframe

NATIONAL ENERGY TECHNOLOGY LABORATORY

EPAct Complementary Program FY12 Research Portfolio

FY12 Complementary Program Unconventional Resources Overview

- 1. Characterize baseline environmental signals Field
- 2. Fugitive air emissions Field + Modeling
- 3. Produced water Field + Laboratory
- 4. Fluid-gas-rock interactions in shale Field + Laboratory
- 5. Prediction of fracture propagation Existing Data + Laboratory + Modeling
- Coupling microseismic measurements and geomechanical models Existing Data + Field + Modeling
- 7. Naturally-occurring isotope tracers Field + Laboratory
- 8. High-TDS water and gas in shallow reservoirs Existing Data + Modeling
- Integrated assessment model for predicting potential risks to groundwater -Field + Existing Data + Laboratory + Modeling

FY12 Complementary Program Ultra-Deepwater Overview

- 10. Metallic components & cement barriers Existing Data + Laboratory + Modeling
- 11. Multiphase Fluids in HPHT systems Existing Data + Laboratory + Modeling
- 12. Flow assurance & quantification Field + Existing Data + Laboratory + Modeling
- 13. Systems Models for Risk Prediction & Response (subsurface, wellbore & water column) Existing Data + Modeling

NATIONAL ENERGY TECHNOLOGY LABORATORY

Traditional Program Overview (Supported by FY10 Funding)

- 67 Projects (excludes Hydrates and Section 999 projects)
- \$121 MM Total Value (\$85 MM Gov't. Share, \$36 MM Cost-Share)
- · Current projects from prior year funding:
 - Fracture Flowback & Produced Water Treatment and Mgmt.
 - Environmental Impact Mitigation
 - Water Resources Management
 - Enhanced Oil Recovery
 - Unconventional Oil Production
 - Increasing Domestic Oil and Gas Production
 - Reservoir Characterization
 - Drilling/Completion/HPHT Downhole Tools
 - Seismic Technology
 - Oil and Gas Infrastructure-Related
 - Technology Transfer

NATIONAL ENERGY TECHNOLOGY LABORATORY


Traditional Program Overview (FY12 Appropriations)


\$20 million in FY12


- \$10 million hydrates
- \$5 million (balance of NG)
 - ▶\$2 million for GWPC/RBDMS
- \$5 million (Unconventional FE technologies: CO² EOR)

NATIONAL ENERGY TECHNOLOGY LABORATORY

Integrated Technology Transfer Program [Focus on Knowledge Management Database (KMD)] **Page Views** 1500 1000 Knowledge **Management** Database (KMD): FE's First **Direct Traffic** "One Stop Shopping" 250 for all Current and 200 **Historical DOE Oil &** 150 100 Gas R&D More than 30,000 records and reports of R&D in upstream oil and gas NATIONAL ENERGY TECHNOLOGY LABORATORY www.netl.doe.gov/kmd









Questions



NATIONAL ENERGY TECHNOLOGY LABORATORY






Pushing into new territory...

- Increasingly focused on deepwater, ultra-deepwater, and frontier regions
 - UDW GOM
 - Alaska offshore
 - Great Lakes
 - Atlantic margin
 - Eastern GOM
- Revised Complementary Mission, 2012-2014:
 - Conducting research to help reduce risk and assess environmental impacts associated with oil & natural gas development in sensitive areas



Gas Production in Offshore Fields, Lower 48 States



Focusing the research, Overarching Risk-Issues for Deep/Frontier Offshore O/G

Concern - potential impacts from loss of control at well

Concern - potential impacts from drilling activities

Concern - potential impacts to ocean chemistry

- -Impacts to fish, fishing, etc.
- -Impacts to coastal environments
- -Ocean acidification as a result of methane oxidation

Concern - differentiating between natural leakage vs. anthropogenic-induced


-Natural gas, gas hydrate, and oil seeps

Concern – the near & long-term integrity of installations & repeat-use systems


-Drill pipe, seafloor pipeline systems, BOP's, wellbore cement issues

Concern - increasingly deep, remote location of operations/drilling, "Frontier" exploration


- -Distal to infrastructure to mitigate unexpected events
- Increasing interest in U.S. Arctic drilling (Beaufort, Chukchi Seas), spills under ice....
- -Increasing interest in other "Frontier" regions (Great Lakes, Atlantic margin, etc.)



Crack propagation in S-135 drill pipe



FY12 - NETL Research Targets Top Offshore Spill Risks



Technical Challenges Identified by Spill Prevention Subcommittee

- Operating offshore, particularly in deep water and in offshore frontier areas like the Arctic, creates
 production risks that are fundamentally distinct from onshore operations.
- Drilling is the phase of development in which the operator must manage the greatest number of risks and uncertainties.
- Concerns about fracturing the formation can have a big impact on well design, lost circulation, and loss
 of well control.
- Well design incorporating multiple barriers are essential to safety.
- Human factors

N≣TL-RUA

NETL Complementary Research - FY12 UDW Research Themes

Behavior of metal-based controls in extreme environments

 Knowledge of the performance and integrity of materials used for deep offshore infrastructure

Behavior of cement barriers used in ultra-deep water systems

 Knowledge of cement performance for risk assessment activities

Complex fluid-phase properties under HPHT and HPLT conditions

- Improve accuracy of EOS models at HPHT conditions for better characterization of reservoir fluids and dynamic properties
- Fluid behavior and properties with rapid transition from HPHT to HPLT environments

Concerns over potential impacts to environmental systems

- -Impacts due to exploration and production activities
- -Integrate risk assessments from borehole to region

- From NETL-ORD EPACT Complementary Plan, June 2011

NETL Point of Contact
Ultra-Deep Offshore: Kelly Rose
(Kelly.Rose@netl.doe.gov)



seafloor, - source lan MacDonald



GOM Seafloor pipelines, - source, Google

NETL- ORD Research for Fossil Energy

Evaluating & improving material performance for extreme conditions

Assess, examine, and identify failure issues associated with metal components & cement barriers used in subsurface E&P infrastructure



Kroll Process based technology at NETL 1945present NETL researcher asked by DoJ to provide technical expertise on wellbores & cement for Macando inquiry





Present research focuses on 2 of the top causes of oil/gas well blow outs, casing failures and cement failures



Armstrong Titar

Armstrong Titanium Reduction Process (2007 R&D 100 Award winner)



2.1 Materials Properties and Integrity for Metallic Components Used in Deepwater Drilling, Completion, and Production


- PI: Jeff Hawk; FAC: Brian Strazisar
- Main Goals

To assess and examine potential failure issues associated with metal components used in offshore infrastructure

- Phase I: assessment of current equipment and materials of construction for drilling, completion & production (e.g., BOP's, risers, pipelines, etc.); primary failure mechanisms/frequency, root causes, etc.; potential workshop with stakeholders to identify issues
- Phase II: Experimental & simulation studies to mitigate persistent issues identified in Phase I; materials characterization, assessment, & corrosion testing in typical deep (sweet & sour) and ultra-deep (sour) environments

• Key Milestones/Deliverables

- Phase 1 report on persistent issues related to deepwater & ultra-deepwater well drilling & production
- Completion of materials characterization activities
- Phase 2 publications focus on corrosion and fatigue crack





Washout caused by pitting and corrosion fatigue in a drill pipe



GOM Seafloor pipelines, - source, Google

Task 2.2 Properties and Integrity of Cements Used in High Pressure and Temperature Deepwater Wells


- Co-Pls: Bill O'Connor, Barb Kutchko; FAC: Brian Strazisar
- Main Goals

To characterize the physical and chemical behavior of typical cements used in deepwater and ultra-deepwater completions, including both near-term behavior and long-term behavior (over life of wellbore)

- Phase 1: Characterize behavior and performance with a particular emphasis on identifying potential failure pathways during both setting and post-setting
- Assess performance relative to standards developed for these types of well completions
- Phase 2: Experimental studies to assess long-term cement integrity and the likelihood of leakage up the annulus throughout the lifetime of a deep marine well.

· Key Milestones/Deliverables

- Report on persistent issues for deep & ultra-deep well cementing
- -Completion of initial set of experiments on near-term cement (FY12)
- -Performance under extreme conditions (FY12, FY13)
- Completion of initial set of experiments on long-term cement performance under extreme conditions (FY12, FY13)





NETL ORD - Research for Fossil Energy Multi-phase Flow & EOS Analysis Accurate EOS & multi-phase flow models at extreme 0.9 conditions allow for better characterization of reservoir 0.8 0.7 fluids and the dynamics of these fluids Niscosity, cP 0.5 0.4 0.3 ...thus decreasing the uncertainty associated with predictions of fluid quantity, fluid flow 0.2 0.1 0.0 Expanding Equation of 10,000 20,000 30,000 40,000 NETL-State (EOS) for Extreme developed Temperatures & PIV imaging Pressures technology Conventional EOS key to models are rather hydrocarbo erroneous leak rate NETL EOS models are estimates significantly more accurate Deepwater Horizon response, Flow Estimation Group received Secretary of Energy Achievement Existing expertise and experience with multi-phase systems, including gas hydrates over past 10 years

Task 2.3 Multiphase Fluids at High Pressure and High Temperature

- PI: Bryan Morreale; FAC: Angela Goodman
- Main Goal

To address technological challenges through a focused experimental program emphasizing the development of a comprehensive database and EOS correlations for thermodynamic and transport properties (PVT, PmT) at extreme conditions

Conditions and species


- Temperatures up to 500oF, Pressures up to 40kpsi
- Constituents of interest:
 - C1, C3, nC5, nC10, nC16, CO2, H2O
 - C7H8 (toluene)
 C8H16 (cyclooctane)
 - C8H18 (isooctane)
 - nC18H38 (octadecane)
 - nC18H38 (octadecane) nC20H42 (eicosane)

Key Deliverables

-FY12: A widely accessible, comprehensive and accurate database of viscosity and density values of "model" compounds at conditions of interest to UDW applications...and other natural engineered systems

-Beyond FY12

- A suite of EOS integrated into industrial reservoir models that accurately describe the transport and thermodynamic properties of pertinent fluids over a wide range of environments
- Globally accepted and utilized viscosity standards for use in industrial laboratory and field settings



2.4 Flow assurance Hydrate-Oil-Water-Gas Flow Behavior

- PI: Bob Warzinski; FAC: Kelly Rose
- Goal

To improve leak flow rate estimates & detection by determining the optimal imaging technique to quickly quantify the release rate from a hydrocarbon leak.

This will be achieved by producing simulated hydrocarbon leaks under deep-sea conditions and testing various imaging techniques.

General Approach

- Experiments to improve estimates of fluid flow from plume observations in the presence of hydrates
- -Improve particle imaging velocimetry (PIV)
 - Will allow for more accurate quantification of hydrocarbon fluid-release rates into deep water using direct observations


Initial Results


- Improved imaging techniques for accurate determination of hydrocarbon gas release rates under deepwater conditions that have the potential for formation gas hydrates.
- Out-year plan for development of ROV compatible advanced imaging protocols for accurate determination of deep-sea hydrocarbon leak rates.





Hydrocarbons (oil and natural gas) escaping from the end of the riser tube, after it was severed on June 3 immediately above the





Evaluation of the Deep/"Frontier" Offshore - Assessing Risk, Environmental, and Social Factors

- Principal Investigator PI: K. Rose; FAC: K. Rose
- Main Goal
 - Evaluate impacts & risks to economic interests and the environment for deep water loss of control events.

Approach

- Compiling key seafloor and subseafloor natural and engineered attributes to allow team to conduct assessments of potential social, environmental and risk factors, technology needs, and assist in responses to unexpected events (e.g. Macando disaster)
- Keep track of UDW O/G development in GOM & Arctic

Deliverables

- Preliminary risk assessments for base case, GOM scenarios (wellbore and reservoir) (w/ LANL, FY12); Refined/advanced RA (FY13, FY14)
- EDW, Compilation of spatial resources needed for integrated risk assessments of the GOM and U.S. Arctic (FY12, FY13)
- Link to task 2.4, models for the flow of hydrocarbons and the distribution of dispersants in the water column on the sea surface (OSU, NETL) (FY12, FY13)
- Flow models will be overlain with models of species distributions, including commercial and threatened species, to determine potential economic impacts. (OSU, NETL, NOAA)
- Surrogate models (wellbore & reservoir) in support of risk & environmental assessments (FY12, FY13, FY14) (NETL,WVU)



Existing well distribution in the GOM




June 2011, ExxonMobil announces ultra-deep water discoveries in 7000' water depth (~2000' more than Macando well)

Evaluation of the Deep/"Frontier" Offshore - Assessing Risk, Environmental, and Social Factors



Platforms/Tools/Diagnostics



Example Surrogate Reservoir Model, Shahab et al.

Risk assessment for deep offshore requires predicting the behavior of several coupled engineered & natural systems.

Tools/Platform Needs for Risk Assessment

- 1. Surrogate models for reservoir flow (task 2.5)
 - -reduced-order models to allow rapid assessment of impact of variability and heterogeneity on uncertainty
- 2. Reservoir-wellbore coupling (all tasks)
 - improved representation of flow from reservoir into well (impact of skin, screen length, etc.)

3. Ocean/Lake-floor dynamics (tasks 2.4, 2.5)

-improved prediction of hydrate formation as related to gas release, plume quantification, etc.

4. Integrated Assessment Model (task 2.5 + LANL)

 Coupled system model for predicting potential hydrocarbon flow rates for various reservoir conditions and engineered (facility) systems





Ultra-Deepwater & Frontier Regions Program - FY12 Plans


Ultimately, NETL will provide science-based information regarding short and long-term wellbore stability and risk assessment thru:

- Improve metal-based controls in extreme environments
 - Improve knowledge, technology, performance and integrity of metal-based materials used for deep offshore infrastructure
 This work may result in new materials or new practices
 Reduce risk of spills and blow outs, ensure appropriate materials are
- Improve cement barriers in ultra-deep water systems

 - Improve knowledge and practices for UDW cement performance
 This work may result in new materials or new practices
 Reduce risk of spills and blow outs by ensuring proper practices and
- types of cement are used
- Improve prediction & evaluation of complex fluid-phase properties under HPHT and HPLT conditions
 - Improve accuracy of EOS models at HPHT conditions for better characterization of reservoir fluids and dynamic properties

 - Improve understanding and characterization of fluid behavior and properties with rapid transition from HPHT to HPLT environments Results in better prediction of reservoir properties, reduce likelihood of kicks, blowouts, etc.


 More accurate & rapid leak estimates of blow out plumes
- Identify & reduce risks and potential impacts to environmental systems
 - Develop systems models (reservoir, wellbore, water column) to predict, prevent, and respond to impacts due to exploration and production activities, goal is rapid assessments
 - Reduce data gaps that impede rapid response, development & deployment of the *Energy Data Warehouse* (summer 2012 ETA) Collaborative approach (multi-agency, multi-organizational)






NETL Point of Contact: Kelly Rose Kelly.Rose@netl.doe.gov

Attachment 5





Presentation Overview

Oll and Natural Gas

- Risk Informed Decision Support (RIDS) framework for analyzing ultra deep-water drilling operations in GOM
- Context for the study and insights gained from previous incident reports, studies/workshops and expert elicitations
- Phenomenological considerations of importance to UDW Drilling in GOM
- Status, accomplishments and schedule



UNCLASSIFIED



Slide 2

INNS

Operated by the Los Alamos National Security, LLC for the DOE/NNSA

LANL Proposed Strategy for RIDS Framework: Built on Expert Recommendations

Oil and Natural Gas

- Integrated end-to-end Probabilistic Risk Assessment should be the first step moving forward (Ref. 1– 4)
 - Integrated risk assessment was ranked highest priority activity for spill prevention Probabilistic models for well control (sensible real time monitoring for critical wells)

 - Reliability based well designs; quantify difference in shallow, deep and ultra-deep
 - Risk framework to prioritize R&D, technology insertion and response strategies
- Full spectrum events to include demanding environments, technology failures and <u>natural events</u>
- Leverage results of parallel and ongoing industry/vendor analyses
 - Safety and Environmental Management System (SEMS) per 30 CFR 250. Requires Hazards Analysis consistent with API RP 75
 - European regulatory agency require "Quantified Risk Assessment"
 - Numerous reliability and risk studies based on reported incidents (SINTEF)
- Incorporate science based understanding of underlying phenomena/processes
 - Quantify uncertainties associated with phenomenological issues specific to Gulf of Mexico and ultra-deep water drilling
 - Examine probabilistic basis for impacts of extreme operational environments (e.g., HTHP) and external events (mudslides, seismic activity, and vessel collisions)
 Use QMU method to fuse scientific analyses with reliability assessments


References (an abbreviated list):


- Deepwater Horizon Study Group: Risk Assessment and Management Recommendations for Future Implementation
 Huston Advanced Research Center Whitepaper to RPSEA: Research and Technologies for Deepwater Development (www.harc.edu)
 Organizational Design for Spill Containment in Deepwater Drilling Operations in the Gulf (NETL/RFF DP 10-63)


Precursor Analysis for Offshore Oil and Gas Drilling (NETL/RFF DP 10-61); RFF is Resources for the Future UNGLASSIFIED U


Operated by the Los Alamos National Security, LLC for the DOE/NNSA














Foci for Natural Phenomena Elicitation


Oil and Natural Gas


- High pressure blow-down implications to blow-down management and consequences (bounds and uncertainty)
- Gas hydrates implication to safety
- Unconsolidated sedimentation measurement uncertainty in characterizing fracture gradient (S_v, S_H), and pore pressure → mud weight and zonal isolation
- Multiple pay sands with differing permeability measurement uncertainty in characterizing reservoir characteristics
- HTHP and corrosion long term implications on cement, casings and engineered barriers (reliability based well design and performance assessment)
- Mudslides, Sea currents and water depth hydrodynamic loads on the structures including riser, BOP and wellhead lock-down







Initiating Event Bins for "Deep Drilling Phase" Oll and **Natural Gas** Normal Kick - Kick during drilling, circulating, etc. All systems functioning normally at the time of kick Tripp Kick Kick during tripping, swabbing, stuck-pipe, drilling break, while casing run Drill pipe location unknown (wrt location of influx) Mud pumps are throttled and likely gas cut mud Abnormal Kick Kick during ballooning, annular losses, fracture repair, fishing the tool, plugged drill pipe, mud pump failure Drill pipe location unknown - Formation losses complicate circulating out Kick = Influx Natural/External Events Collisions ← LMRP separation Mudslides **Hydraulic Controls** Explosions/Fire UNCLASSIFIED Slide 10 Operated by the Los Alamos National Security, LLC for the DOE/NNSA NISA







Example accident scenarios Oil and Natural Gas Kick occurs during drilling Kick occurs during tripping Early Detection by Operator Early Detection by Operator fails Well Shut-in (Regular) Fire/Explosion Well Shut-in (Regular) fails No LMRP Disconnect Well Shut-in (Emergency) Succeeds Drill-Pipe @ Bottom Well Sealed Casing/Drill Pipe severed Well Control (Regular) circulate out with increased mud weight and BOP is not lifted off Choke & Kill Vale (ROV) operable No formation losses Top Kill (Variation in Momentum Kill) Drill Pipe is not stuck Success (Limited In-flux release) No formation losses Continue drilling Well Cap Success Fail (Medium In-flux release) Los Alamos UNCLASSIFIED Slide 13 NISA Operated by the Los Alamos National Security, LLC for the DOE/NNSA













E Characteristics		Oll and Natural	Gas
 Development drilling versus exploratory drilling (wildcat, appraisal): Knowledge of formation is limited. So large uncertainties in the mud 	Activity	Dev	Expl
weight estimation and shallow gas	Out of hole (displacing mud)	1	1
 Water depth: Hydrates, BOP Pressure 	Cementing shoe		1
integrity	Stuckpipe		1
integrity	Drilling	2	19
• Well depth: (P _f – P _p), Likelihood of oil in	Drilling (making connection)	1	7
the kick, gas cut mud likely	Circulating	1	5
 Type of mud: synthetic versus oil-based 	Trip out of hole	2	5
Type of find. Synthetic versus on based	Fracturing	1	1
 Target zone temperature and 			
pressure: long-term erosion, corrosion and			
aging effects			
LOS Alamos NATIONAL LABORATORY UNCLASSIFIED		SI	ide 18
Operated by the Los Alamos National Security, LLC for the DOE/NNSA		/VA	










Cause Analysis Oll and Natural Gas Objectives Identification of the combination of causes that may lead to IEs - Qualitative Assessment of probability of IEs – Quantitative **Qualitative Techniques** Hazard and Operability Studies (HAZOP) Fault Tree Analysis (FTA) Preliminary Hazard Analysis (PHA) Failure Mode and Effect Analysis (FMEA) Human Error Analysis techniques Can be used for basis of prevention of accidents if potential causes can be eliminated or controlled **Quantitative Techniques** Fault Tree Analysis (FTA) Event Tree Analysis (ETA) MC Simulation Human Error Quantification techniques Calculation of frequency of IEs from historical statistical data Los Alamos UNCLASSIFIED Operated by the Los Alamos National Security, LLC for the DOE/NNSA NISA








Oll and Tasks and Schedules Natural Gas 1. Develop overall risk assessment methodology 2. Assess and evaluate data for reliability assessment 3. Identify and Bin Initiating Events 4. Develop Accident Progression Events 5. Develop and "engineer" a generic well and materials for use 6. Modeling and simulation of accident progression with time scales (Mid January) 7. Construct fault trees (Mid January) 8. Construct event trees (End of January) Risk estimates for drilling operations (February) 10. Risk estimates for TA, Shut-In, production, and PA 11. Develop methodology for reliability hit due to harsher operating conditions (HPHT wells) 12. Identify and rank R&D efforts underway at NETL by risk worth 13. Documentation Los Alamos UNCLASSIFIED Slide 26 Operated by the Los Alamos National Security, LLC for the DOE/NNSA NISA





Oil and **IE Probability Quantification** Natural Gas Early detection: Before influx enters into the riser. This minimizes release and makes formation pressure and kick size estimates accurate which in turn makes "kill" mud weight estimate more accurate Hardware: No automated shut-off system. Sensors. Human action: Determine based on (1) sudden increase in the drilling rate, (2) mis-match between mud input and output, (3) pit gain, (4) large gas in the mud handler, shaker, (5) drill pipe pressure change, (6) well flows after mud pump trip, (7) MWD (Temp, pressure, gas etc). Engineering judgment Complications: (1) gas cut before kick, (2) ballooning and small annular losses very common, (3) instrumentation, etc Los Alamos Slide 29 UNCLASSIFIED INNS Operated by the Los Alamos National Security, LLC for the DOE/NNSA

QRA Objectives for Offshore Use [Vinnem]

Oll and Natural Gas

- Estimation of risk in an absolute or relative sense
- Determine design loads and conditions
- Understanding of hazards causation and potential escalation pathways
- Ranking of hazards according to risk potential



UNCLASSIFIED



INNS

Operated by the Los Alamos National Security, LLC for the DOE/NNSA

PRA Objectives for US Nuclear Reactors [USNRC PRA Procedures Guide]

Oil and Natural Gas

- PRA Includes
 - System reliability analysis
 - Accident sequence classification
 - Assessments of frequencies for classes of accident sequences
 - Estimate of consequences of accident sequences
 - Consequence analysis
- · For each of these areas need to identify
 - Acceptable analytical techniques
 - Acceptable assumptions and modeling approximations including the treatment of statistical data, common-cause failures and human errors
 - Treatment of uncertainties
 - Standards for documentation
 - Assurance of technical quality



UNCLASSIFIED



Operated by the Los Alamos National Security, LLC for the DOE/NNSA


Methodology for Offshore QRA [Vinnem]

Oll and Natural Gas

- Focus:
 - Identification of Applicable Hazards
 - Description (including quantification) of applicable risks to personnel, environment, and assets
- · Analytical Elements Include all or some of:
 - Identification of Initiating Events (IEs)
 - Cause Analysis
 - Qualitative evaluation of possible causes
 - Probability analysis in order to determine the probability of certain scenarios
 - Consequence Analysis
 - Consequence loads, related to physical effects of accidents
 - Response analysis, related to response of the facilities, when exposed to accidental loads
 - Probability analysis, related to the probability that these loads and responses occur
 - Quantification of consequences in terms of injury to personnel, damage to environment and/or assets

NATIONAL LABORATORY
UNCLASSIFIED

Operated by the Los Alamos National Security, LLC for the DOE/NNSA




Consequence Analysis


Oll and Natural Gas


Covers series of steps including:

- Accident scenario analysis of possible event sequences
- Analysis of accidental load, related to fire, explosion, impact
- Analysis of the response of the systems and equipment to accidental loads
- Analysis of final consequences to personnel, environment, and assets
- Escalation analysis, relating to how accidents may spread from the initial equipment to other equipment and areas










Attachment 6




Contents


- RPSEA Organization
- Current Project Status















Contents

- RPSEA Organization
- Current Project Status

Resources

Secure Energy for America

Secure Energy for America



RPSEA

Portfolio Overview

	RPSEA Prog	gram Selections 200	7-2010	
	Small Producer	Unconventional Resources	Ultra- Deepwater*	Total
Universities	15	30	10	55
For Profits	5	5	30	40
Non-Profits	1	5	6	12
National Labs	1	3	1	5
State Agencies	<u>0</u>	3	0	3
Total Selected	<u>22</u>	<u>46</u>	<u>47</u>	<u>115</u>

* Additional selections to be made

Secure Energy for America





UDW Results & Accomplishments

James M. Pappas
UDAC Meeting
Hilton Houston North
DaVinci Room
Houston, TX
January 19, 2012



Contents

- UDW Program
- Results
- 2010 UDW Program
- 2011 UDW Program
- 2012 Draft Annual Plan

Secure Energy for America

13





UDW Program

- The EPAct states the UDW "shall focus on the development and demonstration of individual exploration and production technologies as well as integrated systems technologies including new architectures for production in ultradeepwater."
- The 2011 Annual Plan states that the Ultra-Deepwater
 Program Element shall concentrate on the following primary
 focus area: "... to fill-in identified technology and/or
 knowledge gaps related specifically to ultra-deepwater safety,
 environmental impact assessment, and environmental impact
 mitigation which are not currently addressed by the portfolio
 of projects and outstanding solicitations resulting from past
 Annual Plans".



UDW Mission

To identify and develop technologies, architectures, and methods that ensure safe and environmentally responsible exploration and production of hydrocarbons from the ultra-deepwater (UDW) portion of the Outer Continental Shelf (OCS) in an economically viable (full life cycle) manner.

Secure Energy for America






UDW Mission – How?

This mission of technology development encompasses:

- Extending basic scientific understanding of the various processes and phenomena directly impacting the design and reliable operation of a ultra-deepwater production system
- Developing "enabling" technologies
- Enhancing existing technologies to help lower overall cost and risks
- Pursuing new technologies which, if successfully developed, are capable of "leapfrogging" over conventional pathways
- Accomplishing these tasks in a safe and environmentally friendly manner.





Achieving the UDW Goals


Maximize the Value of Domestic Resources:


- Increase production of ultra-deepwater oil and gas resources
- Reduce costs to find, develop, and produce such resources
- Increase efficiency of exploitation of such resources
- Increase production efficiency and ultimate recovery of such resources
- Increase safety and environmental awareness by addressing safety and environmental focus impacts associated with ultradeepwater exploration and production, and technology development.











	Complet	ted U	D۷	V F	Proj	jec	ts	
Contract Number	Project Name	Company	Start Date	End Date	Total Project Cost	RPSEA Cost Budget	Cost Share Total	% Cost Shar
07121-1201 COMPLETE	WaxControl in the Presence of Hydrates	University of Utah	09/02/08	08/31/11	\$500,000	\$400,000	\$100,000	20.0%
07121-1302 COMPLETE	Ultra-High Conductivity Umbilicals	NanoRidge Materials, Inc.	12/05/08	05/30/10	\$560,000	\$448,000	\$112,000	20.0%
07121-1402a COMPLETE	Ultra Deepwater Dry Tree System for Drilling and Production	Floatec	12/05/08	03/27/09	\$394,515	\$278,686	\$115,829	29.4%
07121-1402b	Ultra Deepwater Dry Tree System for Drilling and Production	Houston Offshore Engineering	12/05/08	06/30/10	\$1,047,898	\$812,042	\$235,856	22.5%
08121-1502-01 COMPLETE	Coil Tubing Drilling and Intervention System Using Cost Effective Vessel	Nautilus International,	10/01/09	04/01/11	\$1,025,000	\$820,000	\$205,000	20.0%
07121-1603a COMPLETE	Flow Phenomena in Jumpers-Relation to Hydrate Plugging Risk	University of Tulsa	09/22/08	01/21/10	\$150,797	\$120,000	\$30,797	20.4%
07121-1603b COMPLETE	Hydrate Characterization & Dissociation Strategies	University of Tulsa	09/22/08	09/21/10	\$181,719	\$120,000	\$61,719	34.0%
07121-1603c COMPLETE	Design investigation of extreme high pressure, high temperature, (XHPHT), subsurface safety valves (SSSV)	Williams Marsh Rice University	10/16/08	10/15/10	\$150,000	\$120,000	\$30,000	20.0%
	Development of a Research Report and Characterization Database of Deepwater and Ultra-Deepwater Assets in the Gulf of Mexico, including Technical Focus Direction, Incentives, Needs Assessment Analysis and Concepts Identification for Improved Recovery Tech	Knowledge Reservoir, LLC	02/03/09	12/15/10	\$1,999,712	\$1,599,712	\$400,000	20.0%
07121-1801 COMPLETE	Effect of Global Warming on Hurricane Activity	National Center for Atmospheric Research	02/23/09	04/01/11	\$684,085	\$544,085	\$140,000	20.5%
07121-1901 COMPLETE	Subsea Systems Engineering Integration	GE Global Research Center (GE-GRC)	12/03/08	07/31/11	\$1,511,448	\$1,200,000	\$311,448	20.6%
07121-1902 COMPLETE	Deep Sea Hybrid Power System	Houston Advanced Research Center	10/31/08	10/31/10	\$600,000	\$480,000	\$120,000	20.0%
08121-2501-02 COMPLETE	Early Reservoir Appraisal Utilizing a Well Testing System	Nautilus International, LLC	10/20/09	03/31/11	\$1,025,000	\$820,000	\$205,000	20.0%
08121-2502-01 COMPLETE	Modeling and Simulation of Managed Pressure Drilling for Improved Design, Risk Assessment, Training and Operations	Stratamagnetic Software, LLC	10/19/09	04/18/11	\$460,000	\$360,000	\$100,000	21.7%
TOTAL	14 Completed Projects				\$10.290.174	\$8.122.525	\$2.167.649	21.1%
ecure Ene	ergy for America	•			•	•		REALIZATION IN THE PROPERTY IN COMPANY IN CO



08121-1502-01: Coiled Tubing Drilling and Intervention System Using Cost-Effective Vessel

Research Objectives

- Add engineering detail as the basis for an offshore demonstration for downhole work in deepwater Gulf
 of Mexico satellite wells without need for a mobile offshore drilling unit (MODU).
- Design & demo completion will improve S&E protection, facilitate improved resource recovery from
 existing satellite wells, and more practically evelop reservoirs that otherwise won't meet economic
 hurdles.

Accomplishments

- · Conceptual design of the components needed for the subsea riser (SSR) system.
- Challenges addressed include: CT use from cost-effective vessel in UDW, size & weight of CT
 equipment in relation to vessel deck space/ deck load, WD & ocean current effects, need to have a riser
 for circulation.
- Detailed HAZID review concluded that hazards identified have been effectively managed and mitigated.

Significant Findings

- Work completed shows that the goals of the project can be met.
- Includes improved S&E protection, design suitable for central GOM UDW, & cost < ½ of using MODU for downhole intervention in deepwater satellite wells.

Future Plans

Phase 2, subject to approval by RPSEA and DOE, to include staging of equipment, mobilization to a
vessel, and safe demonstration of downhole work.





08121-2502-01: Early Reservoir Appraisal Utilizing a Well Testing System

Research Objectives

- Evaluate possibilities for new GOM DW testing methodology.
- Reservoir modeling of 3 major plays & simulations of a variety of well tests
- Summary of 8 DW well testing systems & their components for roadmap options.

Accomplishments


- SMEs addressed DW GOM well testing for early reservoir appraisal issues.
 - Part 1 reservoir oriented to determine effectiveness of information gathering.
 - Part 2 well test designs and operations efficiencies and S&E issues.
- Reservoir modeling led to design of 8 well testing systems for short-term, long-term, interference, and injection testing.
- Systems analyzed for operational feasibility: subsea & surface safety systems, vessel requirements, reducing risks to personnel & environment, equipment, & regulatory compliance

Significant Findings

- Numerous well test simulations production rates 1000 BPD provides necessary pressure vs time results for classical pressure transient analysis.
- DW testing can be done w/ < \$, < time, < risk.
- Representative set of injection well test simulations (fluid injection and pressure fall-off) gave same results as the more common production and build-up tests.

Future Plans

Proposed RPSEA GOM field test to demo the use of the self standing riser in well testing – rejected by PACHER.





07121-1302: Ultra-High Conductivity Umbilicals

Research Objectives

- Develop an ultra-high conductivity power cable suitable for use in undersea umbilicals.
- Design, build, & test a cable prototype that could in later stages be incorporated into an umbilical
 exceeding 100 miles in length and called upon to deliver up to 10 MW at up to 36 kV with operating
 temperatures up to 250°F and pressures up to 4500 psi.

Accomplishments

- Produced polymeric conductors with nanotube concentrations up to 90 wt%.
- Primary focus of the program was directed toward low concentration (10%) samples.
- Minimum resistivity (inverse of conductivity) value of 2x10-2 ohm-cm in the melt state, versus ideal goal
 of 1x10-6 ohm-cm in a solid wire.
- Workshop at Rice University on December 10, 2009.

Significant Findings

- Additional work to properly align the nanotube in the proper concentration will be required.
- Identified several new steps for lowering resistivity that should be evaluated.
- Note: Additional work achieved 10-4 ohm-cm resistivity.

Future Plans

- Proposed 2010 RPSEA project to take it to 10-6 or 10-7 resistivity. To include:
 - 1) Reduce/ eliminate host polymer; 2) Determine NT-NT node resistance; 3) Determine effect of contact angles & overlap distance between nanotubes on electrical resistance; 4) Determine ultimate electrical resistivity of metallic vs nonmetallic single-walled nanotubes; 5) Optimize processing methods to achieve best possible conductivity.



07121-1401: Composite Drilling Riser for Ultra-Deepwater High Pressure Wells

Research Objectives

- · Basis of Design study & analysis to determine appropriate criteria for design & analysis.
- · Fabrication & proof of concept testing of full-diameter, length-scaled riser joints.
- Create ready for trial/use riser system that satisfies S&E & regulatory concerns, industry performance standards, & high margins of safety to eliminate apprehension>
- Ultimately, to provide a UDW solution to enable access to oil reserves previously unreachable, yet with current top-side tension capabilities.

Accomplishments

- Tmax=180F, OD (with buoyancy) based on 60" rotary, 19.5" drift diameter riser design best design.
- Global Riser Analysis completed Includes riser functional performance requirements, cost effective wrapping method/manufacturing process that addresses future manufacturability of large volume production, & comparative cost benefit analysis.
- Basis of Design Document & Preliminary and Comprehensive Design Reviews.
- Full-diameter prototypes demonstrated manufacturability & sufficient margins of safety with respect to burst strength, fatigue, and tolerance to impact damage.


Significant Findings

Potential weight savings of 40 - 50%. Safety factors exceeded steel.

Future Plans

- Proposed 2011 RPSEA project to include:
 - Establish a TRL 6 7 in accordance with API 17N.
 - Address differences in composite vs conventional riser design philosophy
 - Risk mitigation plan according to DNV RP-A203 Qualification Procedures for New Technology.
 - Field trial







2010 UDW Plan

- 7 Initiative-based RFPs prepared.
- UDW TACs have voted for individual projects.
- This input was evaluated by the PAC to decide appropriate balance for 2010 UDW program.
- UDW 2010 RFPs to consist of both specific projects and broader initiative-based requests.
- Released in March 2011.
- Bid out April November 2011.
- 6 Projects awarded contracting now.


21 Technical Areas of Interest Awaiting Review/Approval Projects Awarded

Secure Energy for America

• Seeking DOE approval on remainder – expected in January – February 2012.



Secure Energy for America



15



- UDW Program
- Results
- 2010 UDW Program
- 2011 UDW Program
- 2012 Draft Annual Plan

Secure Energy for America




2011 UDW Plan Strategy

- Additional Focus on Safety and Environmental Impact – Follows 2011 Annual Plan.
- Recommending 4 Large (>\$3MM) Projects and 8 Smaller (<\$3MM) Projects.
 - Likely to be 2-year project durations or less
- Issues September 30, 2014 Sunset Date.
 - Award projects in stage-gated phases
 - Utilize funds wisely
 - Account for hard Project End Dates
- Currently developing Statements of Work.

RPSEA

Research
Pullulating to
Private being
No America



			2007		2008		2009		2010		2011
	INITIATIVE	Project#	Title / Description	Project#	Title / Description	Project#	Title / Description	Project#	Title / Description	Project#	Title / Description
				08121- 2502-01	DW2502, Modeling and Simulation of Managed Pressure Drilling for Improved Design, Risk Assessment, Training and Operations			10121- 4501-01	Wellbore Integrity Improvement & Strengthening Methods: Smart Cementing Materials and Drilling Muds for Real Time Monitoring of Deepwater Wellbore Enhancement	5502	Layered Measurement System Drilling Mud for Early Kick Detection
	Drilling					09121- 3500-02		10121- 4502-01	Deepwater Reverse- Circulation Primary Cementing	5503	Instrumented BOP Ram: Drill Collar/ Tool Joint Locator
								10121- 4503-01	Low Frequency Imaging for Tar Detection While Drilling Salt in Deepwater Wells		
-							DW3501: Intelligent				
	Completions					09121-		10121- 4504-01	Intelligent Casing-Intelligent Formation Telemetry (ICIFT) System		
L											
ļ	Intervention (Downhole Services)										
	Intervention (In- Water IMR)			08121- 1502-01	DW1502, Coil Tubing Drilling and Intervention System Using Cost Effective Vessel			10121- 4505-01	Coil Tubing Drilling and Intervention System Using Cost Effective Vessel		
ţ											
	Extended Well Testing										


EED	INITIATIVE	Project #	Title / Description	Project #	Title / Description	Project #	Title / Description	Project #	Title / Description	Project i	# Title / Description
			DW2001, Geophysical Modeling Methods			3700-02	DW3001: A 1,000 level Drill Pipe Deployed Fiber Optic 3C Receiver Array for Deep Boreholes			5706	Advanced Borehole Seismic Technology for Deepwater Drilling
Reservoir Engineering	Reservoir Appraisal			08121- 2501-02	DW2501, Early Reservoir Appraisal Utilizing a Well Testing System						
and	& Surveillance			08121- 2701-03	DW2701, Ultra- Deepwater Resources to Reserves Development and Acceleration Through Appraisal						
Geosciel											
NEED 2: Appraisal & Development Geoscience		07121- 1701	DW1701, Development of a Research Report and Characterization Database of Deepwater and Ultra- Deepwater Assets in the Gulf of Mexico, including Technical Focus Direction, Incentives, Needs Assessment Analysis and Concepts Identification for Improved Recovery Tech					10121- 4701-02	Improved Sweep Using Gels and Polymers in High- Temperature, Low Permeability Reservoirs	5701	iOR to Reduce Dependence New Fields and Foreign Oil: Phases 3 & 4- Prototype Testing & Field Test
z								10121- 4701-10	Development of Water Treatment Hubs for Improved Oil Recovery in Deepwater and Ultra- Deepwater in the Gulf of Mexico		
								10121- 4701-09	Proving the Novel Concepts of Wettability-Enhanced, Gravity-Assisted Single-Well Improved Recovery Processes for Deepwater Gulf of Mexico Oil Reservoirs		
								10121- 4701-06	Catalytic In-Situ CO2 Generation and Development of New Hybrid EOR Process for Deepwater Applications		

			2007		2008		2009		2010		2011
EED	INITIATIVE	Project#	Title / Description	Project #	Title / Description	Project#	Title / Description	Project#	Title / Description	Project#	Title / Description
			DW1201, Wax Control in the Presence of Hydrates			09121-	DW3201: Displacement & Mixing in Subsea Jumpers - Experimental Data and CFD Simulations	4201-NETI	Equation of State Development for Extreme High Pressure and High Temperature		
	Stabilized Flow	1202-NETL	PVT Measurements at Extreme Conditions					10121-	Hydrate Modeling & Flow Loop Experiments for Water Continuous & Dispersed Systems		
								4203-NETI	Development of HPHT Viscosity Standards		
tion									Subsea Electrical		
ces / surface host elimination	Subsea Power			08121- 2901-01	DW2901, Ultra-Reliable Deepwater Electrical Power Distribution System and Power Components	09121- 3300-10	DW3302: Development of Carbon Nanotube Composite Cables for Ultra-Deepwater Oil and Gas Fields	10121- 4301-01	Subsea Electrical Penetrator Study: Phase 1 - Connectors Technology Workshop to identify needs, gaps and strategies Phase 2 - Connector Qualification Testing and Development		
tieback distances	Subsed Power		DW1902, Deep Sea Hybrid Power System						Ultra-High Conductivity Umbilicals: Polymer Nanotube Umbilicals (PNUs)	5301	High Power Local Generation and Local Storage
end subsea tie									Verification and Validation of Power System Modeling and Simulation Tools for Subsea Power Systems		
exte											
3: Significantly extend subsea		1301	DW1301, Improvements to Deepwater Subsea Measurements			09121-	DW3304: High Resolution 3D Laser Imaging for Inspection, Maintenance, Repair, and Operations	10121- 4304-01	More Improvements to Deepwater Subsea Measurement	5302	Construction and Testing of Deepwater Permanent Subsea Pressure Compensate Chemical Reservoir
NEED	Subsea Processing,		DW1901, Subsea Systems Engineering Integration				DW3303: Autonomous Inspection Of Subsea Facilities	10121- 4903-02	Autonomous Underwater Inspection Using a 3D Laser		
	Processing, Pressure Boosting, Instrumentati on and Controls					09121- 3300-08	DW3305: Sensors and Processing for Pipe, Riser, Structure, and Equipment Inspection to Provide Detailed Measurements, Corrosion Detection, Leak Detection, and/or Detection of Heat Plumes from Degraded Pipeline Insulation	10121- 4306-02	All Electric Subsea Autonomous High Integrity Pressure Protection System (HIPPS) Architecture		
									Subsea Water Quality Management Sensors		

			2007		2008		2009		2010		2011
EED	INITIATIVE	Project #	Title / Description	Project#	Title / Description	Project#	<u>Title /</u> <u>Description</u>	Project #	Title / Description	Project#	Title / Description
		07121- 1401		2301-03	DW2301, Deepwater Riserless Intervention System (RIS)				Ultra-Deepwater Riser Concepts for High Motion Vessels	5401	Carbon-fiber Reinforced Riser for Dry Tree Drilling of High-Pressure Wells (contd 1401)
•	Riser Systems	07121- 1403	DW1403, Fatigue Performance of High Strength Riser Materials in Sour Environments					10121- 4402-01	Qualification of Flexible Fiber- Reinforced Pipe for 10,000-Foot Water Depths	5402	Riser Lifecycle Monitoring System fo Integrity Managemer
Risers in 10,000' WD								10121- 4402-02	Qualification of Flexible Fiber- Reinforced Pipe for 10,000-Foot Water Depths		
d Risers in								10121- 4403-01	Full Scale Testing of Threaded & Coupled Top Tension Riser Connectors in Air, Brine and H2S		
na r											
Il Intervention and		07121- 1402a	DW1402, 07121-1402a, Ultra Deepwater Dry Tree System for Drilling and Production						Early Production system (EPS) Front End Engineering Design (FEED) and Critical Component Prototype Design	5404	VIM Study for Deep Draft Column Stabiliz Floaters
4: Dry Trees / Direct Well		07121- 1402b	DW1402,Ultra Deepwater Dry Tree System for Drilling and Production					10121- 4404-03	Low Cost Flexible Production System for Remote Ultra-Deepwater Gulf of Mexico Field Development		
4: Dry Tre	Dry Tree Structures								Ultra-deepwater Dry Tree System for Drilling and Production in the Gulf of Mexico, Phase 2		
NEED	Structures							4405#2	Ultra-deepwater Dry Tree System for Drilling and Production in the Gulf of Mexico, Phase 2		
									Effects of Fiber Rope - Seabed Contact on Subsequent Rope Integrity		
									Deepwater Direct Offloading Systems, Phase 1		

	Project# 07121-	Title / Description DW1603, Flow Phenomena	Project#	Title / Description	Project#	Title / Description	Project#	Title / Description	Project#	Title / Description
		DW1603. Flow Phenomena	ļ							
	1603a		2002 02	DW2902, Technologies of the Future for Pipeline Monitoring and Inspection						
g Term Research	07121- 1603b		08121- 2902-07	DW2902, Fiber Containing Sweep Fluids for Ultra Deepwater Drilling Applications						
		DW1603, Design investigation of extreme high pressure, high temperature, (XHPHT), subsurface safety valves (SSSV)								
ection Processes		Sensor for Monitoring and								
Bridging and Contingency			08121- 2902-04	Biocides with Targeted Bacteriophages in Deepwater Pipelines and						
			08121-	Bacteria in Deepwater Pipelines in Real-Time at a Negligible Marginal Cost Per Analysis: A Proof of Concept						
							1			
	Program nsors, tools and ection Processes Bridging and	Program 77121- 1603c 160	investigation of extreme program 77121 - high pressure, high temperature, (PHPHT), subsurface safety valves (SSSV). ssors, tools and cettion Processes 77121 - Sensor for Monitoring and 1603d Inspection of Deepwater Risers Risers 88ridging and	investigation of extreme program progr	investigation of extreme program progr	investigation of extreme program 7121- 1603c 17121- 1712	investigation of extreme program progr	investigation of extreme program progr	investigation of extreme program progr	Investigation of extreme program progr

DW2801, GOMEX 3-D 08121- 08121- 09121- 1801-02 Forecast System Pilot Project Environmental Issues Environmental Issues Environmental Issues Environmental Issues DW2801, GOMEX 3-D Operational Ocean 2801-02 Forecast System Pilot Project DW3101: Ultra Deep Water Seabed Discharge of Produced Water and/or Solids Distruction Remediation without the Ballistic Pilug Effect Distruction Remediation without the Ballistic Pilu				2007		2008		2009		2010		2011
Environmental Issues Disputation Remediation without the Ballistic Plug Effect Disputation Remediation Remediation without the Ballistic Plug Effect Disputation Remediation Remediat	ED	INITIATIVE	Proiect#	Title / Description	Project#	Title / Description	Project #	Title / Description	Proiect #	Title / Description	Project#	Title / Description
Enter Superation Superati	•				08121- 2801-02	Operational Ocean Forecast System Pilot		Water Seabed Discharge of Produced Water			5103	Environmental Monitorin and Disaster Response for
Metocean Metoce											5201	Obstruction Remediation without the Ballistic Plug Effect
Safety Issues Evaluating potential for 5102 biological impacts of sub sea dispersant injection Best Practice frame work	sus										5104	chemical) biotechnologie
Safety Issues Evaluating potential for 5102 biological impacts of sub sea dispersant injection Best Practice frame work	mentalConc		1001	Warming on North Atlantic						of Mexico Energy	5801	Environmental Forces in
Safety Issues Evaluating potential for 5102 biological impacts of sub sea dispersant injection Best Practice frame work	y and Environ	Metocean		Hurricane Activity					1-121-	Future hurricanes		Ultradeep Water
Safety Issues Evaluating potential for 5102 biological impacts of sub sea dispersant injection Best Practice frame work	: Associated Safer										5101	Human Factors Evaluatio
Safety Issues Best Practice frame work	NEED 6				2101-02	Barrier Testing Methods			4204-01	and Pressure		including Literature Revie
		Safety Issues										sea dispersant injection Best Practice frame work for analyzing,
offshore facility												39



2012 Solicitations: Recommended Objectives

- 1. Improved well control technologies and techniques to reduce risk.
- 2. Improved well design and construction to reduce risks for ultra-deepwater wells.
- 3. Improved subsea ultra-deepwater measurement and monitoring instrumentation.
- Improvement of <u>flow assurance</u>, expediting the completion of well control efforts, and reducing the risk of environmental impacts from potential hydrate plugging related ruptures during producing operations.
- Increased understanding of complex fluid <u>phase behaviors</u> that occur under conditions of extreme pressure and temperature, and develop advanced models of hydrocarbon behavior.
- Assess and quantify the risks of <u>environmental impacts</u> from deepwater oil and gas exploration, drilling, and production activity, to include modeling and evaluation of industry systems, based on newly developed technologies.
- Research on <u>sensors, instrumentation, command electronics</u>, and advanced data interpretation technologies.
- 8. Improved <u>reservoir characterization, simulation, and recovery methods</u> which result in lower dependence on new field developments and new wells, thus reducing the physical and environmental footprint, as well as dependency on foreign sources of oil.
- Continued research and technology development and demonstration of certain <u>previously</u> identified concepts and needs.

Secure Energy for America

Mission Needs — Goal Topics Matrix | Continuous Improvement | Imposition | Continuous | Continu

_	- 10 mm		sio <u>N</u>				<u> </u>		_	
	S C C C C C C C C C C C C C C C C C C C	Improved intervention techniques to regain well control in ultra-deepwater.	Im proved casing and cementing design for ultra-deepwater wells.	Im proved subsea ultra-deepwater m easurement and m onitoring instrum entation.	Im provement of flow assurance, sexpeding the completion of well control efforts, and reducing the risk of environmental impacts from hydrate plugging related roptures during producing operations.	increased understanding of complex fluid phase behaviors that occur under conditions of restreme pressure and tem perature, and develop advanced models of hydrocarbon behavior.	Assess and quantify the risks of environmental impacts from deepwater oil and gas drilling and production activity, to include modeling and evaluation of industry systems, based on newly developed technologies.	Research on sensors, instrumentation, command electronics, and advanced data interpretation technologies.	Improved reservoir characterization & recovery methods to essiblish in lower dependence on new fleid developments & new wells, reducing the physical & environmental footpoint, & dependency on foreign sources of oil.	Continued research and technology development of certain previously identified concepts and needs.
1	Drilling, Completion, and	1	4					2		1
2	Intervention Breakthroughs Appraisal and Development Geoscience and Reservoir Engineering								6	1
3	Significantly Extend Subsea Tieback Distances / Surface Host Elimination	2		3	2			6		1
4	Dry Trees / Direct Well Intervention in 10,000' Water Depths	1	3				4			1
5	Continuous Improvement /		1	2	2	2	2	1		
6	Associated Safety and	1	4	2	1	1	8	2		6





Anticipated 2012 Awards

- Between \$0 and \$45 million available.
 - Depends on 2010, 2011 Selection approvals & contracting success
 - Depends on Phase 2+ approvals for 2009 2011 projects
- Expected project count = 3 5 multi-project awards & 2 4 continuation projects.
 - \$1 5 million each
- Project duration = 1 1.5 years.
- · Stage-gate approach to funding.
 - Decision points for additional funding not likely
 - Program close-out date of fiscal year 2014
 - Schedule additional phases in case Program is extended

RPSEA

Secure Energy for America



- Technical Transfer
 - TAC Meetings, OTC, Booth presentations, Website, Journals & Magazines
- Administration of current contracts
- Solicitation of new proposals
 - To solicit with other organizations
- Planning for the following year(s)
- Specifics:
 - Develop and release RFPs
 - Select, negotiate, and award subcontracts
 - Perform project management functions for current contracts and for future award





UDW Results & Accomplishments

James M. Pappas
jpappas@rpsea.org
(281) 690-5511
UDAC Meeting
Hilton Houston North
DaVinci Room
Houston, TX
January 19, 2012