CENTER HILL DAM SAFETY UPDATE

Linda Adcock, Project Manager 4 October 2017

"The views, opinions and findings contained in this report are those of the authors(s) and should not be construed as an official Department of the Army position, policy or decision, unless so designated by other official documentation."





CONCRE

Center Hill Dam Safety Project



U.S.ARM






Saddle Dam and Fuse Plug





Fuse Plug Operation



• Fuse plug overtops about Elevation 692

For Official Use Only (FOUO)


• Designed to fully erode/operate in 30 minutes during the Design Flood





5


Saddle Dam and Fuse Plug – Cross Section








Saddle Dam Future Condition – RCC Berm



- RCC Berm contract began- September 2016
- Current Completion- April 2019
- Foundation Prepared/RCC Start- May 2018







Berm Status – September 2017

S. Harman



9

Spillway Tainter Gates







Fuse Plug Doubles the Project's Spillway Capacity







Project Residual Risk and Gate Operability Issues:

- Must Reliably Open (electrical issues) .
- **Must Remain Opened during Flood Event** •
- If not, Fuse Plug operates at smaller Flood Event •









of Engineers @

What are we doing to address Gate Operability Issues?

- Supplemental Modification Study
- Interim Risk Reduction Measure asap -\$5.9M
 - Electrical Feeder Lines & Switchgears
 - Mechanical Component Rehabilitation
 - Set Powerhouse Bulkheads
 - Backup Generator





What else can we do?

- IRRM- Emergency Operation changes
- Monetize Lost Benefits, Compare to Increased Risk: <u>Tradeoff Justification</u>





Lake Raise Contingent Upon:

- ✓ Berm Foundation Prepared- March 2018; Completed- May 2019
- ✓ Bat Habitat Assessment- (Assess in 2019)
- Concurrence of Corps' Senior Dam Safety Officials
 - IRRM- Electrical replacement & rehab- 2018/2019
 - Results of Gate Study
 - Potential for Operational Changes
 - Tradeoff Justification



