


AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT			1. CONTRACT D CODE		PAGE OF PAGES 1 19									
2. AMENDMENT/MODIFICATION NO. P00006		3. EFFECTIVE DATE See Block 16C		4. REQUISITION/PURCHASE REQ. NO. 23EM000028		5. PROJECT NO. (If applicable)								
6. ISSUED BY Savannah River Operations Office U.S. Department of Energy Savannah River Operations P.O. Box A Aiken SC 29802		CODE 893037		7. ADMINISTERED BY (If other than Item 6) Savannah River Operations U.S. Department of Energy Savannah River Operations P.O. Box A Aiken SC 29802		CODE 00901								
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) Savannah River Mission Completion, LLC Attn: Kathleen Vaselopulos 109 Ramsey Pl Lynchburg VA 245016722				(X)										
				9A. AMENDMENT OF SOLICITATION NO.										
				9B. DATED (SEE ITEM 11)										
				X 10A. MODIFICATION OF CONTRACT/ORDER NO. 89303322DEM000068 89303722FEM400209										
CODE C32KCWJ94LY8		FACILITY CODE		10B. DATED (SEE ITEM 13) 06/23/2022										
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS														
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended, <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or electronic communication which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by letter or electronic communication, provided each letter or electronic communication makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.														
12. ACCOUNT NG AND APPROPRIATION DATA (If required) See Schedule Net Increase: \$14,348,000.00														
13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.														
<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 10%;">CHECK ONE</td> <td>A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.</td> </tr> <tr> <td></td> <td>B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation data, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).</td> </tr> <tr> <td></td> <td>C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:</td> </tr> <tr> <td>X</td> <td>D. OTHER (Specify type of modification and authority) See Block 14.</td> </tr> </table>							CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.		B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation data, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).		C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:	X	D. OTHER (Specify type of modification and authority) See Block 14.
CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.													
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation data, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).													
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:													
X	D. OTHER (Specify type of modification and authority) See Block 14.													
E. IMPORTANT Contractor <input type="checkbox"/> is not <input checked="" type="checkbox"/> is required to sign this document and return <u>1</u> copies to the issuing office.														
14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.) UEI: C32KCWJ94LY8 A. The purpose of this modification is to obligate funding to Task Order 4 and to establish a Contract Line Item for Department of Energy Contingency. B. Pursuant to the authority in B. 4 DOE-B-2013 Obligation of Funds (OCT 2014), funds in the amount of \$14,348,000.00 are hereby obligated to CLIN 00001, increasing it FROM: \$37,808,778.00 TO \$52,156,778.00. Funding is obligated as follows: • SDU 8/9 TEC-DOE Contingency: \$715,345.00 • SDU 8/9 TEC: \$13,584,655.00 • SDU 8/9 PED: \$48,000.00														
Continued ...														
Except as provided herein, all terms and conditions of the document referenced in Item 9 A or 10A, as heretofore changed, remains unchanged and in full force and effect.														
15A. NAME AND TITLE OF SIGNER (Type or print) Kathleen K Vaselopulos Director, Prime Contract Management and Administration				16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Cynthia T. Strowbridge										
15B. CONTRACTOR/OFFEROR Kathleen K Vaselopulos <small>Digitally signed by Kathleen K Vaselopulos Date: 2022.10.20 15:39:09 -0400</small>				15C. DATE SIGNED 10/20/2022		16B. UNITED STATES OF AMERICA  <small>(Signature of Contracting Officer)</small>								
16C. DATE SIGNED 10/20/22														

CONTINUATION SHEET	REFERENCE NO. OF DOCUMENT BEING CONTINUED 89303322DEM000068/89303722FEM400209/P00006	PAGE	OF
		2	19

NAME OF OFFEROR OR CONTRACTOR

Savannah River Mission Completion, LLC

ITEM NO. (A)	SUPPL ES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
00001	<p>C. Pursuant to the authority in Clause B.4, DOE-B-2013 Obligation of Funds (Oct 2014), the total funds obligated to this task is hereby revised to increase the total amount of funds obligated to the contract by \$14,348,000.00, changing it FROM: \$37,808,778.00 TO \$52,156,778.00.</p> <p>The total obligated amount of \$52,156,778.00 is allocated as follows:</p> <ul style="list-style-type: none"> SDU 8/9 TEC-DOE: \$715,345.00 SDU 8/9 TEC: \$47,575,583.00 SDU 8/9 PED: \$755,850.00 <p>D. Pursuant to the authority in Clause I.203 FAR 52.249-14, Excusable Delays (Apr 1984), the total task order value is hereby revised to establish CLIN 0002 for Contingency in the amount of \$715,345.00, changing it FROM: 93,764,771.00 TO \$94,480,116.00.</p> <p>E. All other terms and conditions remain changed Payment: Period of Performance: 06/27/2022 to 09/30/2024</p> <p>Change Item 00001 to read as follows (amount shown is the total amount):</p> <p>Task Order 4 - Saltstone Disposal Units 8/9 Line item value is: \$93,764,771.00 Incrementally Funded Amount: \$51,441,433.00</p> <p>Accounting Info: 01250-2022-36-410225-25102-1111703-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 25102 Program: 1111703 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00</p> <p>Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00</p> <p>Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0410250 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Continued ...</p>				93,764,771.00

ITEM NO. (A)	SUPPL ES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0410250 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-25102-1111703-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 25102 Program: 1111703 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-25102-1111703-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 25102 Program: 1111703 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-25102-1111703-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 25102 Program: 1111703 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-25102-1111703-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 25102 Program: 1111703 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Continued ...				

CONTINUATION SHEET	REFERENCE NO. OF DOCUMENT BEING CONTINUED 89303322DEM000068/89303722FEM400209/P00006	PAGE	OF
		4	19

NAME OF OFFEROR OR CONTRACTOR

Savannah River Mission Completion, LLC

ITEM NO. (A)	SUPPL ES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0410250 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0410250 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0410250 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0410250 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2022-36-410225-32001-1111694-0004655-0000000 -0410250 Fund: 01250 Appr Year: 2022 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0410250 Continued ...				

CONTINUATION SHEET	REFERENCE NO. OF DOCUMENT BEING CONTINUED	PAGE	OF
	89303322DEM000068/89303722FEM400209/P00006	5	19

NAME OF OFFEROR OR CONTRACTOR

Savannah River Mission Completion, LLC

ITEM NO. (A)	SUPPL ES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	Funded: \$0.00 Accounting Info: 01250-2021-36-410225-25102-1111703-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2021 Allottee: 36 Report Entity: 410225 Object Class: 25102 Program: 1111703 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$0.00 Accounting Info: 01250-2023-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2023 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$13,584,655.00 Accounting Info: 01250-2023-36-410225-32001-1111694-0004655-0000000 -0410250 Fund: 01250 Appr Year: 2023 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0410250 Funded: \$48,000.00 Add Item 00004 as follows: FY 2023 CR 1 (1 Oct thru 16 Dec 2022) Incremental funding for Savannah River Mission Completion (SRMC) for SDU 8/9 Task order 4 TEC-DOE Contingency - Force Majeure Funding - \$715,345. Accounting Info: 01250-2023-36-410225-32001-1111694-0004655-0000000 -0000000 Fund: 01250 Appr Year: 2023 Allottee: 36 Report Entity: 410225 Object Class: 32001 Program: 1111694 Project: 0004655 WFO: 0000000 Local Use: 0000000 Funded: \$715,345.00 FOB: Destination				
00004					715,345.00

Table of Contents

Section A – Order For Supplies or Services (OF 347) (to be provided upon Task Order Issuance)	
Section B – Supplies or Services and Prices/Costs	1
Section C – Performance Work Statement.....	4
Section D – Packaging and Marking.....	5
Section E – Inspection and Acceptance.....	5
Section F – Deliveries or Performance	5
Section G – Contract Administration Data	5
Section H – Special Contract Requirements.....	5
Section I – Contract Clauses	5
Section J – List of Documents, Exhibits, and Other Attachments.....	6

Section B - Supplies or Services and Prices/Costs

This Task Order work shall be performed under Contract Line Item Number (CLIN) 00001 of the Savannah River Site Integrated Mission Completion Contract (herein referred to as the Master IDIQ Contract). Section B of the Master IDIQ Contract is incorporated by reference. The requisite clause information specific to this Task Order included below is consistent with the clause numbering structure established by the Master IDIQ Contract.

B.1 DOE-B-2012 Supplies/Services Being Procured/Delivery Requirements (OCT 2014)

The Contractor shall furnish all personnel, facilities, equipment, material, supplies, and services (except as may be expressly set forth in this Task Order as furnished by the Government) and otherwise do all things necessary for, or incident to, the performance of work as described in Section C, Performance Work Statement (PWS) under this Task Order.

B.2 Type of Contract

(a) DOE-B-2002 Cost-Plus-Award-Fee Task Order: Total Estimated Cost and Award Fee (Oct 2014) (Revised)

- (1) This is a Cost-Plus-Award-Fee type Task Order. The total estimated cost and award fee are as follows (Table B-1):

Table B-1. Estimated Total Price

Total Estimated Cost	\$89,440,173
Award Fee:	\$5,039,943*
Total Estimated Price:	\$94,480,116

*Target fee is calculated @ 6% of the Project Management Baseline of \$83,999,043 not of total proposed cost of \$88,724,828.

"The Contractor's Task Order proposal is subject to audit in accordance with DEAR 915.404-2-70(b). Therefore, the terms and conditions of this Task Order are subject to renegotiation, pending resolution of an external audit(s) of the Contractor's proposal. At the time of Task Order issuance, an external audit(s) of the Contractor's proposal was not complete. Therefore, the parties agree that the negotiated price and other terms and conditions may be subject to a downward adjustment based on the results of any audit report(s) and resolution of audit findings. Nothing in this clause shall release the Contractor from any obligation of performance contained in the Task Order."

- (2) The Total Estimated Cost and Fee of the Task Order, and/or the Total Estimated Cost and Fee of the Contract Line Items, is as follows (Table B-2):

Table B-2. Task Order CLIN Structure

CLI	CLIN Title	CLIN Type	Estimated Cost	Fee	Total Estimated Price
0001	Saltstone Disposal Unit 8/9	CPAF	\$89,440,173	\$5,039,943*	\$94,480,116
CLIN= Contract Line Item Number			CPAF =	Cost Plus Award Fee	

*Target fee is calculated @ 6% of the Project Management Baseline of \$83,999,043 not of total proposed cost of \$88,724,828.

- (3) Payment of fee will be made in accordance with this clause I.43, FAR 52.216-7, *Allowable Cost and Payment (AUG 2018)* of the Master IDIQ Contract, and other applicable clauses of the Task Order. The Government will pay the Contractor fee that is earned from the annual available fee by fiscal year, as specified in Table B-3 below.

- (4) Task Order 4 Attachment entitled, *Performance Evaluation and Measurement Plan (PEMP)*.

(1) The CO will unilaterally issue a PEMP for each evaluation period that establishes the criteria and procedures for evaluating the Contractor's performance for the purpose of determining fee earned. The PEMP may be revised unilaterally by the CO at any time during the evaluation period. While the PEMP incentives may be unilaterally developed by DOE, the expectation is that a teaming approach between DOE-SR and the Contractor will be used. The PEMP will include, as a minimum, the following:

- (A) Evaluation criteria linked to the contract's performance objectives as defined in terms of cost, schedule, technical, or other contract performance requirements or objectives.
- (B) Means of how the Contractor's performance will be measured against the evaluation criteria.
- (C) Fee evaluation period.
- (D) Amount of the total annual available fee that is allocated to the evaluation period, including the allocation for subjective award fee criteria and objective award fee criteria.
- (E) Methodology for application of subjective evaluation ratings or attainment of predetermined objectives to earn fee.

(F) Use of rollover of unearned fee is prohibited.

(2) The length of evaluation periods will align to the 12-month Government fiscal year (FY). The evaluation periods, as specified in Table B-3, should provide a balance between the Contractor's ability to have sufficient performance time for the Government to evaluate, but evaluation periods should provide the ability for the Government to provide timely evaluations on the Contractor's performance without being administratively burdensome.

(5) Fee Determination. Fee decisions are made solely at the discretion of the Government, including but not limited to, the characterization of the Contractor's performance, amount of unearned fee, if any, and the methodology used to calculate the earned fee.

(6) Unsatisfactory Performance. In accordance with FAR 16.401, award fee shall not be earned if the contractor's overall cost, schedule, and technical performance in the aggregate is below satisfactory. The basis for all award-fee determinations shall be documented in the contract file to include, at a minimum, a determination that overall cost, schedule, and technical performance in the aggregate is or is not at a satisfactory level. This determination and the methodology for determining the award fee are unilateral decisions made solely at the discretion of the Government.

(7) Total Available Fee Distribution. Table B-3 delineates the Total Available Award Fee Distribution as fee allocations, contract definitization and final fee determinations are made for each fiscal year.

Table B-3. Available Award Fee Distribution

Task Order Period	Available Fee (as Originally Awarded)	Fee Associated with Task Order Changes	Total Available Fee
June 27, 2022 – September 30, 2022	\$704,696	TBD	\$704,696
October 1, 2022 – September 30, 2023	\$2,818,784	TBD	\$2,818,784
October 1, 2021 – September 30, 2024	\$1,516,463	TBD	\$1,516,463

(8) CLIN Description:

CLIN 00001 – Saltstone Disposal Unit 8/9:

This CLIN includes the total estimated cost and award fee associated with performing the work identified within the Task Order PWS.

B.4 DOE-B-2013 Obligation of Funds (TBD)

- (a) Pursuant to the Clause of this Contract in FAR 52.232-22, *Limitation of Funds*, total funds in the amount(s) specified below are obligated for the payment of allowable costs and fee. It is estimated that this amount is sufficient to cover performance through the date(s) shown below.

\$52,156,778.00 June 27, 2022 to 16 December 2023

B.11 Provisional Payment of Fee

- (i.) Pursuant to the Clause of this Contract, provisional fee is authorized for this task order as follows:

\$5,039,943 (total available fee) X .80 = \$4,031,954

\$4,031,954/27 months = \$149,332 (monthly provisional fee)

Section C - Performance Work Statement

Section C.2.2.1 Saltstone Disposal Unit (SDU) Construction of the Master IDIQ contract, is incorporated by reference. The Contractor shall perform, but is not limited to, accomplishment of the following specific work during the contract period of performance.

The Contractor shall assume responsibility for the completion of the SDU 8/9 capital line item project (18-D-401). SDU 8/9 project consists of providing two 32 Mgal pre-stressed concrete tanks similar in design to SDU #7. Based on required salt waste processing volumes, approximately 20 Mgal of disposal volume for saltstone grout is required annually. SDUs #8 and #9 will be under construction, with a DOE approved project scope, cost, and schedule baseline at the time this contract period of performance starts. This DOE approved baseline will be assumed by the Contractor. The key performance parameters (KPPs) for each SDU structure include but are not limited to:

- 1) The SDU is free of leaks as demonstrated by leak testing,
- 2) Provides infrastructure capable of receiving saltstone grout at a minimum of 100 gallons per minute,
- 3) Has a leak detection system in accordance with the Z-Area Industrial Solid Waste Landfill Permit requirements.

The Contractor shall conduct Performance Assessment analysis as necessary to maintain compliance as required by DOE O 435.1 for each SDU. Scope under this PWS element is considered to be complete for each SDU constructed upon declaration of CD-4 approval and turnover to operations including all balance of plant activities to support operations.

Section D - Packaging and Marking

Section D of the Master IDIQ Contract is incorporated by reference.

Section E - Inspection and Acceptance

Section E of the Master IDIQ Contract is incorporated by reference.

Section F - Deliveries or Performance

Section F of the Master IDIQ Contract is incorporated by reference. The requisite clause information specific to this Task Order included below is consistent with the clause numbering structure established by the Master IDIQ Contract.

F.3 Period of Performance

(a) The overall Task Order period of performance shall be from June 27, 2022 to September 30, 2024.

Section G - Contract Administration Data

Section G of the Master IDIQ Contract is incorporated by reference.

Section H - Special Contract Requirements

Section H of the Master IDIQ Contract is incorporated by reference.

Section I - Contract Clauses

Section I of the Master IDIQ Contract is incorporated by reference, except for the following Section I clause, which is filled-in as follows in Table I-1.

Table I-1. Section I Clause Fill-Ins

Clause No.	FAR/DEAR Reference	Title	Fill-In Information; See FAR 52.104(d)
I.45	FAR 52.217-8	Option to Extend Services	Any time prior to the expiration of the Task Order
DEAR= Department of Energy Acquisition Regulation FAR= Federal Acquisition Regulation			

Section J - List of Documents, Exhibits, and Other Attachments

Section J of the Master IDIQ Contract is incorporated by reference, as applicable to this Task Order.

Attachment J-5 - Master Small Business Subcontracting Plan

The following goals for this Task Order are appended to the Master Small Business Subcontracting Plan:

Total Dollars to be Subcontracted (Large and Small Business)	\$35,917,000	% Of Subcontracted Dollars
Small Business	\$17,959,000	50%
Small Disadvantaged Business	\$1,796,000	5%
Women-Owned Small Business	\$7,183,000	20%
HUBZONE	\$1,078,000	3%
Veteran-Owned Small Business	\$1,078,000	3%
Service-Disabled Veteran-Owned Small Business	\$1,078,000	3%

Exclusions include purchases from company affiliates, design engineering services, and design/construction of Saltstone Disposal Units as these are procurements that do not have opportunities for small business participation.

Attachment J-7 - Contract Deliverables

The following list of End States Cleanup Deliverables is required for this Task Order.

Task Order 4 – Saltstone Disposal Unit 8/9 Deliverables

Deliverable Number	Deliverable	DOE		Deliverable Due Date	Task Order Section
		Action	Response Time		
TO4-0001	CD-4 Package for SDU 8	Approval	30 DAYS	8/21/2023	C.2.2.1
TO4-0002	CD-4 Package for SDU 9	Approval	30 DAYS	8/31/2024	C.2.2.1

Performance Evaluation and Measurement Plan

<Insert PEMP Attachment>

Table of Contents

Section A – Order For Supplies or Services (OF 347) (to be provided upon Task Order Issuance)	
Section B – Supplies or Services and Prices/Costs	1
Section C – Performance Work Statement.....	4
Section D – Packaging and Marking.....	5
Section E – Inspection and Acceptance.....	5
Section F – Deliveries or Performance.....	5
Section G – Contract Administration Data	5
Section H – Special Contract Requirements	5
Section I – Contract Clauses	5
Section J – List of Documents, Exhibits, and Other Attachments.....	6

Section B - Supplies or Services and Prices/Costs

This Task Order work shall be performed under Contract Line Item Number (CLIN) 00001 of the Savannah River Site Integrated Mission Completion Contract (herein referred to as the Master IDIQ Contract). Section B of the Master IDIQ Contract is incorporated by reference. The requisite clause information specific to this Task Order included below is consistent with the clause numbering structure established by the Master IDIQ Contract.

B.1 DOE-B-2012 Supplies/Services Being Procured/Delivery Requirements (OCT 2014)

The Contractor shall furnish all personnel, facilities, equipment, material, supplies, and services (except as may be expressly set forth in this Task Order as furnished by the Government) and otherwise do all things necessary for, or incident to, the performance of work as described in Section C, Performance Work Statement (PWS) under this Task Order.

B.2 Type of Contract

(a) DOE-B-2002 Cost-Plus-Award-Fee Task Order: Total Estimated Cost and Award Fee (Oct 2014) (Revised)

- (1) This is a Cost-Plus-Award-Fee type Task Order. The total estimated cost and award fee are as follows (Table B-1):

Table B-1. Estimated Total Price

Total Estimated Cost	\$89,440,173
Award Fee:	\$5,039,943*
Total Estimated Price:	\$94,480,116

*Target fee is calculated @ 6% of the Project Management Baseline of \$83,999,043 not of total proposed cost of \$88,724,828.

"The Contractor's Task Order proposal is subject to audit in accordance with DEAR 915.404-2-70(b). Therefore, the terms and conditions of this Task Order are subject to renegotiation, pending resolution of an external audit(s) of the Contractor's proposal. At the time of Task Order issuance, an external audit(s) of the Contractor's proposal was not complete. Therefore, the parties agree that the negotiated price and other terms and conditions may be subject to a downward adjustment based on the results of any audit report(s) and resolution of audit findings. Nothing in this clause shall release the Contractor from any obligation of performance contained in the Task Order."

- (2) The Total Estimated Cost and Fee of the Task Order, and/or the Total Estimated Cost and Fee of the Contract Line Items, is as follows (Table B-2):

Table B-2. Task Order CLIN Structure

CLIN	CLIN Title	CLIN Type	Estimated Cost	Fee	Total Estimated Price
00001	Saltstone Disposal Unit 8/9	CPAF	\$89,440,173	\$5,039,943*	\$94,480,116
CLIN = Contract Line Item Number			CPAF = Cost Plus Award Fee		

*Target fee is calculated @ 6% of the Project Management Baseline of \$83,999,043 not of total proposed cost of \$88,724,828.

- (3) Payment of fee will be made in accordance with this clause I.43, FAR 52.216-7, *Allowable Cost and Payment (AUG 2018)* of the Master IDIQ Contract, and other applicable clauses of the Task Order. The Government will pay the Contractor fee that is earned from the annual available fee by fiscal year, as specified in Table B-3 below.
- (4) Task Order 4 Attachment entitled, *Performance Evaluation and Measurement Plan (PEMP)*.

(1) The CO will unilaterally issue a PEMP for each evaluation period that establishes the criteria and procedures for evaluating the Contractor's performance for the purpose of determining fee earned. The PEMP may be revised unilaterally by the CO at any time during the evaluation period. While the PEMP incentives may be unilaterally developed by DOE, the expectation is that a teaming approach between DOE-SR and the Contractor will be used. The PEMP will include, as a minimum, the following:

- (A) Evaluation criteria linked to the contract's performance objectives as defined in terms of cost, schedule, technical, or other contract performance requirements or objectives.
- (B) Means of how the Contractor's performance will be measured against the evaluation criteria.
- (C) Fee evaluation period.
- (D) Amount of the total annual available fee that is allocated to the evaluation period, including the allocation for subjective award fee criteria and objective award fee criteria.
- (E) Methodology for application of subjective evaluation ratings or attainment of predetermined objectives to earn fee.

(F) Use of rollover of unearned fee is prohibited.

(2) The length of evaluation periods will align to the 12-month Government fiscal year (FY). The evaluation periods, as specified in Table B-3, should provide a balance between the Contractor's ability to have sufficient performance time for the Government to evaluate, but evaluation periods should provide the ability for the Government to provide timely evaluations on the Contractor's performance without being administratively burdensome.

(5) Fee Determination. Fee decisions are made solely at the discretion of the Government, including but not limited to, the characterization of the Contractor's performance, amount of unearned fee, if any, and the methodology used to calculate the earned fee.

(6) Unsatisfactory Performance. In accordance with FAR 16.401, award fee shall not be earned if the contractor's overall cost, schedule, and technical performance in the aggregate is below satisfactory. The basis for all award-fee determinations shall be documented in the contract file to include, at a minimum, a determination that overall cost, schedule, and technical performance in the aggregate is or is not at a satisfactory level. This determination and the methodology for determining the award fee are unilateral decisions made solely at the discretion of the Government.

(7) Total Available Fee Distribution. Table B-3 delineates the Total Available Award Fee Distribution as fee allocations, contract definitization and final fee determinations are made for each fiscal year.

Table B-3. Available Award Fee Distribution

Task Order Period	Available Fee (as Originally Awarded)	Fee Associated with Task Order Changes	Total Available Fee
June 27, 2022 – September 30, 2022	\$704,696	TBD	\$704,696
October 1, 2022 – September 30, 2023	\$2,818,784	TBD	\$2,818,784
October 1, 2021 – September 30, 2024	\$1,516,463	TBD	\$1,516,463

(8) CLIN Description:

CLIN 00001 – Saltstone Disposal Unit 8/9:

This CLIN includes the total estimated cost and award fee associated with performing the work identified within the Task Order PWS.

B.4 DOE-B-2013 Obligation of Funds (TBD)

- (a) Pursuant to the Clause of this Contract in FAR 52.232-22, *Limitation of Funds*, total funds in the amount(s) specified below are obligated for the payment of allowable costs and fee. It is estimated that this amount is sufficient to cover performance through the date(s) shown below.

~~\$35,808,778.00 June 27, 2022 to September 30, 2022~~

\$52,156,778.00 June 27, 2022 to 16 December 2023

B.11 Provisional Payment of Fee

- (i.) Pursuant to the Clause of this Contract, provisional fee is authorized for this task order as follows:

\$5,039,943 (total available fee) X .80 = \$4,031,954

\$4,031,954/27 months = \$149,332 (monthly provisional fee)

Section C - Performance Work Statement

Section C.2.2.1 Saltstone Disposal Unit (SDU) Construction of the Master IDIQ contract, is incorporated by reference. The Contractor shall perform, but is not limited to, accomplishment of the following specific work during the contract period of performance.

The Contractor shall assume responsibility for the completion of the SDU 8/9 capital line item project (18-D-401). SDU 8/9 project consists of providing two 32 Mgal pre-stressed concrete tanks similar in design to SDU #7. Based on required salt waste processing volumes, approximately 20 Mgal of disposal volume for saltstone grout is required annually. SDUs #8 and #9 will be under construction, with a DOE approved project scope, cost, and schedule baseline at the time this contract period of performance starts. This DOE approved baseline will be assumed by the Contractor. The key performance parameters (KPPs) for each SDU structure include but are not limited to:

- 1) The SDU is free of leaks as demonstrated by leak testing,
- 2) Provides infrastructure capable of receiving saltstone grout at a minimum of 100 gallons per minute,
- 3) Has a leak detection system in accordance with the Z-Area Industrial Solid Waste Landfill Permit requirements.

The Contractor shall conduct Performance Assessment analysis as necessary to maintain compliance as required by DOE O 435.1 for each SDU. Scope under this PWS element is considered to be complete for

each SDU constructed upon declaration of CD-4 approval and turnover to operations including all balance of plant activities to support operations.

Section D - Packaging and Marking

Section D of the Master IDIQ Contract is incorporated by reference.

Section E - Inspection and Acceptance

Section E of the Master IDIQ Contract is incorporated by reference.

Section F - Deliveries or Performance

Section F of the Master IDIQ Contract is incorporated by reference. The requisite clause information specific to this Task Order included below is consistent with the clause numbering structure established by the Master IDIQ Contract.

F.3 Period of Performance

(a) The overall Task Order period of performance shall be from June 27, 2022 to September 30, 2024.

Section G - Contract Administration Data

Section G of the Master IDIQ Contract is incorporated by reference.

Section H - Special Contract Requirements

Section H of the Master IDIQ Contract is incorporated by reference.

Section I - Contract Clauses

Section I of the Master IDIQ Contract is incorporated by reference, except for the following Section I clause, which is filled-in as follows in Table I-1.

Table I-1. Section I Clause Fill-Ins

Clause No.	FAR/DEAR Reference	Title	Fill-In Information; See FAR 52.104(d)
I.45	FAR 52.217-8	Option to Extend Services	Any time prior to the expiration of the Task Order
DEAR = Department of Energy Acquisition Regulation FAR = Federal Acquisition Regulation			

Section J - List of Documents, Exhibits, and Other Attachments

Section J of the Master IDIQ Contract is incorporated by reference, as applicable to this Task Order.

Attachment J-5 - Master Small Business Subcontracting Plan

The following goals for this Task Order are appended to the Master Small Business Subcontracting Plan:

Total Dollars to be Subcontracted (Large and Small Business	\$35,917,000	% Of Subcontracted Dollars
Small Business	\$17,959,000	50%
Small Disadvantaged Business	\$1,796,000	5%
Women-Owned Small Business	\$7,183,000	20%
HUBZONE	\$1,078,000	3%
Veteran-Owned Small Business	\$1,078,000	3%
Service-Disabled Veteran-Owned Small Business	\$1,078,000	3%

Exclusions include purchases from company affiliates, design engineering services, and design/construction of Saltstone Disposal Units as these are procurements that do not have opportunities for small business participation.

Attachment J-7 - Contract Deliverables

The following list of End States Cleanup Deliverables is required for this Task Order.

Task Order 4 – Saltstone Disposal Unit 8/9 Deliverables

Deliverable Number	Deliverable	DOE		Deliverable Due Date	Task Order Section
		Action	Response Time		
TO4-0001	CD-4 Package for SDU 8	Approval	30 DAYS	8/21/2023	C.2.2.1
TO4-0002	CD-4 Package for SDU 9	Approval	30 DAYS	8/31/2024	C.2.2.1

Performance Evaluation and Measurement Plan

<Insert PEMP Attachment>