



RECEIVED

By Docket Room at 3:45 pm, Sep 29, 2023

September 29, 2023

VIA ELECTRONIC MAIL

U.S. Department of Energy (FE-34)
Office of Fossil Energy and Carbon Management
Office of Natural Gas Regulatory Activities
Attn: Natural Gas Reports
P.O. Box 44375
Washington, D.C. 20026-4375

Re: Lake Charles LNG Export Company, LLC
FE Docket No. 13-04-LNG
DOE/FE Order Nos. 3252 and 3868
Lake Charles LNG Terminal
Semi-Annual Report

To: Office of Natural Gas Regulatory Activities

In accordance with the conditions of DOE/FE Order Nos. 3252 and 3868 issued March 7, 2013 and July 29, 2016, respectively, Lake Charles LNG Export Company, LLC submits the semi-annual report as required by ordering paragraphs I and O, respectively, describing the progress of the proposed liquefaction facility project at the Lake Charles Terminal, for the reporting period **April 1, 2023 through September 30, 2023**.

Any questions concerning this filing should be addressed to the undersigned at (713) 989-2605.

Respectfully,

LAKE CHARLES LNG EXPORT COMPANY, LLC

/s/ Blair Lichtenwalter

Blair Lichtenwalter
Senior Director, Regulatory

Lake Charles Exports, LLC
FE Docket No. 11-59-LNG
DOE/FE Order Nos. 3324 and 3324-A
Lake Charles LNG Terminal
Semi-Annual Report
September 29, 2023

Regulatory

Lake Charles LNG Export Company, LLC ("LCLNG"), formerly known as Trunkline LNG Export, LLC ("TLNG Export"), filed its Application with the Federal Energy Regulatory Commission ("FERC") on March 25, 2014, for the LNG terminal facilities and the docket number assigned is CP14-120-000. On September 16, 2020, LCLNG submitted its Notification of Abandonment of its NGA Section 7 Facilities/Certificate Authorizations to FERC, under CP14-120, et. al., effective August 21, 2020.

Regulatory activities since the last report are as follows:

On April 17, 2023; LCLNG submitted its Supplemental Response to FERC Informal Environmental Information Request issued January 5, 2023, under Docket No. CP14-120, et. al.

On April 18, 2023; FERC issued its Variance Approval to LCLNG to relocate the Alcoa Pipeline, under Docket No. CP14-120.

On April 18, 2023; LCLNG submitted Monthly Status Report No. 85 to FERC under Docket No. CP14-120.

On May 24, 2023; LCLNG submitted Monthly Status Report No. 86 to FERC under Docket No. CP14-120.

On June 15, 2023; LCLNG submitted Monthly Status Report No. 87 to FERC under Docket No. CP14-120.

On July 14, 2023; LCLNG submitted Monthly Status Report No. 88 to FERC under Docket No. CP14-120.

On August 9, 2023; LCLNG submitted Monthly Status Report No. 89 to FERC under Docket No. CP14-120.

On August 14, 2023; LCLNG submitted its Response to Informal Data Request issued by FERC on August 4, 2023, under Docket No. CP14-120.

On September 14, 2023; LCLNG submitted Monthly Status Report No. 90 to FERC under Docket No. CP14-120.

Pursuant to Environmental Condition No. 9, Appendix B of the FERC Order issued December 17, 2015, for the Liquefaction Project, LCLNG continues to file the required Monthly Status Reports under Docket No. CP14-120-000.

Engineering

In 2017, LCLNG completed a front end engineering and design ("FEED") study. In April 2019, LCLNG engaged various companies to conduct a FEED verification as well as submit bids for the engineering, procurement, and construction ("EPC") related to the Project. In April 2020, LCLNG received bids for the EPC contract related to the Project. These EPC bids were evaluated; however, due to the onset of the COVID pandemic, the EPC contract was not finalized with any of the bidding parties.

LCLNG has since reengaged EPC contractors to conduct additional engineering work in connection with identified design enhancement opportunities as well as to prepare an updated EPC contract bid. The updated EPC contractor bids were received in May 2023. LCLNG is evaluating the EPC bids recently received from vendors and is continuing EPC contract negotiations prior to selection. LCLNG has executed contracts with Enabling Projects contractors and is waiting for prime EPC contractor selection before issuing notice to proceed for the Enabling Projects. LCLNG is working toward a final selection of an EPC contractor.

Lake Charles Exports, LLC
FE Docket No. 11-59-LNG
DOE/FE Order Nos. 3324 and 3324-A
Lake Charles LNG Terminal
Semi-Annual Report
September 29, 2023

The Project continues to evaluate pandemic driven schedule impacts including equipment availability, supply chain constraints, and labor availability.

The Project remains an active, fully supported project.

Environmental

LCLNG submitted a minor modification application to the LDEQ on February 24, 2023, to address design updates from EPC Contractor. This application was approved by LDEQ on August 31, 2023.

LCLNG submitted an application to USACE (New Orleans District), for minor modification (relocation of ALCOA pipeline) on November 3, 2022, and approval was issued May 10, 2023.

Status of Long-Term Contracts Associated with the Facility

LCLNG owns, leases, or has option agreements in place for the purchase/lease of all property necessary for the Liquefaction Project. Definitive agreements to implement the Liquefaction Project, and pipeline transportation services to supply natural gas to the Liquefaction Project, remain under development.

On March 29, 2022, LCLNG's parent company Energy Transfer LP ("ET"), and ENN Natural Gas ("ENN NG") and ENN Energy Holdings Limited ("ENN Energy") announced that ENN NG and ENN Energy have entered into two (2) 20-year LNG Sale and Purchase Agreements. On April 25, 2022, Energy Transfer LNG Export, LLC ("Energy Transfer LNG") filed copies of these agreement with DOE/FE under seal, and a public summary of the major provisions of these agreements. The Press Release is available from the website link below:

- <https://www.businesswire.com/news/home/20220328005955/en/>

On May 2, 2022, LCLNG's parent company ET and Gunvor Group Ltd announced that Gunvor Singapore Pte Ltd ("Gunvor") and Energy Transfer LNG have entered into a 20-year LNG Sale and Purchase Agreement. On May 19, 2022, Energy Transfer LNG filed a copy of this agreement with DOE/FE under seal, and a public summary of the major provisions of this agreement. The Press Release is available from the website link below:

- <https://www.businesswire.com/news/home/20220502005601/en/>

On May 3, 2022, LCLNG's parent company ET, and SK Gas Trading LLC ("SK Gas") announced that Energy Transfer LNG and SK Gas have entered into an 18-year LNG Sale and Purchase Agreement. On May 19, 2022, Energy Transfer LNG filed a copy of this agreement with DOE/FE under seal, and a public summary of the major provisions of this agreement. The Press Release is available from the website link below:

- <https://www.businesswire.com/news/home/20220503005981/en/>

On June 5, 2022, LCLNG's parent company ET and China Gas Holdings Limited ("China Gas") announced that China Gas Hongda Energy Trading Co., LTD, a subsidiary of China Gas, and Energy Transfer LNG have entered into a 25-year LNG Sale and Purchase Agreement. On June 30, 2022, Energy Transfer LNG filed a copy of this agreement with DOE/FE under seal, and a public summary of the major provisions of this agreement. The Press Release is available from the website link below:

- <https://www.businesswire.com/news/home/20220603005512/en/>

Lake Charles Exports, LLC
FE Docket No. 11-59-LNG
DOE/FE Order Nos. 3324 and 3324-A
Lake Charles LNG Terminal
Semi-Annual Report
September 29, 2023

On August 24, 2022, LCLNG's parent company ET and Shell NA LNG LLC ("Shell") announced that Shell and Energy Transfer LNG have entered into a 20-year LNG Sale and Purchase Agreement. On September 19, 2022, Energy Transfer LNG filed a copy of this agreement with DOE/FE under seal, and a public summary of the major provisions of this agreement. The Press Release is available from the website link below:

- <https://www.businesswire.com/news/home/20220824005720/en/>

On July 12, 2023, LCLNG's parent company ET announced that it has entered into three non-binding Heads of Agreement (HOAs) related to long-term LNG offtake from its Lake Charles LNG project for an aggregate of 3.6 MTPA. One of the HOAs specifies that a Japanese consortium would purchase 1.6 MTPA for a 20-year term, subject to an option to convert the offtake arrangement to an equity participation providing for the same volume of LNG. Under one of the HOAs, Chesapeake Energy Marketing LLC would supply to Lake Charles LNG volumes of natural gas sufficient to produce 1.0 MTPA of LNG for a period of 15 years and, post liquefaction, Gunvor Singapore Pte Ltd would purchase LNG from Chesapeake at a price indexed to the Japan Korea Marker (JKM) for a period of 15 years. The other HOA is with a U.S. customer and relates to a tolling arrangement for 1.0 MTPA for a 15-year term. The HOAs are subject to the negotiation and execution of definitive agreements.

- <https://energytransferlng.com/Newsroom.html>

Date Facility is Expected to Be Operational

Commensurate with the construction schedule proposed by the EPC bidding parties in 2020, the 1st Train is anticipated to be operational approximately 48 months from the beginning of construction, and Trains 2 and 3 are scheduled for completion in 6 month increments after the 1st Train.

On August 30, 2019, a *Request for Extension of Time* (Accession No. 20190830-5193) was submitted to the FERC, requesting an extension of deadlines to December 2025 for the completion of the construction of the LNG export terminal facilities and related pipeline facilities, all as more fully set forth in the FERC filing. On December 6, 2019 FERC issued a Letter Order granting LCLNG's August 30, 2019 *Request for Extension of Time* to December 16, 2025 (Accession No. 20191205-3025).

On March 4, 2020, Lake Charles Exports, LLC submitted its Amendment to Authorizations for Long-Term Authorization to Export Liquefied Natural Gas to Free Trade Agreement and Non-Free Trade Agreement Countries to the DOE, under Docket Nos. 11-59-LNG and 16-110-LNG.

On March 4, 2020, Lake Charles LNG Export Company, LLC submitted its Amendment to Authorizations for Long-Term Authorization to Export Liquefied Natural Gas to Free Trade Agreement and Non-Free Trade Agreement Countries to the DOE, under Docket Nos. 13-04-LNG and 16-109-LNG.

On October 6, 2020, DOE/FE issued Order Nos. 2987-A, 3324-B, and 4011-A (11-59-LNG/16-110-LNG), and Order Nos. 3252-B, 3868-A, and 4010-A (13-04-LNG/16-109-LNG), granting the Lake Charles LNG Export and LCE applications for the extension of the timelines for export to be consistent with the FERC certificate timeline of December 16, 2025.

On January 31, 2022, LCLNG filed a request with FERC for a three-year extension of time, until December 16, 2028, to complete construction of the project facilities. On May 6, 2022, FERC issued an order granting the requested extension of time. See *Lake Charles LNG Company, LLC, et al.*, 179 FERC ¶ 61,086 (2022).

Lake Charles Exports, LLC
FE Docket No. 11-59-LNG
DOE/FE Order Nos. 3324 and 3324-A
Lake Charles LNG Terminal
Semi-Annual Report
September 29, 2023

On May 24, 2022, LCLNG filed an application requesting that DOE/FE grant an extension to the currently authorized export term of each of the authorizations through December 31, 2050, consistent with the Final Policy Statement Extending Natural Gas Export Authorizations to Non-Free Trade Agreement Countries Through the Year 2050. This application is pending at DOE/FE. On June 21, 2022, Lake Charles Exports, LLC (“LCE”) submitted an application requesting that DOE/FE issue an order amending the existing Non-FTA commencement of operations deadlines to December 16, 2028 to align with the FERC extension of time. On April 21, 2023, DOE/FE issued an Order Denying Application for Second Extension of Deadline to Commence Exports of Liquefied Natural Gas to Non-Free Trade Agreement Countries. On May 22, 2023, LCE filed a request for rehearing of the April 21 order. On June 21, 2023, the DOE/FE issued an Opinion and Order Denying Request for Rehearing of Order Denying Application for Second Extension of Deadline to Commence Exports of Liquefied Natural Gas to Non-Free Trade Agreement Countries.

On August 18, 2023, as supplemented on August 22, 2023, LCE filed an Application with the DOE seeking long-term multi-contract authorization to export domestically produced liquefied natural gas (LNG) up to the equivalent of 851 billion cubic feet of natural gas per year to Non-Free Trade Agreement (Non-FTA) countries. LCE proposes to export LNG from its Lake Charles Terminal site located in Lake Charles, Louisiana to any country that has, or in the future will have, the capacity to import LNG via ocean-going carrier, with which the United States does not have an FTA requiring national treatment for trade in natural gas, and with which trade is not prohibited by U.S. law or policy. The authorization is requested for a term extending through December 31, 2050. LCE requests this authorization on its own behalf and as agent for other parties that hold title to the LNG at the time of export.

LCLNG completed onsite activities for the supplementary geotechnical investigations, as previously discussed with FERC Staff, on January 30, 2023. The onsite activities included 25 geotechnical borings, 13 geophysical borings, three test pits, and 18 electrical resistivity soundings. Lab testing of samples procured during the onsite activities was completed in June 2023.

Laser scanning of the existing facility slated for reuse to support export operations was completed in May 2023.

LCLNG confirms that the Project area has not experienced any significant changes and the environmental and other public interest findings underlying the FERC’s authorizations for the Project remain valid.